


Anx B - Work Completion Report							
Company	GV RC (GV1 SITE)	Name of contractor	Sobha Ram	SI. No. site bills reg.	684		
Project/site	INNOPOLIS	Nature of work	painting work	Dt. site bills reg.	16-01-2025		
Block no.	Northern block painting work	Work done from date	05-11-2024	M-codex bill ID.			
WO no.		Work done to date	25-12-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	No		
S l	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Northern block painting work	Northern side main wall 2coats coats painting	6,133.50	sft	PT136	1.75	10,734 ✓
		East side main wall 2coats coats painting	7,619.46	sft	PT136	1.75	13,334 ✓
		North side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		East side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		west side staircase walls putty , primer&2coats coats painting work	1,365.00	sft	PT135	6.75	9,214
		stair case side walls 2coats coats painting work	8,084.00	sft	PT136	1.75	14,147 ✓
		Southern walls outer luppum+primer&2coats painting work .	926.97	sft	PT135	6.75	6,257
		Terrace internal primer+2coats painting work .	2,520.00	sft	PT136	1.75	4,410 ✓
		fire shafts&duct walls primer&2coats coats painting work	992.00	sft	PT135	6.75	6,696
		Basement floor, stilt floor&stp, electrical room ceiling&columns, beams primer painting work	17,120.00	sft	PT136	1.75	29,960 ✓
2.	Goods lift lobby	All floors ceiling primer +2coats primer painting work (stilt floor to 4th floor)	2,520.00	sft	PT136	1.75	4,410 ✓
3.	Solvent block	walls outer primer coat Re painting work	2,157.60	sft	PT136	1.75	3,776 ✓
							1,68,355
						Total	1,68,355
Remarks: works completed.							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 16/1/25		Date:		Date:			
<small>Notes: 1. This form replaces installation report and advised for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivepolis), B. anand Kumar (for NGH +NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</small>							

NOTE: Earlier bill raised of Hotel ID - 85392 date: 8/11/24.

Now party bill remaining final bill raised date: 16/1/25 M-Codex -

→ Now Bill is applied with rate: 1.75/sft.  
 → earlier paid against bill ID-85392 dt 8/11/24 applied rate 5/-sft.

 16/1/25

BIFURCATION OF  
Work Carried ✓

→ Primer	1.75
→ 1 coat	3.00
→ 2 coat	2.00
	<u>6.75/-</u>

ESTIMATE SHEET							
Company Name:		GV RC(GV1 SITE)					Approved
Project:		INNOPOLIS					
Work Description:		Painting work at GV1 Site					
Name of the Contractor		ShobaRam					
Prepared By		SobhanBabu.					
Date:		02.01.2025					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Northern block painting work	Northern side main wall 2coats coats painting	6,133.50	sft	1.75	10,734	
		East side main wall 2coats coats painting	7,619.46	sft	1.75	13,334	
		North side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	6.75	32,709	
		East side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	6.75	32,709	
		west side staircase walls putty , primer&2coats coats painting work	1,365.00	sft	6.75	9,214	
		stair case side walls 2coats coats painting work	8,084.00	sft	1.75	14,147	
		Southern walls outer luppum+primer&2coats painting work .	926.97	sft	6.75	6,257	
		Terrace internal primer+2coats painting work .	2,520.00	sft	1.75	4,410	
		fire shafts&duct walls primer&2coats coats painting work	992.00	sft	6.75	6,696	
		Basement floor,stilt floor&stp,electrical room ceiling&columns,beams primer painting work	17,120.00	sft	1.75	29,960	
2	Goods lift lobby	All floors ceiling 2coats painting work (stilt floor to 4th floor)	2,520.00	sft	1.75	4,410	
3	Solvent block	walls outer primer coat Re painting work	2,157.60	sft	1.75	3,776	
							1,68,355
						Total	1,68,355
Amount:-One laksh sixty eight Thousand three hundred and fifty five rupees Only.							



MEASUREMENT SHEET					Approved					
Company Name:		GV RC (GV1 site)								
Project:		INNOPOLIS								
Work Description:		Painting work at GV1 Site								
Name of the Contractor		ShobaRam								
Prepared By		SobhanBabu.								
Date:		02.01.2025\								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Northern block painting work	Northern side main wall 2coats coats painting	70.50	1.00	87.00	1.00	6,133.50	sft	6,133.50	
		East side main wall 2coats coats painting	87.58	1.00	87.00	1.00	7,619.46	sft	7,619.46	
		North side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										4,845.75
		East side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										4,845.75
		west side staircase walls putty , primer&2coats coats painting work	12.00	1.00	68.25	1.00	819.00	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										1,365.00
		stair case side walls 2coats coats painting work	47.00	1.00	86.00	2.00	8,084.00	sft		
		southern walls outer luppum+primer&2coats painting work .	72.25	1.00	12.83	1.00	926.97	sft		
		Terrace internal primer+2coats painting work .	126.00	1.00	10.00	2.00	2,520.00	sft		
fire shafts&duct walls primer&2coats coats painting work	4.00	1.00	4.00	8.00	128.00	sft				
	12.00	1.00	9.00	8.00	864.00	sft				
								992.00		
	Basement floor ceiling&columns,beams primer+2coats painting work .	86.00	26.00	1.00	2.00	4,472.00	sft			
		86.00	6.00	1.00	2.00	1,032.00	sft			
	stilt floor ceiling&columns,beams primer+2coats painting work .	56.00	26.00	1.00	1.00	1,456.00	sft			
		36.00	36.00	1.00	1.00	1,296.00	sft			
	stp&electrical rooms walls and ceiling primer+2coats painting work .	36.00	36.00	1.00	2.00	2,592.00	sft			
		56.00	56.00	1.00	2.00	6,272.00	sft			
								17,120.00		
2	Goods lift lobby	All floors ceiling primer+2coats painting work (stilt floor to 4th floor)	42.00	12.00	1.00	5.00	2,520.00	sft	2,520.00	
3	Solvent block	walls outer primer coat Re painting work	186.00	1.00	11.60	1.00	2,157.60	sft	2,157.60	

