

Company	MRGV	Name of contractor	Myia Lalitha	Sl. No. site bills reg.				
Project/site	BRGV	Nature of work	Painter	Dr. site bills reg.				
Block no.	A	Work done from date	10-12-2024	M-codex bill ID.				
WO no.	NA	Work done to date	15-01-2025	WO issued ?	NO			
WO date	NA	Contractor bill no.		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	Part-1,2&3 Staircase (ground to 5th)	Final coat of painting	10,518.00	sft	PT104	3.00	31,554	
2	Headroom	Final coat of painting	1,905.00	sft	PT104	3.00	5,715	
3								
4								
5								
6								
7								
8								
9								
10								
Total							37,269	
Add GST @							0.00%	0
Total amount including taxes for work done							37,269	

418

15-01-2025

APPROVED BY
 Project manager
 Sign: 
 Date: 17 JAN 2025

Approved by QS team
 Sign:
 Date:

Approved by Director/E&D team
 Sign:
 Date:

Notes: 1. This sheet replaces all previous bills and the contractor must be typed. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. Bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Scheme, Anand Mehta (for GHT + GMR), Sachin (for Vrpopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		MRGV			Approved				
Project:		BRGV							
Work Description:		Painter							
Name of the Contractor		Myia Lalitha							
Prepared By		Sarwar							
Date:		15-01-2025							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1 Part- 1,2&3 Staircase (ground to 5th)									
	Walls	Final coat of painting	40.50	1.00	10.00	6.00	2430.00	sft	
	Beams	Final coat of painting	10.00	3.00	1.00	12.00	360.00	sft	
	Waste slab	Final coat of painting	11.00	6.00	1.00	6.00	396.00	sft	
	Landing	Final coat of painting	10.00	5.00	1.00	7.00	350.00	sft	3536.00
	Deductions	Window	3.00	1.00	2.00	5.00	30.00	sft	30.00
									3506.00
		Total number of staircase 3	3506.00	1.00	1.00	3.00	10518.00	sft	10518.00
2 Headroom									
	Headroom walls	Final coat of painting	48.00	1.00	9.50	1.00	456.00	sft	
	Headroom ceiling	Final coat of painting	14.00	10.00	1.00	1.00	140.00	sft	
	Beams	Final coat of painting	10.00	3.00	1.00	2.00	60.00	sft	656.00
	Deductions	Door	1.00	3.00	7.00	1.00	21.00	sft	21.00
									635.00
		Total number of staircase 3	635.00	1.00	1.00	3.00	1905.00	sft	1905.00

Allowance For Consumables

**Myia Lalitha
MUHARPALLY
Hyderabad**

Date 15-01-2025

**In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY**

Type of Work: Painter

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	37,269
		7,454

Amount in Word: Seven thousand five hundred fifty four rupees only/-

Sign: _____

Labour Charges
Myla Lalitha
MUHARPALLY
Hyderabad

Date 15-01-2025

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	14,908
	Total amount: 37,269	

Amount in Word: Fourteen thousands nine hundred eight rupees only/-

Sign: _____

Allowance For Equipment
Myla Lalitha
MUHARPALLY
Hyderabad

Date 15-01-2025

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	14,908
		37,269

Amount in Word: Fourteen thousands nine hundred eight rupees only/-

Sign: _____