


MEASUREMENT SHEET									
Company Name:		MMRK LLP	Approved by:		Suresh				
Project:		GHT	Sign:						
Work Description :		Painting	Work start date:		06-12-2024				
Contractor:		N.Laxmi Narayana	Work end date:		10-01-2025				
Prepared By:		K.Praveen	Date :		21-01-2025				
S No.	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of F Item Head Total
1	External south east- clubhouse portion								
	Wall	1st coat apex ultima	158.50	1.00	70.00	1.00	11095.00	sft	
	B-Block OHT south face wall elevation patti	1st coat apex ultima	29.00	1.00	6.00	1.00	174.00	sft	
		1st coat apex ultima	107.75	3.50	1.00	2.00	754.25	sft	
			144.00	2.50	1.00	1.00	360.00	sft	
	Windows patti	1st coat apex ultima	20.00	1.00	1.00	28.00	560.00	sft	
			8.00	1.00	1.00	2.00	16.00	sft	
			16.00	1.00	1.00	7.00	112.00	sft	
									13071.25
	Deductions	windows & open area	6.00	4.00	1.00	28.00	672.00	sft	
			2.00	2.00	1.00	16.00	64.00	sft	
			6.00	2.00	1.00	7.00	84.00		
			7.00	4.00	1.00	7.00	196.00	sft	
			11.00	6.00	1.00	4.00	264.00	sft	
			23.00	8.50	1.00	1.00	195.50	sft	
		Club house glass area	47.50	24.00	1.00	1.00	1140.00	sft	
		cera board area	2.00	1.00	70.00	3.00	420.00	sft	
									3035.50
									10035.75


APPROVED BY
 24 JAN 2025
 A. SURESH
 PROJECT MANAGER

ESTIMATE SHEET								
Company Name:	MMRK LLP					Approved By		
Project:	GHT					Suresh		
Work Description:	Painting							
Prepared By	Praveen.K							
Bill Date:	21-01-2025							
S No.	Item Head							
	1 External south east- clubhouse portion	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
		1st coat apex ultima	10035.75	sft	5.00	50,178.75		
							50,178.75	


APPROVED BY
 24 JAN 2025
 A. SURESH
 PROJECT MANAGER

Labour Charges
N.Laxminarayana
KOWKUR
Hyderabad

Date: 25-01-2025

In favor of : MMRK LLP
Project/Site: GHT
Location: Kowkur

Type of Work: Painting

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work: Towards external Apex ultima 1st coat painting work	20,071.60
	Total amount:	50,179.00

Amount in words: Twenty thousand seventy one rupees only /-

Sign: _____

Allowance For Consumables
N.Laxminarayana
KOWKUR
Hyderabad

Date: 25-01-2025

In favor of : MMRK LLP
Project/Site: GHT
Location: Kowkur

Type of Work: Painting

Toward: Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work: Towards external Apex ultima 1st coat painting work	
	Total amount:	10,035.80
		50,179.00

Amount in Word: Ten thousand thirty five rupees only/-

Sign: _____

Allowance For Equipment
N.Laxminarayana
KOWKUR
Hyderabad

Date: 25-01-2025

In favor of : MMRK LLP
Project/Site: GHT
Location: Kowkur

Type of Work: Painting

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work: Towards external Apex ultima 1st coat painting work	20,071.60
	Total amount:	50,179.00

Amount in Word: Twenty thousand seventy one rupees only /-

Sign: _____