


Company	GVRC	Name of contractor	JYOTHIKUMARI	Sl. No. site bills reg.			
Project/site	INNOPOLIS	Nature of work	Brick work & plaster .misc	Dt. site bills reg.			
Block no.	4545 MISC WORK	Work done from date	01-12-2024				
WO no.		Work done to date	22-12-2024				
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4545 MISC	North wall brick work	240.00	Sft	CW107	16.00	3,840
		plaster work	480.00	Sft	CW221	24.00	11,520
		west side lock setting work	64.00	Sft	RCC165	45.00	2,880
		Bems concreteing & bar bending work	31.00	Sft	RCC158	50.00	1,550
							19,790
Remarks:							
Approved by project manager	Approved by QS team		Approved by Director/E&D team				
Sign:	Sign:		Sign:				
Date:	Date:		Date:				

**APPROVED BY**  
  
**21 FEB 2025**  
**T. MADHU**  
**PROJECT MANAGER**  
**GVRC. PVT. LTD.**

## ESTIMATE SHEET

Approved by:

Company Name:		Gvrc				
Project:		innopolis				
Work Description:		jyothi kumari				
Prepared By		Md.Salman				
Date:						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1						
	4,545	North wall brick work	240.00	sft	16.00	3,840.00
						-
		plaster work	480.00	sft	24.00	11,520.00
						-
	4545 Elevation	west side lock setting work	64.00	Nos	45.00	2,880.00
						-
		Bems concreteing & bar bending work	31.00	sft	50	1,550.00
						19,790.00



## MEASUREMENT SHEET

Company Name:		Gvrc			Approved by:				
Project:		Innoplis			Sign:				
Work Description :		4545 misc work			Work start date:		01-12-2024		
Contractor:		Jyothi kumari			Work end date:		22-12-2024		
Prepared By:		Md.Salman			Date :		01-02-2025		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	4545 block	4545 block Ground floor North west corner wall brick work done.	16.00	1.00	15.00	1.00	240	sft	240
		4545 block Ground floor North west corner wall internal and external plastering work done.	16.00	1.00	15.00	2.00	480	sft	480
2	4545 west Elevation	4545 west side elevation at ground floor adjustment wor elevation pin broken work locksetting work done.	64.00	1.00	1.00	64.00	64	Nos	64
		elevation pins Beams concreteing & bar bending work.	8.00	1.00	1.00	1.00	8	sft	8
			5.00	1.00	1.00	2.00	10	sft	10
			11.00	1.00	1.00	1.00	11	sft	11
			2.00	1.00	1.00	1.00	2	sft	2
									31



## Bill for Equipment Allowance

Jyothi kumari

Koltur

Hyderabad

Date: 08-02-2025

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** Koltur  
**Type of Work:** Civil works  
**Towards:** Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: 4545 north wall brick work done Total amount = Rs. 19,790/- Work done from date 01-12-2024 to 22-01-2025	Rs. 7,988/-

Amount in Words: Seven thousand nine hundred and eighty <sup>eight</sup> Rupees Only.

Sign:

---



**Bill for Labour Charges**

Jyothikumari  
Koltur  
Hyderabad

Date: 08-02-2025

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** Koltur  
**Type of Work:** Civil works  
**Towards:** Labour charges.

S No.	Description	Amount
1.	Brief description of work done:4545 north wall brick work done Total amount = Rs.19,955/- Work done from date 01-12-2024 to 22-01-2025	Rs. 7,988/-

Amount in Words: Seven thousand nine hundred and eighty<sup>eight</sup> Rupees Only.

Sign:

---



**Bill for Consumables**

Jyothi kumari  
Koltur  
Hyderabad

Date: 08-02-2025

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** Kolthur  
**Type of Work:** Civil works  
**Towards:** Consumables

S No.	Description	Amount
1.	Brief description of work done:4545 north wall brick work done Total amount = Rs.19,955/- Work done from date 01-12-2024 to 22-01-2025	Rs. 3,994/-

Amount in Words: Three thousand nine hundred ninety ~~Four~~ Rupees Only.

Sign:  
\_\_\_\_\_

