


Company	MRMLLP	Name of contractor	Bishu Dutta	Sl. No. site bills reg.	3867		
Project/site	GMR	Nature of work	H-block LB grade slab	Dt. site bills reg.	25.02.2025		
Block no.	H-block	Work done from date	18.02.2025	M-codex bill ID.			
WO no.	NA	Work done to date	22.02.2025	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	H-block	Grade slab steel binding	4950.00	sft	RCC115	10.00	49,500
2	H-block	Grade slab steel binding	276.50	sft	RCC115	10.00	2,765
3	H-block	Grade slab concreting	5250.00	sft	CW159	3.50	18,375
4	H-block	Grade slab concreting	276.50	sft	CW159	3.50	968
5	H-block	Anchor lock set for grade slab	150.00	No's	RCC153	10.00	1,500
6	E-block	Anchor lock set for driveway slab	80.00	No's	RCC155	15.00	1,200
Total							74,308
Add GST @						18.00%	0
Total amount including taxes for work done							74,308
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 25/02/25		Date:		Date:			
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>							

ESTIMATE SHEET								
Company Name:		MRMLLP					Approved by: Ahmed Khan	
Project:		Gulmohar Residency					Sign:	
Work Description:		H-block LB grade slab						
Contractor Name:		Bishu Dutta					PO. No.	
Prepared By		Ahmed Khan					PO. Date:	
Date:		25.02.2025						
S No.	Item Head	Item Description	Length	Width	Quantity	Units	Rate	Amount
1	H-block	Grade slab steel binding	150	33	4950.00	sft	10.00	49,500
2	H-block	Grade slab steel binding	39.5	7	276.50	sft	10.00	2,765
3	H-block	Grade slab concreting	150	35	5250.00	sft	3.50	18,375
4	H-block	Grade slab concreting	39.5	7	276.50	sft	3.50	968
5	H-block	Anchor lock set for grade slab	1	1	150.00	No's	10.00	1,500
6	E-block	Anchor lock set for driveway slab	1	1	80.00	No's	15.00	1,200
							Total	74,308
							GST @ 18.00%	-
							Total amount including taxes for work done	74,308
In words:		Seventy four thousand three hundred and eight rupees only.						

Allowance for Consumables
Bishu Dutta
Mallapur
Hyderabad

Date: 25.02.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block Lower basement grade slab RCC work.
Towards: Bill for Consumables

S No.	Description	Amount
1.	H-block Lower basement grade slab RCC work. Total Amount = 74,308/- Work done from date 18.02.2025 to date 22.02.2025	Rs. 14,862/-

Amount in words: Fourteen thousand eight hundred and sixty two rupees only.

Sign: _____

Allowance for Equipment
Bishu Dutta
Mallapur
Hyderabad

Date: 25.02.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block Lower basement grade slab RCC work.
Towards: Bill for Equipment

S No.	Description	Amount
1.	H-block Lower basement grade slab RCC work. Total Amount = 74,308/- Work done from date 18.02.2025 to date 22.02.2025	Rs. 29,723/-

Amount in words: Twenty nine thousand seven hundred and twenty three rupees only.

Sign: _____

Allowance for Labour charges
Bishu Dutta
Mallapur
Hyderabad

Date: 25.02.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block Lower basement grade slab RCC work.
Towards: Bill for Labour charges

S No.	Description	Amount
1.	H-block Lower basement grade slab RCC work. Total Amount = 74,308/- Work done from date 18.02.2025 to date 22.02.2025	Rs. 29,723/-

Amount in words: Twenty nine thousand seven hundred and twenty three rupees only.

Sign: _____