



**Anx B – Work Completion Report**

Company	MPPL	Name of contractor	Anand jyothi babu	Sl. No. site bills reg.	1546			
Project/site	MPL	Nature of work	Expansion joint water proof	Dt. site bills reg.				
Block no.	North side drive way area	Work done from date	26.01.2025	M-codex bill ID.				
WO no.		Work done to date	28.02.2025	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
<b>Sl. No.</b>	<b>Unit/floor no</b>	<b>Details of work</b>		<b>Qty</b>	<b>Units</b>	<b>Rate ID</b>	<b>Rate</b>	<b>Amount</b>
1	Ground floor	surface cleaning , application of SBR cement slurry,		210.00	Sft	WP103	22.00	4,620
2		baby chips motor with drain slopes mixed with IWP, application of						
3		SBR cement slurry finishe coat with mortor mixed						
4								
5		Expansion joint filling with polysulphide filler upto 1.5" width		18.00	Rmt	WP115	1,200.00	21,600
6								
7		surface cleaning , application of pumer(Butamin base) fixing of		192.00	Sft	WP116	70.00	13,440
8		Dr.fixit Torch -on membrane , pouring of hot melt adhesive over						
9		membrane and trowelling						
10								
							<b>Total</b>	<b>39,660</b>
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign:			Sign:		
Date: 23/03/2025			Date:			Date:		
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>								

Estimate SHEET							
Company Name:		MPPL	Approved by:				
Project:		MPL	Sign:				
Work Description :		Expansion joint waterproofing	Work start date:				
Contractor:		Anand jyothi babu	Work end date:				
Prepared By:		G.Rajesh	Date :		25-01-2025		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Expansion joint	surface cleaning, application of SBR cement slurry,	210.00	sft	22.00	4,620	
2	waterproofing	baby chips mortar with drain slopes mixed					
3		with IWP, application of SBR cement slurry					
4		finished coat with mortar mixed					
5		with IWP with neat cement slurry final finish					
6							
7							
8		Expansion joints filling with polysulphide filler	18.00	Rmt	1,200.00	21,600	
9		upto 1.5" width					
10							
11							
12		surface cleaning, application of Pumer (Butamin base),	192	sft	70	13,440	
13		fixing of Dr. Fixit Torch – on membrane,					
14		pouring of hot melt adhesive over the membrane and trowelling					39,660
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
Total						39,660	39,660

  
**APPROVED BY**  
 04 FEB 2024  
**SOHAM MODI**

MEASUREMENT SHEET									
Company Name:		MPPL	Approved by:						
Project:		MPL	Sign:						
Work Description :		Expansion joint waterproofing	Work start date:						
Contractor:		Anand jyothi babu	Work end date:						
Prepared By:		G.Rajesh	Date :		25-01-2025				
			A	B	C	D	E=AxBxCxDxF	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Expansion joint	surface cleaning, application of SBR cement slurry,	60.00	3.50	1.00	1.00	210	sft	
2	waterproofing	baby chips mortar with drain slopes mixed							
3		with IWP, application of SBR cement slurry							
4		finished coat with mortar mixed							
5		with IWP with neat cement slurry final finish							
6									
7									
8		Expansion joints filling with polysulphide filler	18.00	1.00	1.00	1.00	18	Rmt	
9		upto 1.5" width							
10									
11									
12		surface cleaning, application of Pumer (Butamin base),	60.00	3.20	1.00	1.00	192	sft	
13		fixing of Dr. Fixit Torch – on membrane,							
14		pouring of hot melt adhesive over the membrane and trowelling							
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
Total							300	420.00	-