


Anx B – Work Completion Report

Company	Synopolis	Name of contractor	p. chandini	Sl. No. site bills reg.				
Project/site	GVRC	Nature of work	scaffolding	Dt. site bills reg.				
Block no.		Work done from date	07-01-2025	M-codex bill ID.	07-01-2025			
WO no.		Work done to date	07-02-2025	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	cuplock scaffolding work	NW scaffolding removing with ms round pipe 40mm		3840.00	sft	SCF117	1.50	5,760
2		goods lift scaffolding removing with ms round pipe 40mm		3400.00	sft	SCF117	1.50	5,100
3		SE scaffolding removing with ms round pipe 40mm		3520.00	sft	SCF117	1.50	5,280
4		Central lobby area mitsubushi 1		2640.00	sft	SCF117	1.50	3,960
5		Central lobby area mitsubushi 2		2640.00	sft	SCF117	1.50	3,960
6		Rosh lift in chemical block		2720.00	sft	SCF117	1.50	4,080
7								0
8								0
9								0
10								0
Total								28,140
fare from city							20.00%	5,628
Total amount incl. taxes for work done								33,768
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign:			Sign:		
Date: 7/2/25			Date:			Date:		



ESTIMATE SHEET						
Company Name:	synopolise			Approved	Ramesh reddy	
Project:	gvrc- gv one			Sign:		
Work Description:	TK Lift scaffolded work removing with ms pipe 40dia					
Contractor:	Hoshi P. Chandini					
Prepared By	Akhil					
Date:	06.11.2024 to 12.11.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	cuplock scaffolding work	NW scaffolding removing with ms round pipe 40mm	3840.00	sft	1.50	5,760
2		goods lift scaffolding removing with ms round pipe 40mm	3400.00	sft	1.50	5,100
3		SE scaffolding removing with ms round pipe 40mm	3520.00	sft	1.50	5,280
4		Central lobby area mitsubishi 1	2640.00	sft	1.50	3,960
5		Central lobby area mitsubishi 1	2640.00	sft	1.50	3,960
6		Rosh lift in chemical block	2720.00	sft	1.50	4,080
				TOTAL		28,140
		Add 20% as site is fare from city				5,628
			TOTAL AMOUNT			33,768

MEASUREMENT SHEET								
Company Name:	synopolise				Approved	Ramesh reddy		
Project:	gvrc- gv one				Sign:			
Work Description:	TK Lift scaffoled work removing with ms pipe 40dia							
Contractor:	Harsh P. Chandini							
Prepared By:	Akhil							
Date:	06.11.2024 to 12.11.2024							
			A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	cuplock scaffolding work	NW scaffolding removing with ms round pipe 40mm	32.00	1.00	120.00	1.00	3840.00	sft
2		goods lift scaffolding removing with ms round pipe 40mm	34.00	1.00	100.00	1.00	3400.00	sft
3		SE scaffolding removing with ms round pipe 40mm	32.00	1.00	110.00	1.00	3520.00	sft
4		Central lobby area mitsubishi 1	24.00	1.00	110.00	1.00	2640.00	sft
5		Central lobby area mitsubishi 1	24.00	1.00	110.00	1.00	2640.00	sft
6		Rosh lift in chemical block	34.00	1.00	80.00	1.00	2720.00	sft

Bill for Labour Charges
P chandini
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: scaffolding work
Towards: Labour charges

S No.	Description	Amount
1.	Brief description of work done: cuplock scaffolding work Total amount = Rs.33768/- Work done from date 07-01-2025 to 07-02-2025	Rs. 13,507/-

Amount in Words: thirteen thousand five hundred seven Rupees Only.

Sign:



Bill for Consumables
P chandini
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: scaffolding work
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done:cuplock scaffolding work Total amount = Rs.33768/- Work done from date 07-01-2025 to 07-02-2025	Rs. 6754/-

Amount in Words: six thousand seven hundred fifty four Rupees Only.

Sign:



Bill for Equipment Allowance

P chandini
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: scaffolding work
Towards: Equipment allowance

S No.	Description	Amount
1.	Brief description of work done:cuplock scaffolding work Total amount = Rs.33768/- Work done from date 07-01-2025 to 07-02-2025	Rs. 13507/-

Amount in Words: thirteen thousand five hundred seven Rupees Only.

Sign: _____

