


Anx B – Work Completion Report

Company	GVRC		Name of contractor	Eshwar rao		Sl. No. site bills reg.	1750		
Project/site	Innopolis		Nature of work	Scaffolding		Dt. site bills reg.	05-03-2025		
Block no.	4545 2727		Work done from date			M-codex bill ID.			
WO no.			Work done to date			WO issued ?			
WO date			Contractor bill no.			GST bill required?			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium, 4545 and 2727	East side acp sheet repairing, 2727 west side staircase lighting, 4545 north side glass broken, 3600 east side glass, Atrium internal acp sheet ,3600 central lobby tying and removing			24095	sft		4.00	96,380
2		3600 Lift pit and central duct for plastering			9520	sft		2.50	23,800
3									
4									
5									
6									
7									
8									
9									
10									
Total								1,20,180	
Add GST @									0
Total amount including taxes for work done								1,20,180	
Remarks:									
Approved by project manager					Approved by QS team			Approved by Director/E&D team	
Sign:					Sign:			Sign:	
Date:					Date:			Date:	



ESTIMATE SHEET							
Company Name:		GVRC			Approved by:		T. Madhu
Project:		Innopolis			Sign:		
Work Description:		Ms scaffolding works					
Contractor Name		Eashwar rao					
Prepared By		T Madhu					
Date:		05-03-2025					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium east side acp sheet repair work	Ms scaffolding tying and remoivng	400	Sft	4.00	1,600	
2	2727 west side staircase lighting fixing purpose	Ms scaffolding tying and remoivng	3200	Sft	4.00	12,800	
3	4545 north side glass broken removing purpose	Ms scaffolding tying and remoivng	2160	Sft	4.00	8,640	
4	4545 East side cladding granite repair purpose	Ms scaffolding tying and remoivng	2700	Sft	4.00	10,800	
5	4545 west side Acp and glass fixing purpose	Ms scaffolding tying and remoivng	1300	Sft	4.00	5,200	
6	Atrium internal acp sheet frame repaing	Ms scaffolding tying and remoivng	1860	Sft	4.00	7,440	
7	3600 south side gkass and frame fixing	Ms scaffolding tying and remoivng	1875	Sft	4.00	7,500	
9	3600 east side gkass and frame fixing	Ms scaffolding tying and remoivng	4200	Sft	4.00	16,800	
10	3600 lift pit	Ms scaffolding tying	2520	Sft	2.50	6,300	
11	3600 central duct for platsering	Ms scaffolding tying	7000	Sft	2.50	17,500	
12	3600 staircase south side	Ms scaffolding tying and remoivng	6400	Sft	4.00	25,600	
Grand total:-							1,20,180
Amount in words:One lakh twenty thousand one hundred and eighty rupees only							



MEASUREMENT SHEET

Company Name:	GVRC								
Project:	Innopolis					Approved by:	T. Madhu		
Work Description:	Ms scaffolding works					Sign:			
Contractor Name	Eashwar rao								
Prepared By	T Madhu								
Date:	05-03-2025								

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrium east side acp sheet repair work	Ms scaffolding tying and remoivng	20.00	10.00	1.00	2.00	400	Sft	
2	Atrium ground floor u shape corner border acp she	Ms scaffolding tying and remoivng	160.00	20.00	1.00	1.00	3,200	Sft	
3	Atrium lift besdie electrical duct	Ms scaffolding tying and remoivng	90.00	24.00	1.00	1.00	2,160	Sft	
4	Atrium 2nd floor columns bothsides palstering wrks	Ms scaffolding tying and remoivng	180.00	15.00	1.00	1.00	2,700	Sft	
5	2727 norths side dead wall acp sheet	Ms scaffolding tying and remoivng	65.00	20.00	1.00	1.00	1,300	Sft	
6	4545 east side glass repair	Ms scaffolding tying and remoivng	30.00	62.00	1.00	1.00	1,860	Sft	
7	4500 ramp for plumbing	Ms scaffolding tying and remoivng	125.00	15.00	1.00	1.00	1,875	Sft	
9	2727 and atrium	Ms scaffolding tying and remoivng	30.00	70.00	1.00	2.00	4,200	Sft	
10	3600 lift pit	Ms scaffolding tying	90.00	28.00	1.00	1.00	2,520	Sft	
11	3600 central duct for platsering	Ms scaffolding tying	100.00	70.00	1.00	1.00	7,000	Sft	
12	3600 staircase south side	Ms scaffolding tying and remoivng	20.00	2.00	80.00	2.00	6,400	Sft	

Bill for Equipment Allowance

Eshwar rao
Koltur
Hyderabad

Date: 05-03-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Scaffolding works
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding tying and removing works Total amount = Rs.1,20,180/- Work done from date 01-12-2024 to 28-02-2025	Rs. 48,072/-

Amount in Words: Forty eight thousand seventy Rupees Only.

Sign:



Bill for Consumables

Eshwar rao
Koltur
Hyderabad

Date: 05-03-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: Scaffolding works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding tying and removing works Total amount = Rs.1,20,180/- Work done from date 01-12-2024 to 28-02-2025	Rs.24,036 /-

Amount in Words: Twenty four thousand thirty six Rupees Only.

Sign:



Bill for Labour Charges

Eshwar rao
Koltur
Hyderabad

Date: 10-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Scaffolding works
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding tying and removing works Total amount = Rs.1,20,180/- Work done from date 01-12-2024 to 28-02-2025	Rs. 48,072/-

Amount in Words: Forty eight thousand seventy Rupees Only.

Sign:

