

**Annex B – Work Completion Report**

Company	GVRC	Name of contractor	Vasanthi Constructions	Sl. No. site bills reg.	1352			
Project/site	Innopolis	Nature of work	Grouting	Dt. site bills reg.	24-02-2025			
Block no.	2727,4545 & sump,pump	Work done from date	05-11-2023					
W/O no.		Work done to date	20-12-2023					
W/O date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	Sump & Pump room	Replastering	392.00	sft	W130	16.00	6,272	
2	Sump & Pump room west side	Manhole brickwork	48.00	sft	CW126	13.00	624	
3	Atrium lift	hole packing work	16.00	sft	CW168	22.00	352	
4	4545 fire duct	hole packing work	80.00	sft	CW168	22.00	1,760	
5	2727 Lower basement	RCC wall	300.00	sft	RCC122	35.00	10,500	
6	Atrium	Plastering	750.00	sft	CW130	14.00	10,500	
<b>Total</b>							<b>30,008</b>	
<b>Add GST 18%</b>							<b>5,401</b>	
<b>Total amount including taxes for work done</b>							<b>35,409</b>	
Remarks:								
Approved by project manager	<b>APPROVED BY</b>		Approved by QS team			Approved by Director/E&D team		
Sign:	<i>[Signature]</i>		Sign:			Sign:		
Date:			Date:			Date:		

Notes: 1. This sheet replaces installaion report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or

80896

**MEASUREMENT SHEET**

<b>Company Name:</b>		GVRC	<b>Approved by:</b>		Madhu				
<b>Project:</b>		Innapolis	<b>Sign:</b>						
<b>Work Description :</b>		RCC	<b>Work start date:</b>		05-11-2023				
<b>Contractor:</b>		Vasanthi Constructions	<b>Work end date:</b>		20-12-2023				
<b>Prepared By:</b>		Madhu T	<b>Date :</b>		24-02-2025				
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>A</b> Length	<b>B</b> Width	<b>C</b> Height	<b>D</b> No's	<b>E=AxBxCxD</b> Quantity	<b>F</b> units	<b>G= Sum of F</b> Item Head Total
1	Sump & Pump room	Replastering	28.00	1.00	14.00	1.00	392.00	sft	
2	Sump & Pump room west side	Manhole brckwork	16.00	1.00	3.00	1.00	48.00	sft	
3	Atrium lift	hole packing work	16.00	1.00	1.00	1.00	16.00	sft	
4	44545 fire duct	hole packing work	80.00	1.00	1.00	1.00	80.00	sft	
5	2727 Lower basement	RCC wall	100.00	1.00	3.00	1.00	300.00	sft	
6	Atrium	Plastering	750.00	1.00	1.00	1.00	750.00	sft	

**ESTIMATE SHEET**

Company Name:	GVRC	Approved By	T.Madhu					
Project:	Innopolis							
Work Description:	RCC							
Prepared By	Madhu.T							
Bill Date:	24-02-2025							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Sump & Pump room	Replastering	392.00	sft	16.00	6,272.00		
2	Sump & Pump room westside	Manhole brickwork	48.00	sft	13.00	624.00		
3	Atrium lift	hole packing work	16.00	sft	22.00	352.00		
4	4545 fire duct	hole packing work	80.00	sft	22.00	1,760.00		
5	2727 Lower basement	RCC wall	300.00	sft	35.00	10,500.00		
6	Atrium	Plastering	750.00	sft	14.00	10,500.00		
							30,008.00	

