


Company	MRMLLP		Name of contractor	Kailash Pandey		Sl. No. site bills reg.	3894		
Project/site	GMR		Nature of work	Civil work		Dt. site bills reg.	09.03.2025		
Block no.	E		Work done from date	01.12.2024		M-codex bill ID.	86497		
WO no.	20240823011		Work done to date	25.12.2024		WO issued ?	Yes		
WO date	23.08.2024		Contractor bill no.			GST bill required?	Yes		
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	E-block flat# 503 to 507	Water proofing Stage-IV (10%)			8300.00	sft	CW237	30.00	2,49,000
	1660 SBUA	10% of 300-30 as per work order							
Total								2,49,000	
Add GST @								18.00%	44,820
Total amount including taxes for work done								2,93,820	
Remarks:									
Approved by project manager	Approved by QS team			Approved by Director/E&D team					
Sign: 	Sign:			Sign:					
Date: 29/05/25	Date:			Date:					
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).									

ESTIMATE SHEET

Company Name:	MRMLLP							Approved by:	Ahmed Khan
Project:	Gulmohar Residency							Sign:	
Work Description:	E-block Water proofing								
Contractor Name:	Kailash Panday								
Prepared By	Ahmed Khan								
Date:	09.03.2025								

S No.	Item Description	Flat #	A No. of flats	B SBUA of 1 flat	AxB=C Qty in sft	D Rate/sft	E 18% GST	D+E=F Rate with 18% GST	CxF Total Amount in Rs.
1	E-block water proofing 1660 SBUA	503 to 507	5.00	1660.00	8300.00	30.00	5.40	35.40	2,93,820
Total amount including taxes for work done									2,93,820

In words: Two lakh ninty three thousand eight hundred and twenty rupees only.