


Company	M/s. AMTZ MEDPOLIS SQUARE 801	Name of contractor	vivek kumar	Sl. No. site bills reg.	87			
Project/site	PVT. LTD AMSS801	Nature of	painter	Dt. site bills reg.	15-03-2025			
Block no.	AMSS801	Work done	13-02-2025	M-codex bill ID.				
WO no.		Work done	15-03-2025	WO issued ?	YES			
WO date	28-09-2024	Contractor	Inv. 50	GST bill required?	YES			
Prepare by.	Sultan							
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	AMSS801	west elevation wall and chajja projection area's 2coat	4,452	Sft	PT112	6	26,712	
2		putty	1,686	Sft	PT112	6	10,116	
3		compoundwall internal primer coat	7,973	Sft	PT136	1.75	13,953	
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
<b>Total</b>							<b>50,781</b>	
<b>Add GST @</b>							<b>0</b>	
<b>Total amount including taxes for work done</b>							<b>50,781</b>	
Remarks:	Work completed							
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign:			Sign:			Sign:		
Date:	28/9/24		Date:			Date:		

Notes: 1. This sheet replaces installation report and advice for credit for contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

**ESTIMATE SHEET**

Approved by: N. Leela Venkatesh

Company Name: M/s. AMFZ MEDPOLIS SQUARE 801 PVT. LTD.

Project: AM/801

Work Description: painting

Prepared By: Sultan ali

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	AM/801	west elevation wall and chajja projection areas 2coat putty	4,452	sft	6	26,712.000	
		compoundwall internal primer coat	1,686	sft	6	10,116.000	
			7,973	sft	1.75	13,952.75	
							50,780.750

MEASUREMENT SHEET

Company Name:		M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.		Approved by:		N. Leela Venkatesh			
Project:		AMSS801		Sign:					
Work Description:		painter		Work start date:		13-02-2025			
Contractor:		vivek kumar		Work end date:		15-03-2025			
Prepared By:		Sultan ali		Date:		15-03-2025			
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=A*B*C*D Quantity	F Item head total	G Units
1	AMSS801 west elevation	west elevation putty coat in between u-shape projection	37	1	49	2	3,626		
		projection band	19	1	5	2	190		
		projection band	31	1	7	1	217		
		projection fin	37	1	5	2	370		
		projection fin	75	1	7	1	525		
		Deduction						4,928	
			6	1	5	14	420,000		
			7	1	8	1	56,000		
								476,000	4.452
		west elevation center arca	34	1	59	1	2,006,000		
		Deduction						2,006,000	
			8	1	10	4	320,000		
								320,000	
3		compoundwall internal primer coat	1139	1	7	1	7,973,000		
								7,973,000	1.686