

Company	MIRALLP	Name of contractor	D. Rannulu	Sl. No. site bills reg.	3972		
Project/site	GMR	Nature of work	Loft tank angle and window grill fixing.	Dt. site bills reg.	15.04.2025		
Block no.	E	Work done from date	01-04-2025	M-codex bill ID.			
WO no.	NA	Work done to date	05-04-2025	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	Yes		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E-block	Loft tank angle for flat# 207,301,304,306,307,401,404,405,406,407,501,504,505,507,603,604,605 and 607	18.00	Nos	MSF179	400.00	7,200
2	E-block	Inside flat Window grill fixing for flat# 207,307 and 407.	435.00	sft	MSF126	6.00	2,610
		Flat# 305,405 and 505	414.00	sft	MSF126	6.00	2,484
		Flat# 306 and 406	414.00	sft	MSF126	6.00	2,484
		Flat# 404	432.00	sft	MSF126	6.00	2,592
		Flat# 502	369.00	sft	MSF126	6.00	2,214
Total							19,584
Add GST @ 18%							0
Total amount including taxes for work done							19,584
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	15/04/25	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRX). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

[illegible]

Allowance for Consumables
D Ramulu
Mallapur
Hyderabad

Date: 15.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block loft tank and window grill fixing
Towards: Bill for Consumables

S No.	Description	Amount
1.	E-block loft tank and window grill fixing Total Amount = 19,584/- Work done from date 01.04.2025 to date 05.04.2025	Rs. 3,916/-

Amount in words: Three thousand nine hundred and sixteen rupees only.

Sign: _____

Allowance for Equipment
D Ramulu
Mallapur
Hyderabad

Date: 15.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block loft tank and window grill fixing
Towards: Bill for Equipment

S No.	Description	Amount
1.	E-block loft tank and window grill fixing Total Amount = 19,584/- Work done from date 01.04.2025 to date 05.04.2025	Rs.7,834/-

Amount in words: Seven thousand eight hundred and thirty four rupees only.

Sign: _____

Allowance for Labour charges
D Ramulu
Mallapur
Hyderabad

Date: 15.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block loft tank and window grill fixing
Towards: Bill for Labour charges

S No.	Description	Amount
1.	E-block loft tank and window grill fixing Total Amount = 19,584/- Work done from date 01.04.2025 to date 05.04.2025	Rs. 7,834/-

Amount in words: Seven thousand eight hundred and thirty four rupees only.

Sign: _____