

Company	MRMLLP	Name of contractor	Tirupathi Singh	Sl. No. site bills reg.	3977		
Project/site	GMR	Nature of work	Carpentry work	Dt. site bills reg.	17.04.2025		
Block no.	E	Work done from date	10-03-2025	M-codex bill ID.			
WO no.	-	Work done to date	10-04-2025	WO issued ?	No		
WO date	-	Contractor bill no.		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E-block flat# 304, 404, 504, 604, 403, 502, 207 and 607.	Main door shutter and hardware fixing with mortise locks.	8.00	No's	CP140	500.00	4,000
2		Bedroom door fixing with cylindrical lock	24.00	No's	CP141	425.00	10,200
3		Toilet and Utility door fixing with cylindrical locks	24.00	No's	CP141	425.00	10,200
4		Bedroom door beading fixing	24.00	No's	CP144	85.00	2,040
5		Toilet and Utility door beading fixing	24.00	No's	CP144	85.00	2,040

Remarks:

Approved by project manager

Sign: 

Date: 17/04/25

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

[illegible]

Allowance for Consumables
Tirupathi Singh
Mallapur
Hyderabad

Date: 17.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block door shutter fixing
Towards: Bill for Consumables

S No.	Description	Amount
1.	E-block flat# 304, 404, 504, 604, 403, 502, 207 and 607. Total Amount = 28,480/- Work done from date 10.03.2025 to date 10.04.2025	Rs. 5,696/-

Amount in words: Five thousand six hundred and ninty six rupees only.

Sign: _____

Allowance for Equipment
Tirupathi Singh
Mallapur
Hyderabad

Date: 17.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block door shutter fixing.
Towards: Bill for Equipment

S No.	Description	Amount
1.	E-block flat# 304, 404, 504, 604, 403, 502, 207 and 607. Total Amount = 28,480/- Work done from date 10.03.2025 to date 10.04.2025	Rs. 11,392/-

Amount in words: Eleven thousand three hundred and ninty two rupees only.

Sign: _____

Allowance for Labour charges
Tirupathi Singh
Mallapur
Hyderabad

Date: 17.04.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block door shutter fixing.
Towards: Bill for Labour charges

S No.	Description	Amount
1.	E-block flat# 304, 404, 504, 604, 403, 502, 207 and 607. Total Amount = 28,480/- Work done from date 10.03.2025 to date 10.04.2025	Rs. 11,392/-

Amount in words: Eleven thousand three hundred and ninty two rupees only.

Sign: _____