			Date:			Date: Date: Date:	140.1	1	Date:
			Sign:			Sign:	202	V.	Sign:
	team	Approved by Director/E&D team	Approved by			Approved by QS team	ger Q.	Approved by project manager	Approved by
						ıd sir.	Lumsum amount approved by Anand sir.	Lumsum am	Remarks:
29,382	amount including taxes for work done	uding taxes f	d amount incl	Total					
4,482	Add GST @ 18%	Add							
24,900	Total								
24,900	15.00		sft	1660.00		nanual casting.	E-block slab-9 flat# 6 manual casting	1 Slab-9	
Amount	Rate	Rate:ID	Units	Qty		Details of work		Unit/floor no	SI. No.
	NA	ired?	GST bill required?			Contractor bill no.		NA	WO date
	NA		WO issued?		27.11.2024	Work done to date		AN	WO no.
		D.	M-codex bill ID.		27.11.2024	Work done from date		Е	Block no.
	06.02.2025	eg.	Dt. site bills reg.	asting	Flat# 6 slab casting	Nature of work		GMR	Project/site
	3852	lls reg.	Sl. No. site bills reg.	SBM Centering Contractors	SBM Centerio	Name of contractor		MRMLLP	Company

ESTIMATE SHE	ET					
Company Name:		MRMLLP			Approved by:	Ahmed Khan
Project:		Gulmohar Residency			Sign:	
Work Description:		E-block Slab Casting flat# 6			,	
Contractor Name:		SBM Centering Contractor		PO. No.	,	
Prepared By		Ahmed Khan		PO. Date:		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Date:	,,	06.02.2025				,,
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Slab-9	E-block slab-9 flat# 6 manual casting.	1660.00	sft	15.00	24,900
		***************************************				-,*
					Total	24,900
	,				Add GST @ 18%	4,482
			Total amount in	ncluding taxes for work done		29,382
					,	
	In words	In words: Twenty nine thousand three hundred and eighty two rupees only.				

### Concrete Pouring Arrangement for E-block Slab-9. Reg;

From: ahmed khan (ahmed@modiproperties.com)

To: sohammodi@modiproperties.com

Cc: anandmehta@modiproperties.com; goushee@modiproperties.com; kirankumar@modiproperties.com

Date: Wednesday, November 20, 2024 at 01:20 AM

GMT+5:30

### Respected Soham Sir,

I would like to inform you that Bikshapati today sent one of his concrete pouring contractor (Balaiah), visited our site today to identify a suitable location for installing a concrete lifting machine. I.e., at North side of E-block Flat# 101 @ 114.6 level. Please find the below attached photos for suitable position to place the concrete Miller.

Bikshapati was asking ₹15/sft for slab pouring and he will be able to start concrete pouring from Monday due to ongoing work at another site. Slab pouring will complete in 4 days i.e., 1 flat/day.

Material required to pour the slab.

- 1.800 Cement bags
- 2. 130 Ton Fine aggregates
- 3. 170 Ton Course aggregates.
- 4. Water tanker.

## Re: Concrete Pouring Arrangement for E-block Slab-9. Reg;

From: soham modi (sohammodi@modiproperties.com)

To: ahmed@modiproperties.com

Cc: anandmehta@modiproperties.com;

goushee@modiproperties.com;

kirankumar@modiproperties.com

Date: Wednesday, November 20, 2024 at 09:57 AM

GMT+5:30

#### Anand

Look into this.

Regards,

Soham Modi

From: ahmed khan <ahmed@modiproperties.com>

Sent: Tuesday, November 19, 2024 11:50 AM

To: Soham Modi <sohammodi@modiproperties.com>

Cc: Anand Mehta

# Re: Concrete Pouring Arrangement for E-block Slab-9. Reg;

From: Anand Mehta (anandmehta@modiproperties.com)

To:

sohammodi@modiproperties.com;

ahmed@modiproperties.com

Cc:

goushee@modiproperties.com;

kirankumar@modiproperties.com

Date:

Wednesday, November 20, 2024 at 10:50 AM

GMT+5:30

Ahmed,

Go ahead make requisition and finish the work as early as possible.

Soham bhai, I'm on top of it.

Anand Mehta.

Director | +91 9454059999, 90303
93300 anandmehta@modiproperties.com
Don't just buy a flat / villa! Buy a great lifestyle!
Affordable flats / villas in gated communities.
Modi Properties Pvt. Ltd. | Affordable flats and villas in gated communities by top builder in Hyderabad | Modi
Properties, Affordable Housing, Gated Community, Flats in hyderabad, Villas in hyderabad, Hyderabad Real estate, Modi builders, Property Hyderabad, Independent houses Hyderab