

Anx B – Work Completion Report

Company	GVRC				Name of contractor	Janardhan		Sl. No. site bills reg.		
Project/site	Innopolis				Nature of work	Tiles Work		Dt. site bills reg.	18-04-2025	
Block no.	Innopolis				Work done from	10-03-2025		M-codex bill ID.		
WO no.					Work done to date	04-04-2025		WO issued ?		
WO date					Contractor bill no.			GST bill required?		
Sl. No.	Unit/floor no	Details of work				Qty	Units	Rate ID	Rate	Amount
1	4545	4545 Southern Side wall Cladding fixing work done				300	RFT	TF-212	45	13500
2		Chamfering				600	RFT	TF-215	15	9000
3										
4										
5										
6										
7										
8										
9										
10										
									Total	22,500
									Add GST @ 18.00%	0
									Total amount including taxes for work done	22,500
Remarks:										
Approved by project manager					Approved by QS team			Approved by Director/E&D team		
Sign:					Sign:			Sign:		
Date:					Date:			Date:		
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehna (for GHT - GMR), Sachin (for VSP - GMR), Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).										



MEASUREMENT SHEET

Company Name:		GVRC			Approved by:		Madhu		
Project:		Innopolis			Sign:				
Work Description :		4545 Southern Side wall Cladding fixing work done			Work start date:		10-03-2025		
Contractor:		Janardhan			Work end date:		04-04-2025		
Prepared By:		K. Srikanth			Date :				
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	4545	4545 Southern Side wall Cladding fixing work done	150	2	1	1	300	Rft	
		Chamfering	150	4	1	1	600	Rft	

ESTIMATE SHEET						Approved by:			
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		4545 Southern Side wall Cladding fixing work done							
Prepared By		K.Strikanth						18-04-2025	
Date:									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	4545	4545 Southern Side wall/Cladding fixing work done	300	Rft	45	13,500			
2		Chamfering	600	Rft	15	9,000			
3						22,500			
4									
5									
6		Amount In words: Twenty Two Thousand five Hundread Rupees Only							
7									
8									
9									

Bill for Labour Charges

Janardhan
Mallapur
Hyderabad

Date: 18-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Granite Laying work
Towards: Labour charges.

S No.	Description	Amount
1.	Towards 4545 Southern side wall Cladding fixing work done.Total Amount=22,500/-. Work done From=10-03-2025 to 04-04-2025.	Rs. 9000/-

Amount in Words: Nine Thousand Rupees Only.

Sign:



Bill for Equipment Allowance

Janardhan
Mallapur
Hyderabad

Date: 18-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Granite Laying
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Towards 4545 Southern wall cladding fixing work done.Total Amount=22,500/-.Work done From=10-03-2025 to 04-04-2025.	Rs. 9000/-

Amount in Words: Nine Thousand Rupees Only.

Sign:



Bill for Consumables

Janardhan
Mallapur
Hyderabad

Date: 18-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: koltur
Type of Work: Granite Laying
Towards: Consumables

S No.	Description	Amount
1.	Towards 4545 Southern wall Cladding fixing work done.Total Amount=22,500/-.Work done From=10-03-2025 to 04-04-2025.	Rs:4,500/-

Amount in Words:Four Thousand Five Hundread Rupees Only.

Sign:

