

Anx B – Work Completion Report

Company	MPPL	Name of contractor	G. Tirupathi Singh	Sl. No. site bills reg.	1550		
Project/site	MPL	Nature of work	Acid wash in flats	Dt. site bills reg.	07-05-2025		
Block no.	A,B&C	Work done from date	24-10-2024	M-codex bill ID.			
WO no.		Work done to date	24-03-2025	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	A,B&C	A-103,A-202,B-201,(1500SFT)	4500.00 sft	CL109		1.25	5,625
2	acid wash						
3		A-206,A-406,A-1008,B-203,B-205,B-705,C-106,C-206	14400.00 sft	CL109		1.25	18,000
4							
5							
6							
7							
8							
9							
10							
Total							23,625
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	24/03/2025	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
MEASUREMENT SHEET									
Company Name:		MPL	Approved by:		G.Rajesh				
Project:		MPL	Sign:						
Work Description :		Earthwork	Work start date:				01.01.2025		
Contractor:		G.Tirupathi Singh	Work end date:				01.03.2025		
Prepared By:		G.Rajesh	Date :		07.05.2025				
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1	Acid cleaning works @ Flats		Length	Width	Height	Nos.	Quantity	Units	Total
	1500 sft	A-103,A-202,B-201(1500SFT)	1,500.00	1.00	1.00	3.00	4,500	sft	
	1800 sft	A-206,A-406,A-1008,B-203,B-205,B-705,C-106	1,800.00	1.00	1.00	8.00	14,400	sft	
		C-206							
									18,900