


Company	MRMLLP	Name of contractor	Chindam Mallesham	Sl. No. site bills reg.	3998		
Project/site	GMR	Nature of work	RCC	Dt. site bills reg.	09-05-2025		
Block no.	CA	Work done from	10.02.2025	M-codex bill ID.			
WO no.	NA	Work done to date	30.03.2025	WO issued ?	No		
WO date	NA	Contractor bill no.		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Driveway slab-1 between E and C block	Slab-1	1774.25	sft	RCC103	40.00	70,970
2		Long beam	450.00	sft	RCC103	40.00	18,000
3		Cross beam	315.00	sft	RCC103	40.00	12,600
4		Columns	288.00	sft	RCC103	40.00	11,520
5		Footing	42.25	sft	RCC101	40.00	1,690
		Total Quantity Add 8% extra	2869.50	sft	RCC113	3.20	9,182
		Deduct 1/- per sft for using RMC instead of site mix.	2869.50	sft	Cir 801 (F)	1.00	2,870
Total							1,21,093
Add GST @						18.00%	0
Total amount including taxes for work done							1,21,093
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 09/05/25		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

ESTIMATE SHEET									
Company Name:		MRMLLP						Approved by:	Ahmed Khan
Project:		Gulmohar Residency						Sign:	
Work Description:		Driveway slab-1 betwn E & C block							
Contractor Name:		Chindam Mallesham					PO. No.	NA	
Prepared By		Ahmed Khan					PO. Date:	NA	
Date:		09-05-2025							
S No.	Item Head	Item Description	No's	Length	Width	Quantity	Units	Rate	Amount
1	Driveway slab-1	Slab-1	1.00	75.50	23.50	1774.25	sft	40.00	70,970
2	between E and C	Long beam	2.00	75.00	3.00	450.00	sft	40.00	18,000
3	block	Cross beam	5.00	21.00	3.00	315.00	sft	40.00	12,600
4		Columns	6.00	8.00	6.00	288.00	sft	40.00	11,520
5		Footing	1.00	6.50	6.50	42.25	sft	40.00	1,690
		Total Quantity Add 8% extra	1.00	1.00	1.00	2869.50	sft	3.20	9,182
		Deduct 1/- per sft for using RMC instead of site mix.	1.00	1.00	1.00	2869.50	sft	1.00	2,870
								Total	1,21,093
								Add GST @ 18%	-
						Total amount including taxes for work done			1,21,093
	In words:	One lakh twenty one thousand ninty three rupees only.							

Allowance for Consumables
Chindam Malleshham
Mallapur
Hyderabad

Date: 09.05.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Driveway slab-1 between E & C block RCC work.
Towards: Bill for Consumables

S No.	Description	Amount
1.	Driveway slab-1 between E & C block RCC work. Total Amount = 1,21,093/- Work done from date 10.02.2025 to date 30.03.2025	Rs. 24,219/-

Amount in words: Twenty four thousand two hundred and nineteen rupees only.

Sign: _____

Allowance for Equipment
Chindam Malleshham
Mallapur
Hyderabad

Date: 09.05.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Driveway slab-0 between E & C block RCC work.
Towards: Bill for Equipment

S No.	Description	Amount
1.	Driveway slab-1 between E & C block RCC work. Total Amount = 1,21,093/- Work done from date 10.02.2025 to date 30.03.2025	Rs. 48,437/-

Amount in words: Forty eight thousand four hundred and thirty seven rupees only.

Sign: _____

Allowance for Labour charges
Chindam Mallesham
Mallapur
Hyderabad

Date: 09.05.2025

In favor of: MR Mallapur LLP
Project / Site:. Gulmohar Residency
Location: Mallapur
Type of Work: Driveway slab-0 between E & C block RCC work.
Towards: Bill for Labour charges

S No.	Description	Amount
1.	Driveway slab-1 between E & C block RCC work. Total Amount = 1,21,093/- Work done from date 10.02.2025 to date 30.03.2025	Rs. 48,437/-

Amount in words: Forty eight thousand four hundred and thirty seven rupees only.

Sign: _____