

Intl memo no. 918-001 - QS - Anx B - Work Completion Report							
Company	Crescentia labs pvt	Name of contractor	Naani Babu	Sl. No. site bills reg.			
Project/site	GVRC	Nature of work	Electrical Works	Dt. site bills reg.	03-05-2025		
Block no.		Work done from date	25-03-2025	M-codex bill ID.			
WO no.		Work done to date	30-03-2025	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	Yes		
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Power supply from VTPN to dumb waiter panel	4C 2.5 Sqmm copper cable	30	Rmt	MSF176	35	1,050
2	Dumb waiter panel to each floor push button	2C 1.5 Sqmm copper flexible cable	100	Rmt	MSF176	35	3,500
3	Push button at every floor to limit switch	6C 1.5 Sqmm copper flexible cable	60	Rmt	MSF176	35	2,100
4	Pvc conduiting From dumb waiter panel to VTPN, and in shaft	PVC conduiting using 1" PVC conduits	20	Nos	EL192	25% of 100 =25	500
5	Dumb waiter panel	Installation and commissioning	1	Nos	FS109	4000	4,000
6	Termination of cable	4C 2.5 Sqmm copper	2	Nos	EL163	313	626
7	Termination of cable	2C 1.5 Sqmm copper flexible cable	12	Nos	EL163	313	3,756
8	Termination of cable	6C 1.5 Sqmm copper flexible cable	12	Nos	EL163	313	3,756
					TOTAL		19,288
					Head Total		19,288
Remarks: Work Completed							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign:			
Date: 12/5/25		Date: <i>[Signature]</i>		Date:			



MEASUREMENT SHEET									
Company Name:		GVRC					Approved by:		V Ramesh Reddy
Project:		Innopolis					Sign:		
Work Description :		Electrical works for GVDC dumb waiter					Work start date:		25-03-2025
Contractor:		Naani Babu					Work end date:		30-03-2025
Prepared By:		V Ramesh Reddy					Date :		03-05-2025
S No.	Item Head	Item Description	Length	Width	Depth	Nos	Quantity	Units	Item Head Total
1	Power supply from VTPN to dumb waiter panel	4C 2.5 Sqmm copper cable	30	-	-	1	30	Rmt	
2	Dumb waiter panel to each floor push button	2C 1.5 Sqmm copper flexible cable	100	-	-	1	100	Rmt	
3	Push button at every floor to limit switch	6C 1.5 Sqmm copper flexible cable	60	-	-	1	60	Rmt	
4	From dumb waiter panel to VTPN. and in shaft	PVC conduiting using 1" PVC conduits	-	-	-	20	20	Nos	
5	Dumb waiter panel	Installation and commissioning	-	-	-	1	1	Nos	
6	Termination of cable	4C 2.5 Sqmm copper	-	-	-	2	2	Nos	
7	Termination of cable	2C 1.5 Sqmm copper flexible cable	-	-	-	12	12	Nos	
8	Termination of cable	6C 1.5 Sqmm copper flexible cable	-	-	-	12	12	Nos	

ESTIMATE SHEET							
Company Name:		GVRC		Approved by:		V Ramesh Reddy	
Project:		Innopolis		Sign:			
Work Description :		Electrical works for GVDC dumb waiter		Work start date		25-03-2025	
Contractor:		Naani Babu		Work end date		30-03-2025	
Prepared By:		V Ramesh Reddy		Date :		03-05-2025	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	Power supply from VTPN to dumb waiter panel	4C 2.5 Sqmm copper cable	30	Rmt	35	1,050	
2	Dumb waiter panel to each floor push button	2C 1.5 Sqmm copper flexible cable	100	Rmt	35	3,500	
3	Push button at every floor to limit switch	6C 1.5 Sqmm copper flexible cable	60	Rmt	35	2,100	
4	From dumb waiter panel to VTPN, and in shaft	PVC conduiting using 1" PVC conduits	20	Nos	25	500	
5	Dumb waiter panel	Installation and commissioning	1	Nos	4,000	4,000	
6	Termination of cable	4C 2.5 Sqmm copper	2	Nos	313	626	
7	Termination of cable	2C 1.5 Sqmm copper flexible cable	12	Nos	313	3,756	
8	Termination of cable	6C 1.5 Sqmm copper flexible cable	12	Nos	313	3,756	
						19,288	

Bill for Equipment Allowance

Nani babu
Kolthur
Hyderabad

Date: 13-05-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Painting work
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Towards Electrical works Total Amount=19,288/- Work done From=25-03-2025 to 30-03-2025.	Rs. 7,715/-

Amount in Words: Seven thousand seven hundred Fifteen Rupees Only.

Sign: _____



Bill for Labour Charges

Nani babu
Koltur
Hyderabad

Date: 12-05-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: electrical work
Towards: Labour charges.

S No.	Description	Amount
1.	Towards Electrical works Total Amount=19,288/-. Work done From=25-03-2025 to 30-03-2025.	Rs. 7,715/-

Amount in Words: Seven thousand seven hundred Fifteen Rupees Only.

Sign:



Bill for Consumables

Nani babu
Hyderabad

Date: 12-05-2025

In favor of: GVRC
Project / Site: Innopolis
Location: koltur
Type of Work: Electrical work
Towards: Consumables

S No.	Description	Amount
1.	Towards Electrical works Total Amount=19,288/- Work done From=25-03-2025 to 30-03-2025.	Rs:3,857/-

Amount in Words: Three thousand eight hundred fifty seven Rupees Only.

Sign:

