

Company	GVRC	Name of contractor	M.Lalitha	Sl. No. site bills reg.	
Project/site	INNOPOLIS	Nature of work	Atrium paint work	Dt. site bills reg.	
Block no.	Atrium	Work done from date	06-04-2025	M-codex bill ID.	
WO no.		Work done to date	30-04-2025	WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
		Atrium 2nd floor birla putti work	854.0	SFT	PT112	6	5,124
		Atrium 3rd floor birla putti work	854.0	SFT	PT112	6	5,124
		Atrium 2nd floor tractor emalsion work 1st coat	854.0	SFT	PT103	2.25	1,922
		Atrium 2nd floor tractor emalsion work 2nd coat	854.0	SFT	PT104	1.75	1,495
		Atrium 3rd floor tractor emalsion work 1st coat	854.0	SFT	PT103	2.25	1,922
		Atrium 3rd floor tractor emalsion work 2nd coat	854.0	SFT	PT104	1.75	1,495
							17,080

Approved by Project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Madhu

APPROVED BY

13 MAY 2025

T. MADHU
PROJECT MANAGER
GVRC PVT LTD.



ESTIMATE SHEET

Approved by:

Company Name: GVRC

Project: INNOPOLIS

Work Description: Atrium painting work

Prepared By Md.Salman

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Atrium	2nd floor columns putti work	854.0	SFT	6	5,124.0
		3rd floor columns putti work	854.0	SFT	6	5,124.0
	2nd floor	1st coat paint (tractor emulsion)	854.0	SFT	2.25	1,921.5
		2nd coat paint (tractor emulsion)	854.0	SFT	1.75	1,494.5
	3rd floor	1st coat paint (tractor emulsion)	854.0	SFT	2.25	1,921.5
		2nd coat paint (tractor emulsion)	854.0	SFT	1.75	1,494.5
						17,080.0



MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:				
Project:		INNOPOLIS			Sign:				
Work Description :		Atrium painting work			Work start date:		06-04-2025		
Contractor:		M.Lalitha			Work end date:		30-04-2025		
Prepared By:		Md.Salman			Date :				
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrium	2nd floor columns putti work	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0
		3rd floor columns putti work	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0
							-		-
	2nd floor	1st coat paint (tractor emulsion)	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0
		2nd coat paint (tractor emulsion)	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0
	3rd floor	1st coat paint (tractor emulsion)	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0
		2nd coat paint (tractor emulsion)	1.0	5.3	14.0	4.0	294.0	sft	294.0
			1.0	4.0	14.0	10.0	560.0	sft	560.0

Bill for Labour Charges
M.Lalitha
Koltur
Hyderabad

Date: 12-05-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Painting work
Towards: Labour charges.

S No.	Description	Amount
1.	Towards Painting works Total Amount=17,080/-. Work done From=06-04-2025 to 30-04-2025.	Rs. 6,832/-

Amount in Words: Six thousand eight hundred thirty two Rupees Only.

Sign: _____



Bill for Equipment Allowance
M.L.A
Alitha
Kolthur
Hyderabad

Date: 13-05-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: Painting work
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Towards Painting works Total Amount=17,080/- Work done From=06-04-2025 to 30-04-2025.	Rs. 6,832/-

Amount in Words: Six thousand eight hundred thirty two Rupees Only.

Sign: _____



Bill for Consumables
M.Lalitha
Hyderabad

Date: 12-05-2025

In favor of: GVRRC
Project / Site: Innopolis
Location: koltur
Type of Work: Painting work
Towards: Consumables

S No.	Description	Amount
1.	Towards Painting works Total Amount=17,080/-. Work done From=06-04-2025 to 30-04-2025.	Rs:3,416/-

Amount in Words: Three thousand four hundred sixteen Rupees Only.

Sign: _____

