

Company	M/s. AMTZ MEDICALS SQUARE 801 PVT. LTD	Name of contractor	pryanka devi	Sl. No. site bills reg.	
Project/site	AMSS801	Nature of work	lobby granite	Dr. site bills reg.	08-05-2025
Block no.	AMSS801	Work done from date	29-04-2025	M-code bill ID	
WO no.	20250506033	Work done to date	06-05-2025	WO issued ?	YES
WO date		Contractor bill no.		GST bill required?	
Prepare by:	Sudhan				

Sl. No	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		CONST-TILE1289-Construction Tiling & Flooring--Toilet-Wall-2--sqm	353	sq	TP212	45	15,885
2		CONST-TILE840-Construction Tiling & Flooring--Tile-Floor-2--sqm	475	sq	TP213	30	14,250
3		CONST-TILE930-Construction Tiling & Flooring--Shirting-2--Rents	102	sq	TP214	30	3,060
4		CONST-TILE2905-Construction Tiling & Flooring--Chamfering-2--Rents	1,528	sq	TP215/216	33	50,424
5		CONST-TILE1356-Construction Tiling & Flooring--Soffit-2--Rents	191	sq	TP2223	50	9,550
6							
7							
8							
9							
10							
Total							93,169
Add GST @							0
Total amount including taxes for work done							93,169

Remarks:	Work completed	Approved by QS team	Approved by Director/E&D team
Sign:	<i>[Signature]</i>	Sign:	Sign:
Date:	9/5/25	Date:	Date:

Notes: 1. This sheet requires submission report and advice for credit to contractors. 2. This work form must be typed. 3. The this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of Director sign of respective E&D member to be taken. 7. Director include - Sudhan, Anand Madan (for CHIT + GMR), Sachin (for Virophila), B. Anand Kumar (for NCH + NRC). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HQ (can be sent by courier).

ESTIMATE SHEET							Approved by: N. Leela Venkatesh
Company Name:		M/s. AMTZ MEDIPOLIS SQUARE 801 PVT. LTD.					
Project:		AMS801					
Work Description:		Granite step work					
Prepared By		Sultan ali					
Date:		07-03-2025					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1		CONST-TILE1289-ConstructionTiling & Flooring---Toilet-Wall-2-- sqm	353	m	45	15,885.00	
2		CONST-TILE8840-ConstructionTiling & Flooring---Tile-Floor-2-- sqm	475	sqm	30	14,250.00	
3		CONST-TILE9930-ConstructionTiling & Flooring---Skirting-2-- Rmts	102	ft	30	3,060.00	
4		CONST-TILE2905-ConstructionTiling & Flooring---Chamfering2-- Rmts	1,528	ft	33	50,424.00	
		CONST-TILE1356-ConstructionTiling & Flooring---Soffit-2-- Rmts	191	ft	50	9,550.00	
							93,169.00

MEASUREMENT SHEET

MEASUREMENT SHEET											
Company Name:		M/s. AMITZ MEDPOLIS SQUARE 801 PVT. LTD.				Approved by:		N. Lodia Venkatesh			
Project:		AMIS801				Sign:					
Work Description :		granite work				Work start date:		08-05-2025			
Contractor:		priyanka devi				Work end date:		18-02-2025			
Prepared By:		Sultan ali				Date :		08-05-2025			
						A		B			
								C			
								D			
								E=AxBxCxD			
S No.	Item Head	Item Description				Length	Width	Height	Nos.	Quantity	Units
1		CONST-TILE1289-ConstructionTiling & Flooring--Toilet-Wall-2--sqm				1	1	1	1	353	sft
		CONST-TILE8840-ConstructionTiling & Flooring--Tile-Floor-2--sqm				1	1	1	1	475	sft
		CONST-TILE9930-ConstructionTiling & Flooring--Skirting-2- Rmts				1	1	1	1	102	ftt
		CONST-TILE2905-ConstructionTiling & Flooring--Chamfering2--Rmts				1	1	1	1	1,528	ftt
		CONST-TILE1356-ConstructionTiling & Flooring--Soffit-2--Rmts				1	1	1	1	191	ftt