


Company	AMTZ Medipolis Square 801 Pvt Ltd			Name of contractor	Md. Anwar	Sl. No. site bills reg.	124	
Project/site	AMS801			Nature of work	Scaffolding	Dt. site bills reg.	08-05-2025	
Block no.	AMS801			Work done from date	15-04-2025	M-codex bill ID.		
WO no.	NA			Work done to date	02-05-2025	WO issued ?	NA	
WO date	NA			Contractor bill no.	NA	GST bill required?	NA	
SL No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	
1	801/PEB	Scaffolding laying for Misc. MEP Works in PEB shed		4132	sft	SCF/116	2.5	
2	801/PEB	Scaffolding removal for Misc. MEP Works in PEB shed		4132	sft	SCF/117	1.5	
							Amount	10,330
							Amount	6,198
								16,527
Add GST @							0%	0
Total amount including taxes for work done								16,527
Remarks:								
Approved by project manager				Approved by QS team				
Sign: 				Sign:				
Date: 09/05/25				Date:				
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRC). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								

APPROVED BY
09 MAY 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

ESTIMATE SHEET									
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd							
Project:		AMS801							
Work Description:		Laying & Removal of Scaffolding for MEP Works							
Prepared By		A Dharma Teja							
Date:		08-05-2025							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	KVR Apprao
1	Scaffolding Laying	North Side PEB (External)	758	sft	2.5	1,894	1,894		
		South Side PEB (External)	758	sft	2.5	1,894	1,894		
		Floor Wise Scaffolding for Temporary Electrical Lighting	1377	sft	2.5	3,443	3,443		
		Scaffolding for Rolling Shutter work	826	sft	2.5	2,066	2,066		
		Scaffolding for Rolling Shutter work	413	sft	2.5	1,033	1,033		
2	Scaffolding Removal	North Side PEB (External)	758	sft	1.5	1,136	1,136		
		South Side PEB (External)	758	sft	1.5	1,136	1,136		
		Floor Wise Scaffolding for Temporary Electrical Lighting	1377	sft	1.5	2,066	2,066		
		Scaffolding for Rolling Shutter work	826	sft	1.5	1,240	1,240		
		Scaffolding for Rolling Shutter work	413	sft	1.5	620	620		
						Total	16,527		

9/5/25

APPROVED BY
09 MAY 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

MEASUREMENT SHEET										
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd			Approved by:		KVR Apparao			
Project:		AMS 801			Sign:					
Work Description :		Laying & Removal of Scaffolding for MEP Works			Work start date:		15-04-2025			
Contractor:		Md. Anwar			Work end date:		02-05-2025			
Prepared By:		A. Jeyaraj			Date:		15-04-2025			
S No.	Item Head	Item Description	A	B	C	D	E	F=AMBxCxD+E	G	H=Sum of F Item Head Total
1	Scaffolding Laying	North Side PEB (External)	6.40	1.00	11.00	1	-	70.40	sqm	70
		South Side PEB (External)	6.40	1.00	11.00	1	-	70.40	sqm	70
		Floor Wise Scaffolding for Temporary Electrical Lighting	6.40	1.00	4.00	5	-	128.00	sqm	128
		Scaffolding for Rolling Shutter work	6.40	1.00	4.00	3	-	76.80	sqm	77
		Scaffolding for Rolling Shutter work	6.40	1.00	3.00	2	-	38.40	sqm	38
2	Scaffolding Removal	North Side PEB (External)	6.40	1.00	11.00	1	-	70.40	sqm	70
		South Side PEB (External)	6.40	1.00	11.00	1	-	70.40	sqm	70
		Floor Wise Scaffolding for Temporary Electrical Lighting	6.40	1.00	4.00	5	-	128.00	sqm	128
		Scaffolding for Rolling Shutter work	6.40	1.00	4.00	3	-	76.80	sqm	77
		Scaffolding for Rolling Shutter work	6.40	1.00	3.00	2	-	38.40	sqm	38
Total (in sqm)										9.264

[Handwritten Signature]

APPROVED BY
09 MAY 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

Allowance For Equipment
Md. Anwar
AMTZ
Visakhapatnam

Date: 08-05-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Scaffolding

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif description of work: Towards Scaffolding for MEP Works in PEB and RCC Building	6,610.80
	Total amount:	16,527.00

Amount in words: Six Thousand Six hundred Ten rupees and eighty paisa only /-

Sign: _____

Labour Charges
Md. Anwar
AMTZ
Visakhapatnam

Date: 08-05-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Electrical

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif description of work: Towards Scaffolding for MEP Works in PEB and RCC Building	
	Total amount: 16,527.00	6,610.80

Amount in words: Six Thousand Six hundred Ten rupees and eighty paisa only /-

Sign: _____

Allowance For Consumables
Md. Anwar
AMTZ
Visakhapatnam

Date: 08-05-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Electrical

Towards Allowance For Consumables

S.No.	Discription	Amount
1	Breif description of work: Towards Scaffolding for MEP Works in PEB and RCC Building	3,305.40
	Total amount: 16,527.00	

Amount in Word: Three Thousand Three Hundred Five Rupees and Fourty Paisa only /-

Sign: _____