

Anx B – Work Completion Report

Company	GVRC		Name of contractor	S.Arjun		Sl. No. site bills reg.		
Project/site	Innopolis		Nature of work	Lift Brick work and Plastering		Dt. site bills reg.		
Block no.	3600		Work done from date	10-04-205		M-codex bill ID.		
WO no.	20250512020		Work done to date	10-05-2025		WO issued ?		
WO date	12-05-2025		Contractor bill no.			GST bill required?		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	Ground Floor	Brick work	191.00	Sft	cw-185	68.90	13,160	
		Internal plastering	1682.00	Sft	cw-187	36.25	60,973	
		External plastering	297.00	Sft	cw-189	38.55	11,449	
2	First Floor	Brick work	311.00	Sft	cw-192	70.90	22,050	
		Internal plastering	1612.00	Sft	cw-194	38.25	61,659	
		External plastering	443.00	Sft	cw-196	40.55	17,964	
3	Second Floor	Brick work	311.00	Sft	cw-199	72.90	22,672	
		Internal plastering	1612.00	Sft	cw-201	40.25	64,883	
		External plastering	443.00	Sft	cw-203	42.55	18,850	
4	Third Floor	Brick work	311.00	Sft	cw-206	74.90	23,294	
		Internal plastering	1612.00	Sft	cw-208	42.25	68,107	
		External plastering	443.00	Sft	cw-210	44.55	19,736	
5	Terrace Floor	Brick work	107.00	Sft	cw-213	76.90	8,228	
		Internal plastering	384.00	Sft	cw-215	44.25	16,992	
		External plastering	97.00	Sft	cw-217	46.55	4,515	
Total							4,34,531	
Add GST @						18.00%	78,216	
Total amount incl. taxes for work done							5,12,747	
Remarks:								
Approved by Project Manager		Approved by QS team		Approved by Director/E&D team				
Sign:		Sign:		Sign:				
Date:		Date:		Date:				
Notes: 1. This sheet replaces internal report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount less than 10k any QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Manna (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								



Company		GV Research Center			Date		08-05-2025
Project		Innopolis_3600			Approved By		
Work Description		Civil works			Contractor		S.Arjun
Prepared by		QS HO					
Sl.no	Item head	Description	UOM	Quantity	Rate	Amount	Remarks
Civil works							
1	Ground Floor	Brickwork	Sft	191.00	68.90	13,160	
		Internal Plastering	Sft	1682.00	36.25	60,973	
		External Plastering	Sft	297.00	38.55	11,449	
2	First Floor	Brickwork	Sft	311.00	70.90	22,050	
		Internal Plastering	Sft	1612.00	38.25	61,659	
		External Plastering	Sft	443.00	40.55	17,964	
3	Second Floor	Brickwork	Sft	311.00	72.90	22,672	
		Internal Plastering	Sft	1612.00	40.25	64,883	
		External Plastering	Sft	443.00	42.55	18,850	
4	Third Floor	Brickwork	Sft	311.00	74.90	23,294	
		Internal Plastering	Sft	1612.00	42.25	68,107	
		External Plastering	Sft	443.00	44.55	19,736	
5	Terrace Floor	Brickwork	Sft	107.00	76.90	8,228	
		Internal Plastering	Sft	384.00	44.25	16,992	
		External Plastering	Sft	97.00	46.55	4,515	
					Total	4,34,531	
					Add GST @ 18%	78,216	
					Total Value incl. GST	5,12,747	
Company		GV Research Center			Date		08-05-2025
Project		Innopolis_3600			Approved By		
Work Description		Civil works			Contractor		
Prepared by		QS HO					
Sl.no	Item head	Description	UOM	Quantity	Rate	Amount	SKU
1	Civil works						
		Lift works	LS	100	4,345	4,34,531	9891
					Total	4,34,531	
					Add GST @ 18%	78,216	
					Total Value incl. GST	5,12,747	

Project manager

Contractor



Company		GV Research Center		Date		08-05-2025
Project		Innopolis_3600		Approved By		
Work Description		Civil works_Lift walls		Contractor		
Prepared by		QS HO				
Sl.no	Item head	Description	UOM	Quantity	Sub Total	Remarks
Civil works						
1	Brickwork	Ground	Sft	190.93		
		First	Sft	310.34		
		Second	Sft	310.34		
		Third	Sft	310.34		
		Terrace	Sft	106.08		
					1228.03	Sft
2	Internal Plastering	Ground	Sft	1681.66		
		First	Sft	1611.48		
		Second	Sft	1611.48		
		Third	Sft	1611.48		
		Terrace	Sft	383.31		
					6899.40	Sft
3	External Plastering	Ground	Sft	296.94		
		First	Sft	442.66		
		Second	Sft	442.66		
		Third	Sft	442.66		
		Terrace	Sft	96.63		
					1721.57	Sft

Company		GV Research Center					Date		08-05-2025	
Project		Innopolis_3600					Approved By			
Work Description		Civil works_Lift walls					Contractor			
Prepared by		QS HO								
Sl.no	Item head	Description	UOM	No's	Length	Width	Height	Quantity	Sub Total in Sft	Remarks
1	Internal Plastering									
		Below ground	Sqm	2.00	10.30		1.60	32.96	354.78	
		Below ground	Sqm	1.00	12.00		1.60	19.20	206.67	
		Ground floor	Sqm	2.00	2.15	3.00	3.45	71.07	765.00	
		Ground floor	Sqm	1.00	3.00	3.00	3.45	41.40	445.63	
	Lift 01 & 02	First floor	Sqm	2.00	2.15	3.00	4.85	99.91	1075.43	
	2.150 x 3.000	Second floor	Sqm	2.00	2.15	3.00	4.85	99.91	1075.43	
		Third floor	Sqm	2.00	2.15	3.00	4.85	99.91	1075.43	
		Terrace floor	Sqm	2.00	2.15	3.00	1.35	27.81	299.35	
	Lift 03	First floor	Sqm	1.00	3.00	3.00	4.85	58.20	626.46	
	3.000 x 3.000	Second floor	Sqm	1.00	3.00	3.00	4.85	58.20	626.46	
		Third floor	Sqm	1.00	3.00	3.00	4.85	58.20	626.46	
		Terrace floor	Sqm	1.00	3.00	3.00	1.35	16.20	174.38	
	Deductions	Lift Doors	Sqm	-8.00		1.25	2.10	-21.00	-226.04	
			Sqm	-4.00		1.50	2.10	-12.60	-135.63	
									649.37 Sqm	
									6989.82 Sft	
2	Brickwork									
		Lift 1_GF_2no's	Sqm	4.00	0.60	0.30	3.45	8.28	89.13	
		Lift 1_FF_2no's	Sqm	4.00	0.60	0.30	4.85	11.64	125.29	
	2.15mtr x 3.0 mtr	Lift 1_SF_2no's	Sqm	4.00	0.60	0.30	4.85	11.64	125.29	
	1' wide brickwork	Lift 1_TF_2no's	Sqm	4.00	0.60	0.30	4.85	11.64	125.29	
		Lift 2_GF_1no's	Sqm	1.00	0.60	0.30	3.45	2.07	22.28	
				1.00	0.92	0.30	3.45	3.19	34.31	
	3.00 mtr x 3.00 mtr	Lift 2_FF_1no's	Sqm	1.00	0.60	0.30	4.85	2.91	31.32	
	1' wide brickwork			1.00	0.92	0.30	4.85	4.48	48.24	
		Lift 2_SF_1no's	Sqm	1.00	0.60	0.30	4.85	2.91	31.32	
				1.00	0.92	0.30	4.85	4.48	48.24	
		Lift 2_TF_1no's	Sqm	1.00	0.60	0.30	4.85	2.91	31.32	
				1.00	0.92	0.30	4.85	4.48	48.24	
	BW above lintel lvl	Lift 1_GF_2no's	Sqm	2.00	1.25	0.30	1.05	2.63	28.26	
		Lift 1_FF_2no's	Sqm	2.00	1.25	0.30	2.45	6.13	65.93	
		Lift 1_SF_2no's	Sqm	2.00	1.25	0.30	2.45	6.13	65.93	
		Lift 1_TF_2no's	Sqm	2.00	1.25	0.30	2.45	6.13	65.93	
		Lift 2_GF_1no's	Sqm	1.00	1.50	0.30	1.05	1.58	16.95	
		Lift 2_FF_1no's	Sqm	1.00	1.50	0.30	2.45	3.68	39.56	
		Lift 2_SF_1no's	Sqm	1.00	1.50	0.30	2.45	3.68	39.56	

Company		GV Research Center					Date		08-05-2025	
Project		Innopolis_3600					Approved By			
Work Description		Civil works_Lift walls					Contractor			
Prepared by		QS HO								
Sl.no	Item head	Description	UOM	No's	Length	Width	Height	Quantity	Sub Total in Sft	Remarks
		Lift 2_TF_1no's	Sqm	1.00	1.50	0.30	2.45	3.68	39.56	
	BW @ terrace	Lift 1	Sqm	2.00	2.15	0.30	1.35	5.81	62.49	
		Lift 2	Sqm	1.00	3.00	0.30	1.35	4.05	43.59	
									114.09	Sqm
									1228.03	Sft
3	External Plastering									
		Lift 1_GF	Sqm	1.00	4.35		3.45	15.01	161.54	
		Lift 1_FF	Sqm	1.00	4.35		4.85	21.10	227.09	
		Lift 1_SF	Sqm	1.00	4.35		4.85	21.10	227.09	
		Lift 1_TF	Sqm	1.00	4.35		4.85	21.10	227.09	
	Above lintel lvl	Lift 1_GF	Sqm	1.00	1.25		1.35	1.69	18.16	
		Lift 1_FF	Sqm	1.00	1.25		2.75	3.44	37.00	
		Lift 1_SF	Sqm	1.00	1.25		2.75	3.44	37.00	
		Lift 1_TF	Sqm	1.00	1.25		2.75	3.44	37.00	
		Lift 2_GF	Sqm	1.00	2.57		3.45	8.87	95.44	
		Lift 2_FF	Sqm	1.00	2.57		4.85	12.46	134.17	
		Lift 2_SF	Sqm	1.00	2.57		4.85	12.46	134.17	
		Lift 2_TF	Sqm	1.00	2.57		4.85	12.46	134.17	
	Above lintel lvl	Lift 2_GF	Sqm	1.00	1.50		1.35	2.03	21.80	
		Lift 2_FF	Sqm	1.00	1.50		2.75	4.13	44.40	
		Lift 2_SF	Sqm	1.00	1.50		2.75	4.13	44.40	
		Lift 2_TF	Sqm	1.00	1.50		2.75	4.13	44.40	
	BW @ terrace	Lift 1	Sqm	1.00	3.05		1.35	4.12	44.32	
		Lift 2	Sqm	1.00	3.60		1.35	4.86	52.31	
									159.94	Sqm
									1721.57	Sft