






Anx B – Work Completion Report

|                                            |                                            |                                                                                                                                            |                                           |                         |            |         |           |          |
|--------------------------------------------|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|-------------------------|------------|---------|-----------|----------|
| Company                                    | M/s. AMTZ MEDPOLIS SQUARE<br>4554 PVT. LTD | Name of contractor                                                                                                                         | Simhaa Constructions                      | Sl. No. site bills reg. | 55         |         |           |          |
| Project/site                               | AMTZ 4554                                  | Nature of work                                                                                                                             | AMTZ 4554 Ramp RCC works<br>(Labour only) | Sl. No. site bills reg. | 09-04-2025 |         |           |          |
| Block no.                                  | AMTZ 4554                                  | Work done from date                                                                                                                        | 05-10-2024                                | M-codex bill ID.        |            |         |           |          |
| WO no.                                     | 20250205035                                | Work done to date                                                                                                                          | 30-11-2024                                | WO issued ?             | YES        |         |           |          |
| WO date                                    | 05-02-2025                                 | Contractor bill no.                                                                                                                        | Inv. 99                                   | GST bill required?      | YES        |         |           |          |
| Sl. No.                                    | Unit/floor no                              | Details of work                                                                                                                            |                                           | Qty                     | Units      | Rate ID | Rate      | Amount   |
| 1                                          | concrete(مستطبة)                           | CONST - RCC 2115 - Construction - Slab 1 & Slab beams -Concreting - Labour -- cum<br>Labour charges for Concrete material pouring works.   |                                           | 36.77                   | Cum        | RCC200  | 950.00    | 34,932   |
| 2                                          | foamwork                                   | CONST - RCC 7624 - Construction - Slab 1 & Slab beams -Shuttering --<br>sqm<br>Labour charges for Shuttering works of ramp slab            |                                           | 268.44                  | Sqm        | RCC201  | 500.00    | 1,34,220 |
| 3                                          | steel                                      | CONST - RCC 4598 - Construction - Slab 1 & Slab beams -Bar<br>Bending -- - Ton<br>Labour charges for Bar bending works                     |                                           | 5.52                    | Ton        | RCC202  | 8,750.00  | 48,326   |
| 4                                          | misc.                                      | CONST - RCC 3276 - Construction - RCC - Steel -Miscellaneous -<br>Lock Settling - 20mm - Nos.<br>Labour charges for anchorage of 20mm bars |                                           | 14.00                   | No's       |         | 565.00    | 7,910    |
| 5                                          | misc.                                      | CONST - RCC 1257 - Construction - RCC - Steel -Miscellaneous -<br>misc - Nos.<br>Labour charges for anchorage of 25mm bars                 |                                           | 4.00                    | No's       |         | 1,130.00  | 4,520    |
| 6                                          |                                            |                                                                                                                                            |                                           |                         |            |         |           |          |
| Total                                      |                                            |                                                                                                                                            |                                           |                         |            |         | 2,29,908  |          |
| Add GST @                                  |                                            |                                                                                                                                            |                                           |                         |            | 18.00%  | 41,383.40 |          |
| Total amount including taxes for work done |                                            |                                                                                                                                            |                                           |                         |            |         | 2,71,291  |          |

Remarks:

|                                                                                             |                                                                                             |                                                                                             |
|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|
| Approved by project manager                                                                 | Approved by QS team                                                                         | Approved by Director/E&D team                                                               |
| Sign:  | Sign:  | Sign:  |
| Date: 10/12/25                                                                              | Date:  | Date:  |

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivropolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).

| ESTIMATE SHEET    |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
|-------------------|-------------------|---------------------------------------------------------------------------------------------------------------------------------------|----------|-------|---------|---------------------------------|-----------------|---------|--|
| Company Name:     |                   | M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.                                                                                              |          |       |         | Approved by: N. Leela Venkatesh |                 |         |  |
| Project:          |                   | AMS4554                                                                                                                               |          |       |         |                                 |                 |         |  |
| Work Description: |                   | AMTZ 4554 Ramp RCC works (Labour only)                                                                                                |          |       |         |                                 |                 |         |  |
| Prepared By       |                   | P b sivakumar                                                                                                                         |          |       |         |                                 |                 |         |  |
| Date:             |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
| S No.             | Item Head         | Item Description                                                                                                                      | Quantity | Units | Rate    | Amount                          | Item Head Total | Remarks |  |
| 1                 | concrete (Labour) | CONST - RCC 2115 - Construction - Slab 1 & Slab beams -Concreting - Labour -- cum Labour charges for Concrete material pouring works. | 36.77    | Cum   | 950.00  | 34,931.50                       | 34931.50        |         |  |
| 2                 | foamwork          | CONST - RCC 7624 - Construction - Slab 1 & Slab beams -Shuttering -- sqm Labour charges for Shuttering works of ramp slab             | 268.44   | Sqm   | 500.00  | 1,34,220.00                     | 134220.00       |         |  |
| 3                 | steel             | CONST - RCC 4598 - Construction - Slab 1 & Slab beams -Bar Bending -- Ton Labour charges for Bar bending works                        | 5.52     | Ton   | 8750.00 | 48,326.25                       | 48326.25        |         |  |
| 4                 | misc.             | CONST - RCC 3276 - Construction - RCC - Steel -Miscellaneous - Lock Setting - 20mm - Nos. Labour charges for anchorage of 20mm bars   | 14.00    | No's  | 565.00  | 7,910.00                        | 7910.00         |         |  |
| 5                 | misc.             | CONST - RCC 1257 - Construction - RCC - Steel -Miscellaneous - misc - Nos. Labour charges for anchorage of 25mm bars                  | 4.00     | No's  | 1130.00 | 4,520.00                        | 4520.00         |         |  |
| 6                 |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
| 7                 |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
| 8                 |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
| 9                 |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
| 10                |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |
|                   |                   |                                                                                                                                       |          |       |         |                                 |                 |         |  |

11 Airtel




| MEASUREMENT SHEET  |                 |                                                                                                                                      |        |       |                  |           |                    |            |                 |  |  |  |
|--------------------|-----------------|--------------------------------------------------------------------------------------------------------------------------------------|--------|-------|------------------|-----------|--------------------|------------|-----------------|--|--|--|
| Company Name:      |                 | M/s. AMITZ MEDIPOLIS SQUARE 4554 PVT. LTD.                                                                                           |        |       | Approved by:     |           | N. Leela Venkatesh |            |                 |  |  |  |
| Project:           |                 | AMS4554                                                                                                                              |        |       | Sign:            |           |                    |            |                 |  |  |  |
| Work Description : |                 | AMTZ 4554 Ramp RCC works (Labour only)                                                                                               |        |       | Work start date: |           | 05-10-2024         |            |                 |  |  |  |
| Contractor:        |                 | Simhaa Constructions                                                                                                                 |        |       | Work end date:   |           | 30-11-2024         |            |                 |  |  |  |
| Prepared By:       |                 | P b sivakumar                                                                                                                        |        |       | Date :           |           |                    |            |                 |  |  |  |
|                    |                 | A                                                                                                                                    | B      | C     | D                | E=AsBxCxD | F                  | G=Sum of E |                 |  |  |  |
| S No.              | Item Head       | Item Description                                                                                                                     | Length | Width | Height           | Nos.      | Quantity           | Units      | Item Head Total |  |  |  |
| 1                  | concrete (ملمع) | CONST - RCC 2115 - Construction - Slab 1 & Slab beams -Concreting - Labour - cum Labour charges for Concrete material pouring works. | 1.00   | 1.00  | 1.00             | 1.00      | 36.770             | Cum        | 36.77           |  |  |  |
| 2                  | formwork        | CONST - RCC 7624 - Construction - Slab 1 & Slab beams -Shuttering -- sqm Labour charges for Shuttering works of ramp slab            | 1.00   | 1.00  | 1.00             | 1.00      | 268.440            | Sqm        | 268.44          |  |  |  |
| 3                  | steel           | CONST - RCC 4598 - Construction - Slab 1 & Slab beams -Bar Bending - TonLabour charges for Bar bending works                         | 1.00   | 1.00  | 1.00             | 1.00      | 5.523              | Ton        | 5.52            |  |  |  |
| 4                  | misc.           | CONST - RCC 3276 - Construction - RCC - Steel - Miscellaneous - Lock Setting - 20mm - Nos. Labour charges for anchorage of 20mm bars | 1.00   | 1.00  | 1.00             | 1.00      | 14.000             | No's       | 14.00           |  |  |  |
| 5                  | misc.           | CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos. Labour charges for anchorage of 25mm bars                | 1.00   | 1.00  | 1.00             | 1.00      | 4.000              | No's       | 4.00            |  |  |  |



## Tax Invoice

e-Invoice



IRN : 55c1df085a21eb965cb894810812556b9d77ac03e79c96-c91cc90a66bbba2fbc  
 Ack No. : 112523790645933  
 Ack Date : 14-Feb-25

**Simhaa Constructions (2024-25)**  
 Plot No. 2, Block-B, Auto Nagar  
 Visakhapatnam  
 GSTIN/UIN: 37ABMFS6706L1ZJ  
 State Name : Andhra Pradesh, Code : 37  
 E-Mail : simhaaconstructions@rediffmail.com  
 Buyer (Bill to)

**AMTZ Medpolis Square 4554 Pvt. Ltd**  
 VM Steel Project Town Ship Sub Post Office  
 Ground, Plot No. D1-56, HUB Building, AMTZ Campus,  
 Pragathi Maidan, Visakhapatnam  
 GSTIN/UIN : 37AAXCA5420G1ZG  
 State Name : Andhra Pradesh, Code : 37

Invoice No.

99

Delivery Note

Dated

14-Feb-25

Mode/Terms of Payment

Reference No. &amp; Date.

SCIAMS/4554/RA 30 dt. 14-Feb-25

Other References

Buyer's Order No.

20250205035

Dated

5-Feb-25

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

| Sl No. | Particulars                                                                                                                                                                            | HSN/SAC | Quantity | Rate | per | Amount        |
|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------|------|-----|---------------|
| 1      | <b>Contract Receipts (2024-25)</b><br>RA 30 for Civil Construction Works<br>Of RCC Building at AMTZ<br>Medpolis Square 4554 Visakhapatnam.<br>(AMTZ 4554 Ramp RCC Works -Labour Only ) | 995415  |          |      |     | 2,29,907.75   |
|        | CGST - Output 9%                                                                                                                                                                       |         |          |      | 9 % | 20,691.70     |
|        | SGST - Output 9%                                                                                                                                                                       |         |          |      | 9 % | 20,691.70     |
|        | Total                                                                                                                                                                                  |         |          |      |     | ₹ 2,71,291.15 |

Amount Chargeable (in words)

E. &amp; O.E

INR Two Lakh Seventy One Thousand Two Hundred Ninety One and Fifteen paise Only

| HSN/SAC | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|---------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 995415  | -             | 9%               | 20,691.70          | 9%             | 20,691.70        | 41,383.40        |
| Total   | 2,29,907.75   |                  | 20,691.70          |                | 20,691.70        | 41,383.40        |

Tax Amount (in words) : INR Forty One Thousand Three Hundred Eighty Three and Forty paise Only

Remarks:

RA 30 for Civil Construction Works of RCC Building at  
 AMTZ Medpolis Square 4554 Visakhapatnam. (AMTZ  
 4554 Ramp RCC Works - Labour Only )

for Simhaa Constructions (2024-25)

Authorised Signatory

This is a Computer Generated Invoice

|                                     |                          |
|-------------------------------------|--------------------------|
| <b>INWARD</b>                       |                          |
| Inward No: 55                       | Dt: 09-04-2025           |
| MRN No:                             | Dt:                      |
| Received By: <i>P. Srinivas</i>     | Sign: <i>P. Srinivas</i> |
| AMTZ MEDPOLIS SQUARE 4554 PVT. LTD. |                          |

For M/s. SIMHAA CONSTRUCTIONS

*Kan Raju*  
 (KAN RAJU)  
 Managing Partner

# SIMHAA CONSTRUCTIONS

RA 30

DATE: 14.02.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medopolis Square 4554, Visakhapatnam.  
Name of the Contractor : M/s Simhaa Constructions  
P. O Number : 20250205035, on Dt: 05.02.2025

## " AMTZ 4554 Ramp RCC works (Labour only) "

| Sl. NO | Item Name                                                                                                                              | Uom  | P.O Qty | Rate | up to Previous | QUANTITY This Bill Qty | Total   | Total Value of Work | Amount up to Previous | Present Bill |
|--------|----------------------------------------------------------------------------------------------------------------------------------------|------|---------|------|----------------|------------------------|---------|---------------------|-----------------------|--------------|
| 1      | CONST - RCC 2115 - Construction - Slab 1 & Slab beams - Concreting - Labour -- cum Labour charges for Concrete material pouring works. | Cum  | 37      | 950  | -              | 35.770                 | 35.770  | 34,931.50           | -                     | 34,931.50    |
| 2      | CONST - RCC 7624 - Construction - Slab 1 & Slab beams - Shuttering -- sqm Labour charges for Shuttering works of ramp slab             | Sqm  | 269     | 500  | -              | 268.440                | 268.440 | 134,220.00          | -                     | 134,220.00   |
| 3      | CONST - RCC 4598 - Construction - Slab 1 & Slab beams - Bar Bending -- Ton Labour charges for Bar bending works                        | Ton  | 6       | 8750 | -              | 5.523                  | 5.523   | 48,326.25           | -                     | 48,326.25    |
| 4      | CONST - RCC 3276 - Construction - RCC - Steel - Miscellaneous - Lock Setting 12mm - Nos 20 mm Labour charges for anchorage of 2mm bars | No's | 14      | 565  | -              | 14.00                  | 14.00   | 7,910.00            | -                     | 7,910.00     |
| 5      | CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos. Labour charges for anchorage of 25mm bars                  | No's | 4       | 1130 | -              | 4.000                  | 4.00    | 4,520.00            | -                     | 4,520.00     |
| Total  |                                                                                                                                        |      |         |      |                |                        |         | 229,907.75          | -                     | 229,907.75   |

Total Value of present Bill 229,907.75  
Add GST @ 18% 41,383.40  
Total 271,291.15

{ Amount In Words : Two Lakhs Seventy One Thousand Two Hundredend Ninety Ore Rupees and One Five Paize Only }

For M/s. SIMHAA CONSTRUCTIONS  
(KAN RAJU)  
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ 4554 Ramp RCC works(Labour only)."

RAR No: RA 30

Summary

| S.No | Description             | Unit | Qty          | Sub Total | Remarks         |
|------|-------------------------|------|--------------|-----------|-----------------|
| 1    | <b>Shuttering</b>       |      |              |           |                 |
|      | Columns + Beams + Slab  | Sqm  | 268.440      | 268.440   | C/o to Abstract |
| 2    | <b>RCC - Concreting</b> |      |              |           |                 |
|      | Columns + Beams + Slab  | Cum  | 36.770       | 36.770    | C/o to Abstract |
| 3    | <b>Rod Bending</b>      |      |              |           |                 |
|      | Ramp Columns            | MT   | 0.164        |           |                 |
|      | Ramp Beams              | MT   | 2.649        | 5.523     | C/o to Abstract |
|      | Ramp Slab               | MT   | 2.710        |           |                 |
|      | <b>Total</b>            |      | <b>5.523</b> |           |                 |
| 4    | <b>Anchoring Works</b>  |      |              |           |                 |
|      | Anchorage of 25 mm bars | Each | 4.00         | 4.00      | C/o to Abstract |
|      | Anchorage of 20 mm bars | Each | 14.00        | 14.00     | C/o to Abstract |

For M/s. SIMHAA CONSTRUCTIONS

  
(KAN RAJU)  
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ 4554 Ramp RCC works(Labour only)."

RAR No: RA 30

## MEASUREMENT SHEET

| Sl.no           | Description                       | Uom  | No's | L      | W      | D/H   | Qty   | Total      | Remarks |
|-----------------|-----------------------------------|------|------|--------|--------|-------|-------|------------|---------|
| Shuttering      |                                   |      |      |        |        |       |       |            |         |
| 1               | Slab @ Grid 3-4<br>E-D.3 (Bottom) | Sqm  | 1    |        | 73.862 |       | 73.86 |            |         |
| 2               | Sloped area                       | Sqm  | 1    | 14.208 | 6.750  |       | 95.90 |            |         |
| 3               | Slab Sides                        | Sqm  | 1    |        | 18.000 | 0.150 | 2.70  |            |         |
| 4               | C1                                | Sqm  | 1    | 0.450  | 0.450  | 1.165 | 2.10  |            |         |
| 5               | C1                                | Sqm  | 1    | 0.450  | 0.450  | 2.300 | 4.14  |            |         |
| 6               | B1 (450 X 625)                    | Sqm  | 1    | 9.950  | 0.450  | 0.475 | 13.93 |            |         |
| 7               | B1 (600 X 625)                    | Sqm  | 1    | 11.650 | 0.600  | 0.475 | 18.06 |            |         |
| 8               | B2 (450 x 625)                    | Sqm  | 1    | 9.500  | 0.450  | 0.475 | 13.30 |            |         |
| 9               | B71 (230 X 750/625)               | Sqm  | 1    | 5.350  | 0.230  | 0.475 | 6.31  |            |         |
| 10              | B71 (230 X 750)                   | Sqm  | 1    | 0.694  | 0.230  | 0.125 | 0.33  |            |         |
| 11              | B46 (230 X 625)                   | Sqm  | 1    | 9.725  | 0.230  | 0.475 | 11.48 |            |         |
| 12              | B5 (450 X 625)                    | Sqm  | 1    | 6.750  | 0.450  | 0.475 | 9.45  |            |         |
| 13              | B3 (300 X 625)                    | Sqm  | 1    | 6.750  | 0.300  | 0.475 | 8.44  |            |         |
| 14              | B4 (300 X 625)                    | Sqm  | 1    | 6.750  | 0.300  | 0.475 | 8.44  |            |         |
|                 |                                   |      |      |        |        |       |       | 268.44 Sqm |         |
| RCC             |                                   |      |      |        |        |       |       |            |         |
| 1               | Slab @ Grid 2-4<br>E-D.3 Bottom   | Cum  | 1    |        | 73.862 | 0.150 | 11.08 |            |         |
| 2               | Sloped area                       | Cum  | 1    | 14.208 | 6.750  | 0.150 | 14.39 |            |         |
| 3               | C1                                | Cum  | 1    | 0.450  | 0.450  | 1.165 | 0.24  |            |         |
| 4               | C1                                | Cum  | 1    | 0.450  | 0.450  | 2.300 | 0.47  |            |         |
| 5               | B1 (450 X 625)                    | Cum  | 1    | 8.150  | 0.450  | 0.475 | 1.74  |            |         |
| 6               | B1 (600 X 625)                    | Cum  | 1    | 9.850  | 0.600  | 0.475 | 2.81  |            |         |
| 7               | B2 (450 x 625)                    | Cum  | 1    | 8.600  | 0.450  | 0.475 | 1.84  |            |         |
| 8               | B71 (230 X 750)                   | Cum  | 1    | 4.670  | 0.230  | 0.475 | 0.51  |            |         |
| 9               | B71 (230 X 750)                   | Cum  | 1    | 0.694  | 0.230  | 0.125 | 0.02  |            |         |
| 10              | B46 (230 X 625)                   | Cum  | 1    | 8.525  | 0.230  | 0.475 | 0.93  |            |         |
| 11              | B5 (450 X 625)                    | Cum  | 1    | 5.400  | 0.450  | 0.475 | 1.15  |            |         |
| 12              | B3 (300 X 625)                    | Cum  | 1    | 5.400  | 0.300  | 0.475 | 0.77  |            |         |
| 13              | B4 (300 X 625)                    | Cum  | 1    | 5.850  | 0.300  | 0.475 | 0.83  |            |         |
|                 |                                   |      |      |        |        |       |       | 36.77 Cum  |         |
| Anchorage Works |                                   |      |      |        |        |       |       |            |         |
| 1               | Anchorage of 25 mm rebars         | No's | 4    |        |        |       | 4.00  |            |         |
| 2               | Anchorage of 20 mm rebars         | No's | 14   |        |        |       | 14.00 |            |         |
|                 |                                   |      |      |        |        |       |       | 18.00 No's |         |

For M/s. SIMHAA CONSTRUCTIONS

  
 (KAN RAJU)  
 Managing Partner