

Anx B – Work Completion Report

Company	M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD	Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	71
Project/site	AMTZ 4554	Nature of work	Level-04 @ Slab-06 RCC works	Dr. site bills reg.	22-05-2025
Block no.	AMTZ 4554	Work done from date	15-03-2025	M-codec bill ID.	
WO no.	20250411014	Work done to date	09-05-2025	WO issued ?	YES
WO date	11-04-2025	Contractor bill no.	Inv. 09	GST bill required?	YES

Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Concrete	CONST - RCC 5274 - Construction - Slab 6 - Shuttering - - sqm Shuttering labor charges for Column + Staircase + Beams + Slab	978.90	Sqm	RCC216	1,139.00	11,14,972
2	Steel labour	CONST - RCC 5577 - Construction - Slab 6 - Bar Bending -- Ton Rod bending labor charges for Column + Staircase + beam + Slab	46.14	Ton	RCC217	11,167.00	5,15,234
3	Concrete	CONST - RCC 3121 - Construction - Slab 6 - Concreting -Material - - cum Material charges for M35 mix concrete	185.59	Cum	RCC189	4,933.00	9,15,525
4	Concrete labour	CONST - RCC 7520 - Construction - Slab 6 - Concreting -Labour - - cum Labor charges for spreading of Concrete mix	185.59	Cum	RCC215	1,213.00	2,25,123
5	Concrete lifting	CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 - - cum Material lift charges for Concrete	185.59	Cum		740.00	1,37,338
6							
Total							29,08,192
Add GST @							5,23,474.63
Total amount including taxes for work done							34,31,667

Remarks:	
Approved by project manager	Approved by QS team
Sign: 	Sign:
Date: 22/5/25	Date:
Approved by Director/E&D team	Sign:
Sign:	Date:


Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehra (for GITI + GNR), Sachin (for Vivopolis), B. anand Kumar (for NGII + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).

ESTIMATE SHEET					Approved by: N. Leela Venkatesh			
Company Name:		M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.						
Project:		AMS4554						
Work Description:		Level-04 @ Slab-06 RCC works						
Prepared By:		P b sivakumar						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Concrete	CONST - RCC 5274 - Construction - Slab 6 - Shuttering - - - sqm Shuttering labor charges for Column + Staircase + Beams + Slab	978.90	Sqm	1139.00	11,14,971.66	1114971.66	
2	Steel labour	CONST - RCC 3121 - Construction - Slab 6 - Bar Bending -- Ton Rod bending labor charges for Column + Staircase + beam + Slab	46.14	Ton	11167.00	5,15,234.21	515234.21	
3	Concrete	CONST - RCC 7520 - Construction - Slab 6 - Concreting -Material - - cum Material charges for M35 mix concrete	185.59	Cum	4933.00	9,15,525.34	915525.34	
4	Concrete labour	CONST - RCC 5171 - Construction - RCC 6 - Concreting -Labour - - cum Labor charges for spreading of Concrete mix	185.59	Cum	1213.00	2,25,123.10	225123.10	
5	Concrete lifting	CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 - - cum Material lift charges for Concrete	185.59	Cum	740.00	1,37,338.08	137338.08	
6								
7								
8								
9								
10								

Tax Invoice

e-Invoice

IRN : d86b62e7170c97e7d2271c690512128cb2c2331212d9d-
05e5f31e63f1aa11bca
Ack No. : 112524663095338
Ack Date : 21-Apr-25



Simhaa Constructions (2024-25)

Plot No. 2, Block-B, Auto Nagar
Visakhapatnam
GSTIN/UIN: 37ABMFS6706L1ZJ
State Name : Andhra Pradesh, Code : 37
E-Mail : simhaaconstructions@rediffmail.com
Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd

VM Steel Project Town Ship Sub Post Office
Ground, Plot No. D1-56, HUB Building, AMTZ Campus,
Pragathi Maidan, Visakhapatnam
GSTIN/UIN : 37AAXCA5420G1ZG
State Name : Andhra Pradesh, Code : 37

Invoice No

9

Delivery Note

Dated

21-Apr-25

Mode/Terms of Payment

Reference No. & Date.

SC/AMS/4554/RA 45 dt. 21-Apr-25

Other References

Buyer's Order No

20250411014

Dated

11-Apr-25

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 45 for Civil Contract for RCC Works for the project AMTZ Medpolis Square 4554, Visakhapatnam AMTZ 4554- Level-04 @ Slab-06 RCC Works.	995415				29,08,192.38
	CGST - Output 9%				9 %	2,61,737.31
	SGST - Output 9%				9 %	2,61,737.31
Total						₹ 34,31,667.00

Amount Chargeable (in words)

E. & O.E

INR Thirty Four Lakh Thirty One Thousand Six Hundred Sixty Seven Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995415	29,08,192.38	9%	2,61,737.31	9%	2,61,737.31	5,23,474.62
Total	29,08,192.38		2,61,737.31		2,61,737.31	5,23,474.62

Tax Amount (in words) : INR Five Lakh Twenty Three Thousand Four Hundred Seventy Four and Sixty
Two paise Only

Remarks:

RA 45 for Civil Contract for RCC Works for the project
AMTZ Medpolis Square 4554, Visakhapatnam
AMTZ 4554- Level-04 @ Slab-06 RCC Works.

for Simhaa Constructions (2024-25)

Authorised Signatory

This is a Computer Generated Invoice

INWARD	
Inward No: 71	Dt: 22/05/2025
MRN No:	Dt:
Received By: P. SIVAKUMAR	Sign: [Signature]
AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.	

For M/s. SIMHAA CONSTRUCTIONS

[Signature]
(KAN RAJU)
Managing Partner

SIMHA CONSTRUCTIONS

RA 45

DATE: 21.04.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medpolis Square 4554, Visakhapatnam.
 Name of the Contractor : M/s Simhaa Constructions
 P. O Number : 20250411014, on Dt: 11.04.2025

" AMTZ 4554 - Level-04 @ Slab-06 RCC works "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY		Total	Amount	
					up to Previous	This Bill Qty		Total Value of Work	up to Previous
1	CONST - RCC 5274 - Construction - Slab 6 - Shuttering - - sqm Shuttering labor charges for Column + Staircase + Beams + Slab	Sqm	5637	1139	-	978.904	978.904	1,114,971.66	-
2	CONST - RCC 5577 - Construction - Slab 6 - Bar Bending - - Ton Rod bending labor charges for Column + Staircase + beam + Slab	Ton	167	11167	-	46.139	46.139	515,234.21	-
3	CONST - RCC 3121 - Construction - Slab 6 - Concreting - - cum Material - - - cum Material charges for M35 mix concrete	Cum	908	4933	-	185.592	185.592	915,525.34	-
4	CONST - RCC 7520 - Construction - Slab 6 - Concreting - - cum Labour cum Labor charges for spreading of Concrete mix	Cum	908	1213	-	185.592	185.592	225,123.10	-
5	CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 - - cum Material lift charges for Concrete	Cum	908	740	-	185.592	185.592	137,338.03	-
Total								2,908,192.38	-

Total Value of present Bill 2,908,192.38

Add GST @ 18% 523,474.63

Total 3,431,667.01

{ Amount In Words : Thirty Four Lakhs Thirty One Thousand Six Hundred and Sixty Seven Rupees and Zero Paise Only }

For M/s. SIMHA CONSTRUCTIONS



 (RAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: AMTZ 4554 - Level-04 @ Slab-06 RCC works
 RAR No: RA 45

Summary

S.No	Description	Unit	Qty	Sub Total	Remarks
1	Shuttering				
	Slab 06 - Columns	Sqm	705.375		
	Slab 06 - Shear Wall	Sqm	273.529	978.904	C/o to Abstract
	Total		978.904		
2	RCC - Concreting & Lifting Charges				
	Slab 06 - Columns	Cum	152.714		
	Slab 06 - Shear Wall	Cum	32.878	185.592	C/o to Abstract
	Total		185.592		
3	Rod Bending				
	Slab 06 - Columns	MT	41.520		
	Slab 06 - Shear Wall	MT	4.619	46.139	C/o to Abstract
	Total		46.139		

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: AMTZ 4554 - Level-04 at Slab-06 RCC works
 RAR No: RA 45

Slab 06 - Columns - Shuttering

S.No	Description	Unit	Nos	L	W	H	Qty	Remarks
Slab 06 LOS 38.75 m, Slab 05 LOS 33.35 m Column Height : 38.75 - 33.35 - 0.175 : 5.225 m								
1	Grid E-(1-7)							
	C4	sqm	2	0.900	0.900	5.225	37.620	
	C5	sqm	3	0.900	0.900	5.225	56.430	
	C6	sqm	2	0.900	0.900	5.225	37.620	
2	Grid D.6-(1-7)							
	C2	sqm	2	1.200	0.300	5.225	31.350	
3	Grid D-(1-7)							
	C4	sqm	3	0.900	0.900	5.225	56.430	
	C5	sqm	2	0.900	0.900	5.225	37.620	
	C6	sqm	1	0.900	0.900	5.225	18.810	
	C2	sqm	1	1.200	0.300	5.225	15.675	
	C3	sqm	1	1.350	0.450	5.225	18.810	
4	Grid C-(1-7)							
	C4	sqm	2	0.900	0.900	5.225	37.620	
	C5	sqm	2	0.900	0.900	5.225	37.620	
	C6	sqm	3	0.900	0.900	5.225	56.430	
5	Grid B-(1-7)							
	C4	sqm	2	0.900	0.900	5.225	37.620	
	C5	sqm	2	0.900	0.900	5.225	37.620	
	C6	sqm	3	0.900	0.900	5.225	56.430	
6	Grid A-(1-7)							
	C4	sqm	4	0.900	0.900	5.225	75.240	
	C5	sqm	2	0.900	0.900	5.225	37.620	
	C6	sqm	1	0.900	0.900	5.225	18.810	
Total			38				705.375 Sqm	

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: AMTZ 4554 - Level-04 @ Slab-06 RCC works
 RAR No: RA 45

Slab 06 - Shear Walls - Shuttering

S.No	Description	Unit	Nos	L	W	H	Qty	Remarks
Slab 06 TOS : 38.75 m, Slab 05 TOS : 33.35 m								
Column Height : 38.75 - 33.35 = 0.175 : 5.225 m								
1	Grid A.2-(1-7)							
	P11	sqm	1	3.975	0.300	5.225	44.674	
2	Grid (D.2-D.5)-(5.1-5.2)							
	P1	sqm	1	3.400	0.300	5.225	38.665	
	P2	sqm	1	3.400	0.200	5.225	37.620	
	P3	sqm	1	3.400	0.300	5.225	38.665	
3	Grid (D-D.3)-(2.1-2.3)							
	P6	sqm	1	3.400	0.200	5.225	37.620	
	P7	sqm	1	3.400	0.200	5.225	37.620	
	P8	sqm	1	3.400	0.300	5.225	38.665	
Total			7	273.529 Sqm				

For M/s. SIMHAA CONSTRUCTIONS


 (RAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: AMTZ 4554 - Level-04 @ Slab-06 RCC works
 RAR No: RA 45

Slab 6 - Column - RCC

S.No	Description	Unit	Nos	L	W	H	Qty	Remarks
Slab 06 LOS : 38.75 m, Slab 05 LOS : 33.35 m								
Column Height : 38.75 - 33.35 - 0.175 : 5.225 m								
1	Grid E-(1-7)							
	C4	cum	2	0.900	0.900	5.225	8.465	
	C5	cum	3	0.900	0.900	5.225	12.697	
	C6	cum	2	0.900	0.900	5.225	8.465	
2	Grid D.6-(1-7)							
	C2	cum	2	1.200	0.300	5.225	3.762	
3	Grid D-(1-7)							
	C4	cum	3	0.900	0.900	5.225	12.697	
	C5	cum	2	0.900	0.900	5.225	8.465	
	C6	cum	1	0.900	0.900	5.225	4.232	
	C2	cum	1	1.200	0.300	5.225	1.881	
	C3	cum	1	1.350	0.450	5.225	3.174	
4	Grid C-(1-7)							
	C4	cum	2	0.900	0.900	5.225	8.465	
	C5	cum	2	0.900	0.900	5.225	8.465	
	C6	cum	3	0.900	0.900	5.225	12.697	
5	Grid B-(1-7)							
	C4	cum	2	0.900	0.900	5.225	8.465	
	C5	cum	2	0.900	0.900	5.225	8.465	
	C6	cum	3	0.900	0.900	5.225	12.697	
6	Grid A-(1-7)							
	C4	cum	4	0.900	0.900	5.225	16.929	
	C5	cum	2	0.900	0.900	5.225	8.465	
	C6	cum	1	0.900	0.900	5.225	4.232	
Total			38					
							152.714 cum	

M/s. SIMHAA CONSTRUCTION


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: AMTZ 4554 - Level-04 & Slab-06 RCC works
 RAR No: RA 45

Slab 05 - Shear Wall - RCC

S.No	Description	Unit	Nos	L	W	H	Qty	Remarks
Slab 06 LOS = 38.75 m, Slab 05 LOS = 33.35 m								
Column Height : 38.75 - 33.35 = 0.175 : 5.225 m								
1	Grid A.2-(1-7)							
	P11	cum	1	3.975	0.300	5.225	6.231	
2	Grid (D.2-D.5)-(5.1-5.2)							
	P1	cum	1	3.400	0.300	5.225	5.330	
	P2	cum	1	3.400	0.200	5.225	3.553	
	P3	cum	1	3.400	0.300	5.225	5.330	
3	Grid (D-D.3)-(2.1-2.3)							
	P6	cum	1	3.400	0.200	5.225	3.553	
	P7	cum	1	3.400	0.200	5.225	3.553	
	P8	cum	1	3.400	0.300	5.225	5.330	
Total			7					
							32.878 cum	

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

RA-45 - BBS SCHEDULE-Columns 06

RA 45 - EBS SCHEDULE-Columns 06																																	
Member	Size			Bar Detail	Spacing (mm)	Bend Depth (mm)	Bend Length (mm)	Bar Shape	Bend Deductions				Center to Center Length		No. of Bars			Total Length	Total Length with Bars (mm)														
	L (mm)	B (mm)	H (mm)						Particular Placing of Bar	25	8	10	12	16	20	25	32																
																			45°	90°	135°	180°	(mm)	No. of Bar	No. of Member	Total Nos.							
C4	900	4475	5 Bar Main Bars	25	8	100	0		25	0	0	0	6.500	2	312	2028.000																	
									80	0	0	0	3.375	598	598	2018.250																	
									2 nos	0	0	0	2.635	1196	1196	3151.460																	
									8	0	0	0	2.635	63	1196	3151.460																	
									2 nos	0	0	0	0.950	598	598	568.100																	
									8	0	0	0	0.950	598	598	568.100																	
C5	900	4475	5 Bar Main Bars	25	8	100	0		25	0	0	0	6.500	28	308	2002.000																	
									80	0	0	0	3.375	506	506	1707.750																	
									2 nos	0	0	0	2.635	1012	1012	1707.750																	
									8	0	0	0	2.635	1012	1012	1707.750																	

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Member	Size		Bar Detail	Particular Placing of Bar	Bar Spacing (mm)	Head		Bar Shape	Bend Deductions			Cum m Length		No. of Bars		Total Length m	Total Length with Provision					
	L (mm)	B (mm)	H (mm)			Depth (mm)	Width (mm)		45°	90°	135°			No. of Bar	No. of Member Nos.		10	12	16	20	25	32
C6	900	900	8100	Stirrups	8	100			3 nos	8	21	30	2.515	15	1	1518	3817.770					
				Stirrups	8	100			3 nos	8	21	30	2.515	15	1	1518	3817.770					
	4175	100	8100	Main Bars	32		20		1 nos	40	14	10	6.815	28	1	280	1006.240					1966.240
				Stirrups	8	100			2 nos	30	14	10	2.375	4	1	460	1452.560					
				Stirrups	8	100			3 nos	30	14	10	2.535	36	1	1380	3498.300					
C5	1350	450	5100	Main Bars	28		20		1 nos	40	14	10	6.500	28	1	28	182.000					182.000
				Stirrups	8	100			2 nos	30	14	10	3.375	4	1	46	155.250					
	2700			Stirrups	8	100			4 nos	30	14	10	1.375	16	1	184	253.000					

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Page 13 of 16

Member	Size	Bar Detail Dia	Spacing of Bar	Bar Length (m)	Bar Shape	Bar Dimensions	Bar Length	No. of Bars	Total Length	Total Length with Dia (mm)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
1 (mm)	2 (mm)	3 (mm)	4 (mm)	5 (mm)	6 (mm)	7 (mm)	8 (mm)	9 (mm)	10 (mm)	11 (mm)	12 (mm)	13 (mm)	14 (mm)	15 (mm)	16 (mm)	17 (mm)	18 (mm)	19 (mm)	20 (mm)	21 (mm)	22 (mm)	23 (mm)	24 (mm)	25 (mm)	26 (mm)	27 (mm)	28 (mm)	29 (mm)	30 (mm)	31 (mm)	32 (mm)	33 (mm)	34 (mm)	35 (mm)	36 (mm)	37 (mm)	38 (mm)	39 (mm)	40 (mm)	41 (mm)	42 (mm)	43 (mm)	44 (mm)	45 (mm)	46 (mm)	47 (mm)	48 (mm)	49 (mm)	50 (mm)	51 (mm)	52 (mm)	53 (mm)	54 (mm)	55 (mm)	56 (mm)	57 (mm)	58 (mm)	59 (mm)	60 (mm)	61 (mm)	62 (mm)	63 (mm)	64 (mm)	65 (mm)	66 (mm)	67 (mm)	68 (mm)	69 (mm)	70 (mm)	71 (mm)	72 (mm)	73 (mm)	74 (mm)	75 (mm)	76 (mm)	77 (mm)	78 (mm)	79 (mm)	80 (mm)	81 (mm)	82 (mm)	83 (mm)	84 (mm)	85 (mm)	86 (mm)	87 (mm)	88 (mm)	89 (mm)	90 (mm)	91 (mm)	92 (mm)	93 (mm)	94 (mm)	95 (mm)	96 (mm)	97 (mm)	98 (mm)	99 (mm)	100 (mm)	101 (mm)	102 (mm)	103 (mm)	104 (mm)	105 (mm)	106 (mm)	107 (mm)	108 (mm)	109 (mm)	110 (mm)	111 (mm)	112 (mm)	113 (mm)	114 (mm)	115 (mm)	116 (mm)	117 (mm)	118 (mm)	119 (mm)	120 (mm)	121 (mm)	122 (mm)	123 (mm)	124 (mm)	125 (mm)	126 (mm)	127 (mm)	128 (mm)	129 (mm)	130 (mm)	131 (mm)	132 (mm)	133 (mm)	134 (mm)	135 (mm)	136 (mm)	137 (mm)	138 (mm)	139 (mm)	140 (mm)	141 (mm)	142 (mm)	143 (mm)	144 (mm)	145 (mm)	146 (mm)	147 (mm)	148 (mm)	149 (mm)	150 (mm)	151 (mm)	152 (mm)	153 (mm)	154 (mm)	155 (mm)	156 (mm)	157 (mm)	158 (mm)	159 (mm)	160 (mm)	161 (mm)	162 (mm)	163 (mm)	164 (mm)	165 (mm)	166 (mm)	167 (mm)	168 (mm)	169 (mm)	170 (mm)	171 (mm)	172 (mm)	173 (mm)	174 (mm)	175 (mm)	176 (mm)	177 (mm)	178 (mm)	179 (mm)	180 (mm)	181 (mm)	182 (mm)	183 (mm)	184 (mm)	185 (mm)	186 (mm)	187 (mm)	188 (mm)	189 (mm)	190 (mm)	191 (mm)	192 (mm)	193 (mm)	194 (mm)	195 (mm)	196 (mm)	197 (mm)	198 (mm)	199 (mm)	200 (mm)	201 (mm)	202 (mm)	203 (mm)	204 (mm)	205 (mm)	206 (mm)	207 (mm)	208 (mm)	209 (mm)	210 (mm)	211 (mm)	212 (mm)	213 (mm)	214 (mm)	215 (mm)	216 (mm)	217 (mm)	218 (mm)	219 (mm)	220 (mm)	221 (mm)	222 (mm)	223 (mm)	224 (mm)	225 (mm)	226 (mm)	227 (mm)	228 (mm)	229 (mm)	230 (mm)	231 (mm)	232 (mm)	233 (mm)	234 (mm)	235 (mm)	236 (mm)	237 (mm)	238 (mm)	239 (mm)	240 (mm)	241 (mm)	242 (mm)	243 (mm)	244 (mm)	245 (mm)	246 (mm)	247 (mm)	248 (mm)	249 (mm)	250 (mm)	251 (mm)	252 (mm)	253 (mm)	254 (mm)	255 (mm)	256 (mm)	257 (mm)	258 (mm)	259 (mm)	260 (mm)	261 (mm)	262 (mm)	263 (mm)	264 (mm)	265 (mm)	266 (mm)	267 (mm)	268 (mm)	269 (mm)	270 (mm)	271 (mm)	272 (mm)	273 (mm)	274 (mm)	275 (mm)	276 (mm)	277 (mm)	278 (mm)	279 (mm)	280 (mm)	281 (mm)	282 (mm)	283 (mm)	284 (mm)	285 (mm)	286 (mm)	287 (mm)	288 (mm)	289 (mm)	290 (mm)	291 (mm)	292 (mm)	293 (mm)	294 (mm)	295 (mm)	296 (mm)	297 (mm)	298 (mm)	299 (mm)	300 (mm)	301 (mm)	302 (mm)	303 (mm)	304 (mm)	305 (mm)	306 (mm)	307 (mm)	308 (mm)	309 (mm)	310 (mm)	311 (mm)	312 (mm)	313 (mm)	314 (mm)	315 (mm)	316 (mm)	317 (mm)	318 (mm)	319 (mm)	320 (mm)	321 (mm)	322 (mm)	323 (mm)	324 (mm)	325 (mm)	326 (mm)	327 (mm)	328 (mm)	329 (mm)	330 (mm)	331 (mm)	332 (mm)	333 (mm)	334 (mm)	335 (mm)	336 (mm)	337 (mm)	338 (mm)	339 (mm)	340 (mm)	341 (mm)	342 (mm)	343 (mm)	344 (mm)	345 (mm)	346 (mm)	347 (mm)	348 (mm)	349 (mm)	350 (mm)	351 (mm)	352 (mm)	353 (mm)	354 (mm)	355 (mm)	356 (mm)	357 (mm)	358 (mm)	359 (mm)	360 (mm)	361 (mm)	362 (mm)	363 (mm)	364 (mm)	365 (mm)	366 (mm)	367 (mm)	368 (mm)	369 (mm)	370 (mm)	371 (mm)	372 (mm)	373 (mm)	374 (mm)	375 (mm)	376 (mm)	377 (mm)	378 (mm)	379 (mm)	380 (mm)	381 (mm)	382 (mm)	383 (mm)	384 (mm)	385 (mm)	386 (mm)	387 (mm)	388 (mm)	389 (mm)	390 (mm)	391 (mm)	392 (mm)	393 (mm)	394 (mm)	395 (mm)	396 (mm)	397 (mm)	398 (mm)	399 (mm)	400 (mm)	401 (mm)	402 (mm)	403 (mm)	404 (mm)	405 (mm)	406 (mm)	407 (mm)	408 (mm)	409 (mm)	410 (mm)	411 (mm)	412 (mm)	413 (mm)	414 (mm)	415 (mm)	416 (mm)	417 (mm)	418 (mm)	419 (mm)	420 (mm)	421 (mm)	422 (mm)	423 (mm)	424 (mm)	425 (mm)	426 (mm)	427 (mm)	428 (mm)	429 (mm)	430 (mm)	431 (mm)	432 (mm)	433 (mm)	434 (mm)	435 (mm)	436 (mm)	437 (mm)	438 (mm)	439 (mm)	440 (mm)	441 (mm)	442 (mm)	443 (mm)	444 (mm)	445 (mm)	446 (mm)	447 (mm)	448 (mm)	449 (mm)	450 (mm)	451 (mm)	452 (mm)	453 (mm)	454 (mm)	455 (mm)	456 (mm)	457 (mm)	458 (mm)	459 (mm)	460 (mm)	461 (mm)	462 (mm)	463 (mm)	464 (mm)	465 (mm)	466 (mm)	467 (mm)	468 (mm)	469 (mm)	470 (mm)	471 (mm)	472 (mm)	473 (mm)	474 (mm)	475 (mm)	476 (mm)	477 (mm)	478 (mm)	479 (mm)	480 (mm)	481 (mm)	482 (mm)	483 (mm)	484 (mm)	485 (mm)	486 (mm)	487 (mm)	488 (mm)	489 (mm)	490 (mm)	491 (mm)	492 (mm)	493 (mm)	494 (mm)	495 (mm)	496 (mm)	497 (mm)	498 (mm)	499 (mm)	500 (mm)	501 (mm)	502 (mm)	503 (mm)	504 (mm)	505 (mm)	506 (mm)	507 (mm)	508 (mm)	509 (mm)	510 (mm)	511 (mm)	512 (mm)	513 (mm)	514 (mm)	515 (mm)	516 (mm)	517 (mm)	518 (mm)	519 (mm)	520 (mm)	521 (mm)	522 (mm)	523 (mm)	524 (mm)	525 (mm)	526 (mm)	527 (mm)	528 (mm)	529 (mm)	530 (mm)	531 (mm)	532 (mm)	533 (mm)	534 (mm)	535 (mm)	536 (mm)	537 (mm)	538 (mm)	539 (mm)	540 (mm)	541 (mm)	542 (mm)	543 (mm)	544 (mm)	545 (mm)	546 (mm)	547 (mm)	548 (mm)	549 (mm)	550 (mm)	551 (mm)	552 (mm)	553 (mm)	554 (mm)	555 (mm)	556 (mm)	557 (mm)	558 (mm)	559 (mm)	560 (mm)	561 (mm)	562 (mm)	563 (mm)	564 (mm)	565 (mm)	566 (mm)	567 (mm)	568 (mm)	569 (mm)	570 (mm)	571 (mm)	572 (mm)	573 (mm)	574 (mm)	575 (mm)	576 (mm)	577 (mm)	578 (mm)	579 (mm)	580 (mm)	581 (mm)	582 (mm)	583 (mm)	584 (mm)	585 (mm)	586 (mm)	587 (mm)	588 (mm)	589 (mm)	590 (mm)	591 (mm)	592 (mm)	593 (mm)	594 (mm)	595 (mm)	596 (mm)	597 (mm)	598 (mm)	599 (mm)	600 (mm)	601 (mm)	602 (mm)	603 (mm)	604 (mm)	605 (mm)	606 (mm)	607 (mm)	608 (mm)	609 (mm)	610 (mm)

for M/s. SIMHAA CONSTRUCTIONS
(KAN RAJU)
Managing Partner

RA 45 - BBS SCHEDULE-Shear Wall 06

Sl. No.	Member	Dimensions			Particular Placing of Bar	Dia. (mm)	Spacing (mm)	Cover (mm)	Bar Shape		Inclination		Total Length (m)	Total Weight (kg)				
		L (mm)	B (mm)	H (mm)										8mm	10mm	12mm	16mm	20mm
1	P1	3400	500	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	403.104			403.104		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	473.04	473.04				
2	P2	3400	200	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	403.104			403.104		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	462.24	462.24				
3	P3	3400	300	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	403.104			403.104		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	473.04	473.04				
4	P4	3400	200	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	403.104			403.104		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	462.24	462.24				
5	P5	3400	300	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	403.104			403.104		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	473.04	473.04				
6	P6	3075	200	5400	Main bars (vertical)	12	100	40	1	1	45°/90°	135°/45°	462.384			462.384		
					Distributional bars (horizontal)	10	100	150	1	1	45°/90°	135°/45°	555.14	555.14				
Total Length														0.000	3340.980	2881.008	0.000	0.000
Total Weight In (kg)														0.395	0.617	0.888	1.579	3.855
Total Weight In (kg)														0.000	2061.385	2558.335	0.000	0.000
Total Weight In (kg)														0.000	2.061	2.558	0.000	0.000
Total																	4.619	

E - M/s. SIMHAA CONSTRUCTIONS

