

Company	Modi GV Ventures LLP	Name of contractor	T Kurmanna	SL No. site bills reg.	10024		
Project/site	VIVOPOLIS	Nature of work	VDF Flooring	Dt. site bills reg.	02-06-2025		
Block no.	NA	Work done from date	17-05-2025	M-codex bill ID.			
WO no.		Work done to date	18-05-2025	WO issued ?	No		
WO date		Contractor bill no.	10024	GST bill required?	Not required		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	VIVOPOLIS	Excavation For Laying GSB	12,058	Cft	EW145	12	1,44,696
2							
3							
4							
5							
6							
7							
8							
9							
10							
						Total	1,44,696
						Add GST @	
						Total amount including taxes for work done	1,44,696

Remarks:	
Approved by project manager	Approved by QS team
Sign:	Sign:
Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Kumar (for Vivopolis), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractor's bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET:									
Company Name:		Modi GV Ventures LLP							
Project Name:		Vivopolis							
Contractor Name:		T.Kurnanna							
Work Description:		Earthwork Excavation for laying of GSB							
Prepared By:		B.Mallikarjun							
Date:		14-04-2025							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Excavation for laying of GSB		78.75	34.00	1.16	1.00	3105.90	cft	
			83.75	37.75	1.16	1.00	3667.41	cft	
			7.00	3.75	1.16	1.00	30.45	cft	
			20.00	3.75	1.16	1.00	87.00	cft	
			84.25	17.25	1.16	1.00	1685.84	cft	
			12.00	10.75	1.16	1.00	149.64	cft	
			52.25	11.83	1.00	1.00	618.12	cft	
			25.00	18.00	1.00	1.00	450.00	cft	
			20.00	18.60	1.00	1.00	372.00	cft	
			37.50	18.00	1.00	1.00	675.00	cft	
			19.75	32.00	1.00	1.00	632.00	cft	
			35.00	18.75	1.00	1.00	656.25	cft	
			11.25	3.50	1.00	1.00	39.38	cft	
								cft	12,168.99
2	Deduction for Plinth beams		24.00	1.00	0.33	14.00	110.88	cft	
								cft	110.88
	Total:							cft	12,058.11

APPROVED BY
A. SURESH
PROJECT MANAGER

ESTIMATE SHEET:							
Company Name:		Modi GV Ventures LLP					
Project Name:		Vivopolis					
Contractor Name:		T.Kurmanna					
Work Description:		Earthwork Excavation for laying of GSB					
Prepared By:		B.Mallikarjun					
Date:		14-04-2025					
S.No	Item Head	Item Description	Quantity	Units	Rate	Rate ID	Amount
1	Excavation for laying of GSB		12,058.11	cft	12.00	EW145	1,44,697
Note: Excavation done in back filling soil at plinth beams and contractor is asking Rs.12/cft							

C. J.

APPROVED BY
02 JUN 2025
A. SURESH
PROJECT MANAGER

Bill for For Consumable charges

T Kurmanna
H .no 45
Surya nagar, Mallapur , Boddupal

,Medchal Districit,Telengana,500008

Date: 02-06-2025


In favor of: Modi Gv Ventures LLP
Project / Site: VIVOPOLIS
Location: Turkapally

Type of Work: Excavation work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Grade Slab work purpose Excavation work done .Total Amount is s Rs :1,44,696/- Work Done from 01-03-2025 to 30-04-2025	Rs.28,940/-

Amount in words: Twnet Eight Tthousand Nine hundred Seventy Forty only

Sing



Bill for For Hire Equipment charges

T Kurmanna

H .no 45

Surya nagar, Mallapur , Boddupal

,Medchal Districit,Telengana,500008

Date: 02-06-2025

In favor of: Modi Gv Ventures LLP
Project / Site: VIVOPOLIS
Location: Turkapally

Type of Work: Excavation work
Towards: Allowance for hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Grade Slab work purpose Excavation work done .Total Amount is s Rs :1,44,696/- Work Done from 01-03-2025 to 30-04-2025	Rs.57,878/-

Amount in words: Fifty Seven Tthousand Eight hundred Seventy Eight only



Sing

Bill for Labor charges

T Kurmanna
H .no 45
Surya nagar, Mallapur , Boddupal

,Medchal Districit,Telengana,500008

Date: 02-06-2025

In favor of: Modi Gv Ventures LLP
Project / Site: VIVOPOLIS
Location: Turkapally

Type of Work: Excavation work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Grade Slab work purpose Excavation work done Total Amount is s Rs :1,44,696/- Work Done from 01-03-2025 to 30-04-2025	Rs.57,878/-

Amount in words: Fifty Seven Tthousand Eight hundred Seventy Eight only



Sing