

Company	Modi GV Ventures LLP	Name of contractor	T. Kurmanna	Sl. No. site bills reg.	10025			
Project/site	Vivopalis	Nature of work	Earthwork	Dt. site bills reg.	16-06-2025			
Block no.	NA	Work done from date	01-04-2025	M-codex bill ID.				
WO no.		Work done to date	30-05-2025	WO issued ?	No			
WO date		Contractor bill no.		GST bill required?	Not required			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Site	Dust shifting for granite work at NW,SE staircase and lobby of basement and ground floor		1,497	Sft	TF228	2.0	2,994
2		Dust shifting for granite work at NW,SE staircase and lobby of 1st floor		831	Sft	TF229	2.5	2,078
3		Dust shifting for granite work at NW,SE staircase and lobby of 2nd floor		831	Sft	TF229	3	2,493
4		Dust shifting for granite work at NW,SE staircase and lobby of 3rd floor		831	Sft	TF229	3.5	2,909
5		Dust shifting for granite work at NW,SE staircase and lobby of 4th floor		831	Sft	TF229	4	3,324
6		Dust shifting for granite work at NW,SE staircase and lobby of terrace		831	Sft	TF229	4.5	3,740
7								
8								
9								
10								
							Total	17,537
							Add GST @	
							Total amount including taxes for work done	17,537
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: <i>for</i>			Sign: <i>W</i>			Sign:		
Date: <i>17/06/2025</i>			Date:			Date:		
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H0 (can be sent by courier).</p>								

MEASUREMENT SHEET:

Company Name:		Modi GV Ventures LLP							
Project Name:		Vivopolis							
Contractor Name:		T.Kurmanna							
Work Description:		Dust Shifting for Granite/Tiles work							
Prepared By:		B.Mallikarjun							
Date:		16-06-2025							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Dust Shifting for Granite work at NW staircase								
	Basement	Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	Ground	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	1st	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	2nd	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	3rd	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	4th	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
	Terrace	Mid Landing	14.00	7.00	1.00	1	98.00	sft	
		Landing	14.00	7.00	1.00	1	98.00	sft	
		Tread & Riser	7.00	1.50	1.00	20	210.00	sft	
		Mid Landing	14.00	7.00	1.00	1	98.00	sft	

2	Dust Shifting for Granite work at SE staircase									
Basement	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
Ground	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
1st	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
2nd	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
3rd	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
4th	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
Terrce	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
	Landing	10.00	6.00	1.00	1	60.00	sft			
	Tread & Riser	5.00	1.50	1.00	20	150.00	sft			
	Mid Landing	10.00	5.00	1.00	1	50.00	sft			
3	Dust Shifting for lobby area									
	Ground	15.00	11.00	1.00	1	165.00	sft			
	1st	15.00	11.00	1.00	1	165.00	sft			
	2nd	15.00	11.00	1.00	1	165.00	sft			
	3rd	15.00	11.00	1.00	1	165.00	sft			
	4th	15.00	11.00	1.00	1	165.00	sft			
	Terrce	15.00	11.00	1.00	1	165.00	sft			

ESTIMATE SHEET:

Company Name: Modi GV Ventures LLP
 Project Name: Vivopolis
 Contractor Name: T.Kurmana
 Work Description: Dust Shifting for Granite/Tiles work
 Prepared By: B.Mallikarjun
 Date: 16-06-2025

S.No	Item Head	Item Description	Quantity	Units	Rate	Rate ID	Amount
1	Dust Shifting for Granite work at NW staircase						
	Basement	Landing	98.00	sft	2	TF228	196
		Tread & Riser	210.00	sft	2	TF228	420
	Ground	Mid Landing	98.00	sft	2	TF228	196
		Landing	98.00	sft	2	TF228	196
		Tread & Riser	210.00	sft	2	TF228	420
		Mid Landing	98.00	sft	2	TF228	196
	1st	Landing	98.00	sft	2.5	TF229	245
		Tread & Riser	210.00	sft	2.5	TF229	525
		Mid Landing	98.00	sft	2.5	TF229	245
	2nd	Landing	98.00	sft	3	TF229	294
		Tread & Riser	210.00	sft	3	TF229	630
		Mid Landing	98.00	sft	3	TF229	294
	3rd	Landing	98.00	sft	3.5	TF229	343
		Tread & Riser	210.00	sft	3.5	TF229	735
		Mid Landing	98.00	sft	3.5	TF229	343
	4th	Landing	98.00	sft	4	TF229	392
		Tread & Riser	210.00	sft	4	TF229	840
		Mid Landing	98.00	sft	4	TF229	392
	Terce	Landing	98.00	sft	4.5	TF229	441
		Tread & Riser	210.00	sft	4.5	TF229	945
		Mid Landing	98.00	sft	4.5	TF229	441
		A					8,729
2	Dust Shifting for Granite work at SE staircase						
	Basement	Landing	60.00	sft	2	TF228	120
		Tread & Riser	150.00	sft	2	TF228	300

	Mid Landing	50.00 sft	2	TF228	100
Ground	Landing	60.00 sft	2	TF228	120
	Tread & Riser	150.00 sft	2	TF228	300
1st	Mid Landing	50.00 sft	2	TF228	100
	Landing	60.00 sft	2.5	TF229	150
	Tread & Riser	150.00 sft	2.5	TF229	375
2nd	Mid Landing	50.00 sft	2.5	TF229	125
	Landing	60.00 sft	3	TF229	180
	Tread & Riser	150.00 sft	3	TF229	450
3rd	Mid Landing	50.00 sft	3	TF229	150
	Landing	60.00 sft	3.5	TF229	210
	Tread & Riser	150.00 sft	3.5	TF229	525
4th	Mid Landing	50.00 sft	3.5	TF229	175
	Landing	60.00 sft	4	TF229	240
	Tread & Riser	150.00 sft	4	TF229	600
Terrace	Mid Landing	50.00 sft	4	TF229	200
	Landing	60.00 sft	4.5	TF229	270
	Tread & Riser	150.00 sft	4.5	TF229	675
	Mid Landing	50.00 sft	4.5	TF229	225
	B				5,590
3	Dust Shifting for lobby area				
	Ground	165.00 sft	2	TF228	330
	1st	165.00 sft	2.5	TF229	413
	2nd	165.00 sft	3	TF229	495
	3rd	165.00 sft	3.5	TF229	578
	4th	165.00 sft	4	TF229	660
	Terrace	165.00 sft	4.5	TF229	743
	C				3,218
	Total A+B+C				17,537

Bill for Labour Charges

T.Kurmanna,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 16-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Dust shifting for granite work at NW, SE staircase and lobby area of all floors Total Amount = Rs: 17,537/-	Rs: 7,014/-

Amount in words: Seven Thousand and Fourteen Rupees only.

Sign: _____

Bill for Equipment Allowance

T.Kurmana,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 16-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Dust shifting for granite work at NW, SE staircase and lobby area of all floors Total Amount = Rs: 17,537/-	Rs: 7,014/-

Amount in words: Seven Thousand and Fourteen Rupees only.

Sign: _____

Allowance for Consumables

T.Kurmanna,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 16-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Dust shifting for granite work at NW, SE staircase and lobby area of all floors Total Amount = Rs: 17,537/-	Rs: 3,507/-

Amount in words: Three Thousand Five Hundred and Seven Rupees only.

Sign: _____