


Company	MRMLLP	Name of	M. Narsingh Rao	Sl. No. site bills reg.	4044		
Project/site	GMR	Nature of work	Service and Passenger staircase	Dt. site bills reg.	27.06.2025		
Block no.	E-block	Work done	06-04-2025	M-codex bill ID.			
WO no.	NA	Work done to	25-04-2025	WO issued ?	No		
WO date	NA	Contractor bill		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E-block	Service and Passenger staircase Luppum + Primer + 1st coat paint	10206.00	sft	PT109	7.50	76,545
2		Service and Passenger staircase wall care putty + Primer + 1st coat paint	844.25	sft	PT112+PT109	13.50	11,397
Total							87,942
Add GST @					18.00%	0	
Total amount including taxes for work done							87,942

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 9/4/25	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopoli), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at

ESTIMATE SHEET									
Company Name:	MRMLLP					Approved by:	Ahmed Khan		
Project:	Gulmohar Residency					Sign:			
Work Description:	E-block service staircase and passenger staircase								
Contractor Name:	M. Narsing Rao					PO. No.			
Prepared By:	Ahmed Khan					PO. Date:			
Date:	27.06.2025								
S No.	Item Head	Item Description	Units	No's	Length	Depth	Quantity	Rate	Amount
	E-block Service 1 staircase	Ceiling	sft	9.00	10.00	20.00	1800.00	7.50	13500.00
		East side wall	sft	9.00	20.00	9.00	1620.00	7.50	12150.00
		Door deduction (-)	sft	8.00	4.00	9.00	288.00	7.50	2160.00
		Door deduction (-)	sft	1.00	3.00	6.00	18.00	7.50	135.00
		North side wall	sft	9.00	10.00	9.00	810.00	7.50	6075.00
		South side wall	sft	9.00	10.00	9.00	810.00	7.50	6075.00
		West side wall	sft	7.00	20.00	9.00	1260.00	7.50	9450.00
		West side wall care	sft	2.00	20.00	9.00	360.00	13.50	4860.00
		Window deduction (-)	sft	2.00	4.00	4.00	32.00	13.50	432.00
	E-block Passenger 2 staircase	Ceiling	sft	9.00	16.00	10.00	1440.00	7.50	10800.00
		East side wall	sft	9.00	16.00	9.00	1296.00	7.50	9720.00
		North side wall - wall care putty	sft	7.00	10.00	9.00	630.00	13.50	8505.00
		Window deduction (-)	sft	7.00	2.50	6.50	113.75	13.50	1535.63
		West side wall	sft	9.00	16.00	9.00	1296.00	7.50	9720.00
		North side wall	sft	2.00	10.00	9.00	180.00	7.50	1350.00
				2 coat luppum + Primer + 1st coat paint			10206.00	7.50	76545.00
				2 coat wall care putty			844.25	13.50	11397.38
		Payment=80% of 9.5=7.5						Total	87.942
								Add GST @ 18%	-
							Total amount including taxes for work done		87.942

Allowance for Consumables
M. Narsingh Rao
Mallapur
Hyderabad

Date: 27.06.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block service staircase and passenger staircase
Towards: Bill for Consumables

S No.	Description	Amount
1.	E-block service staircase and passenger staircase Total Amount = 87,942/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 17,588/-

Amount in words: Seventeen thousand five hundred and eighty eight rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 27.06.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block service staircase and passenger staircase.
Towards: Bill for Equipment

S No.	Description	Amount
1.	E-block service staircase and passenger staircase Total Amount = 87,942/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 35,177/-

Amount in words: Thirty five thousand one hundred and seventy seven rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 27.06.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block service staircase and passenger staircase.
Towards: Bill for Labour charges

S No.	Description	Amount
1.	E-block service staircase and passenger staircase Total Amount = 87,942/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 35,177/-

Amount in words: Thirty five thousand one hundred and seventy seven rupees only.

Sign: _____