

Company	Modi GV Ventures LLP	Name of contractor	Y. Eshwar Rao	Sl. No. site bills reg.	10038
Project/site	Vivopalis	Nature of work	Scaffolding	Dt. site bills reg.	27-06-2025
Block no.	NA	Work done from date	17-04-2025	M-codex bill ID.	
WO no.		Work done to date	25-06-2025	WO issued ?	No
WO date		Contractor bill no.		GST bill required?	Not required
Sl. No.	Unit/floor no	Details of work		Units	Rate
1	All floors	Scaffolding work		30,450 sft	1.5
2				20,281 sft	4
3				2 No's	5,500
4				2 No's	1000
5					
6					
7					
8					
9					
10					
				Total	1,39,799
				Add GST @	
				Total amount including taxes for work done	1,39,799
Remarks:					
Approved by project manager		Approved by QS team		Approved by Director/E&D team	
Sign: <i>for manat</i>		Sign:		Sign:	
Date: <i>27-06-2025</i>		Date:		Date:	
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sohram. Anand Mehra (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).					

MEASUREMENT SHEET:										
Company Name:		Modi GV Ventures LLP								
Project Name:		Vivopolis								
Contractor Name:		Y.Eshwar Rao								
Work Description:		Scaffolding work at site								
Prepared By:		B.Mallikarjun								
Date:		27-06-2025								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	Item head Total	
1	Scaffolding	Removing only around building	117 86	1 1	75 75	2 2	17,550 12,900	sft sft	30,450	
2	Scaffolding	Tying & removing Ramp	51	1	18	2	1,836	sft		
		compound wall - East	90	1	15	1	1,350	sft		
		compound wall - North	125	1	15	1	1,875	sft		
		compound wall - West	170	1	15	1	2,550	sft		
		Terrace - Inside for plastering	137	1	20	1	2,740	sft		
		Inside headroom for luppum - NW	25	1	20	2	1,000	sft		
		NW lift lobby	15	1	15	2	450	sft		
		Inside headroom for luppum - SE	25	1	20	2	1,000	sft		
		At Eastside near material shifting lift	40	1	75	1	3,000	sft		
		At NW staircase for fixing external glass	40	1	70	1	2,800	sft		
		At SE staircase for fixing external glass	24	1	70	1	1,680	sft	20,281	
3	Scaffolding for Lift upto 6 floors									
		Tying & removing	1	1	1	1	2	No's	2	
		Additional floor - Terrace	1	1	1	1	2	No's	2	

MEASUREMENT SHEET:										
Company Name:		Modi GV Ventures LLP								
Project Name:		Vivopolis								
Contractor Name:		Y.Eshwar Rao								
Work Description:		Scaffolding work at site								
Prepared By:		B.Mallikarjun								
Date:		27-06-2025								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	Item head Total	
1	Scaffolding	Removing only around building	117 86	1 1	75 75	2 2	17,550 12,900	sft sft	30,450	
2	Scaffolding	Tying & removing Ramp	51	1	18	2	1,836	sft		
		compound wall - East	90	1	15	1	1,350	sft		
		compound wall - North	125	1	15	1	1,875	sft		
		compound wall - West	170	1	15	1	2,550	sft		
		Terrace - Inside for plastering	137	1	20	1	2,740	sft		
		Inside headroom for luppum - NW	25	1	20	2	1,000	sft		
		NW lift lobby	15	1	15	2	450	sft		
		Inside headroom for luppum - SE	25	1	20	2	1,000	sft		
		At Eastside near material shifting lift	40	1	75	1	3,000	sft		
		At NW staircase for fixing external glass	40	1	70	1	2,800	sft		
		At SE staircase for fixing external glass	24	1	70	1	1,680	sft	20,281	
3	Scaffolding for Lift upto 6 floors									
		Tying & removing	1	1	1	1	2	No's	2	
		Additional floor - Terrace	1	1	1	1	2	No's	2	

ESTIMATE SHEET:									
Company Name:	Modi GV Ventures LLP								
Project Name:	Vivopolis								
Contractor Name:	Y.Eshwar Rao								
Work Description:	Scaffolding work at site								
Prepared By:	B.Mallikarjun								
Date:	27-06-2025								
S.No	Item Head	Item Description	Quantity	Units	Rate	Rate ID	Amount		
1	Scaffolding	Removing only	30,450	sft	1.5	SCF117	45,675		
2	Scaffolding	Tying & removing	20,281	sft	4.0	SCF 116 & 117	81,124		
3	Scaffolding for Lift upto 6 floors		2.00	No's	5,500	SCF122	11,000		
		Add 1000/- for additional floor.	2.00	No's	1,000	SCF124	2,000		
		Total:					1,39,799		

Bill for Labour Charges

Y.Eshwar Rao,
Balaji Nagar,
Hyderabad.

Date: 27-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Scaffolding
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding work at site Total Amount = Rs: 1,39,799/-	Rs: 55,919/-

Amount in words: Fifty Five Thousand Nine Hundred and Nineteen Rupees only

Sign:

Bill for Equipment Allowance

Y.Eshwar Rao,
Balaji Nagar,
Hyderabad.

Date: 27-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Scaffolding

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding work at site Total Amount = Rs: 1,39,799/-	Rs: 55,919/-

Amount in words: Fifty Five Thousand Nine Hundred and Nineteen Rupees only

Sign:

Allowance for Consumables

Y.Eshwar Rao,
Balaji Nagar,
Hyderabad.

Date: 27-06-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Scaffolding
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Scaffolding work at site Total Amount = Rs: 1,39,799/-	Rs: 27,959/-

Amount in words: Twenty Seven Thousand Nine Hundred and Fifty Nine Rupees only.

Sign: