

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:					
Project:		INNOPOLIS		Sign:					
Work Description :		Slab -cutting work		Work start date:					
Contractor:		K.kiran kumar		Work end date:					
Prepared By:		Salman.Md		Date :					
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrium	Towards ESCALATOR purpose slab cutting work done.	34.58	5.75	1.00	1.00	199	sft	198.835
2	Atrium	Towards Lifis purpose slab cutting work done.	20.00	10.00	1.00	1.00	200	sft	200
								Total sft-	399

= 1,19,700/-

✓
 APPROVED BY
 01 JUL 2025
 SOHAM MODI

[Handwritten Signature]

Company	Gvrc	Name of contractor	K Kiran kumar	Sl. No. site bills reg.	
Project/site	Innopolis	Nature of work	Slab cutting works	Dt. site bills reg.	
Block no.		Work done from date		M-codex bill ID.	
WO no		Work done to date		WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Atrium	Towards ESCALATOR purpose slab cutting work done.	199	Sft	NA	300	59,700
		Towards Lifts purpose slab cutting work done.	200	Sft	NA	300	60,000
Remarks:						Total	1,19,700

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT - GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH - NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name		GVRC	Approved by:			Subba reddy			
Project		INNOPOLIS	Sign:						
Work Description		Slab -cutting work	Work start date:			01-06-2023			
Contractor		K kiran kumar	Work end date:			15-06-2023			
Prepared By:		Salman Md	Date :			02-07-2025			
			A	B	C	D	E=AxBxCxF	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrium	Towards ESCALATOR purpose slab cutting work done.	34.58	5.75	1.00	1.00	199	sft	198.835
2	Atrium	Towards Lifis purpose slab cutting work done.	20.00	10.00	1.00	1.00	200	sft	200
								Total sft-	399

ESTIMATE SHEET						Approved by: Subba reddy
Company Name:		GVRC				
Project:		INNOPOLIS				
Work Description:		Slab cutting works at Atrium				
Prepared By		Salman-Md				
Date:						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Atrium	Towards ESCALATOR purpose slab cutting work done.	199	Sft	300.00	59,700.00
						-
2	Atrium	Towards Lifts purpose slab cutting work done.	200	Sft	300.00	60,000.00
						1,19,700.00

