

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP		Name of contractor	B Basappa	Sl. No. site bills reg.	563	
Project/site	Nilgiri Heights		Nature of work	Painting	Dt. site bills reg.	01/07/24	
Block no.	A-Block	Work done from date	15/06/25	M-codex bill ID.			
WO no.	NA	Work done to date	25/06/25	WO issued ?	NA		
WO date	NA	Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A-Block	A-201 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
2.		A-202 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
3.		A-208 Balcony / utility putty painting	519.5	SFT	PT112 + PT107	2.33/-	1210/-
4.		A-209 Balcony / utility putty painting	522.2	SFT	PT112 + PT107	2.33/-	1216/-
5.							
6.		Deductions of doors & windows	344.8	SFT	PT112 + PT107	2.33/-	- 803/-
7.							
8.					Add GST - 18%		770
9.							
10.					Total		5050/-/-

Remarks:

Approved by project manager

Approved by QS team

Approved by Director/E&D team

Signature of project manager

Sign:

Sign:

Date:

Date:

Date:

Note: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details of the work. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign at respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivropolis), B. Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier). G. VIJAY RAJ

PROJECT MANAGER

ESTIMATE SHEET									
Company Name:			MRPLLP					Approved by: Vijay raj	
Project:			NGH						
Work Description:			Painting work in A - 201,202,208,209 (Stage - 3 - 50%) with Birla Putti						
Contractor:			Boini naveen kumar						
Prepared By:			Vijay raj						
Date:			29.06.25						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Flat 201	Balcony putty painting	113.7	Sft	2.33	264.87			
			126.5	Sft	2.33	294.70			
			113.7	Sft	2.33	264.87			
			11.6	Sft	2.33	27.03			
		Utility room putty painting	102.2	Sft	2.33	238.13			
			74.4	Sft	2.33	173.35			
			28.0	Sft	2.33	65.24			
					2.33				
2	Flat 202	Balcony putty painting	113.7	Sft	2.33	264.87			
			126.5	Sft	2.33	294.70			
			113.7	Sft	2.33	264.87			
			11.6	Sft	2.33	27.03			
		Utility room putty painting	102.2	Sft	2.33	238.13			
			74.4	Sft	2.33	173.35			
			28.0	Sft	2.33	65.24			

4

[illegible]

[illegible]

5

MEASUREMENT SHEET									
	Company Name:	MRPLLP				Approved by: Vijay raj			
	Project:	NGH							
	Work Description:	Painting work in A - 201,202,208,209 (Stage - 3 - 50%) with Birla Putti							
	Contractor:	Boini naveen kumar							
	Prepared By:	Vijay raj							
	Date:	29.06.25							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A Flat 201	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
									570.0
2	Flat 202	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
									570.0
3	Flat 208	Balcony putty painting	11.3	9.0	1.0	1.0	101.7	Sft	
			9.8	1.0	9.3	1.0	91.1	Sft	

[illegible]