

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	B.Basappa	Sl. No. site bills reg.	565		
Project/site	Nilegiri Heights	Nature of work	Painting	Dt. site bills reg.	01/07/24		
Block no.	A-Block	Work done from date	15/06/25	M-codex bill ID.			
WO no.	NA	Work done to date	25/06/25	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?			
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A-Block	A-401 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
2.		A-402 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
3.		A-408 Balcony / utility putty painting	519.5	SFT	PT112 + PT107	2.33/-	1210/-
4.		A-409 Balcony / utility putty painting	522.2	SFT	PT112 + PT107	2.33/-	1216/-
5.							
6.		Deductions of doors & windows	344.8	SFT	PT112 + PT107	2.33/-	- 803/-
7.							
8.					Add GST - 18%		770
9.							
10.					Total		5050/-/-

Remarks:

APPROVED BY
Project Manager

Approved by QS team
Sign:

Approved by Director/E&D team
Sign:

Date:

Date:

Date:

Note: 1. This report is to be filled in the report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GH + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

PROJECT MANAGER

ESTIMATE SHEET							
Company Name:		MRPLLP		Approved by: Vijay raj			
Project:		NGH					
Work Description:		Painting work in A - 401,402,408,409 (Stage - 3 - 50%) with Birla Putti					
Contractor:		Boini naveen kumar					
Prepared By:		Vijay raj					
Date:		29.06.25					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Flat 401	Balcony putty painting	113.7	Sft	2.33	264.87	
			126.5	Sft	2.33	294.70	
			113.7	Sft	2.33	264.87	
			11.6	Sft	2.33	27.03	
		Utility room putty painting	102.2	Sft	2.33	238.13	
			74.4	Sft	2.33	173.35	
			28.0	Sft	2.33	65.24	
					2.33		
2	Flat 402	Balcony putty painting	113.7	Sft	2.33	264.87	
			126.5	Sft	2.33	294.70	
			113.7	Sft	2.33	264.87	
			11.6	Sft	2.33	27.03	
		Utility room putty painting	102.2	Sft	2.33	238.13	
			74.4	Sft	2.33	173.35	
			28.0	Sft	2.33	65.24	

4

[illegible]

25

MEASUREMENT SHEET									
	Company Name:	MRP LLP						Approved by: Vijay raj	
	Project:	NGH							
	Work Description:	Painting work in A - 401,402,408,409 (Stage - 3 - 50%) with Birla Putti							
	Contractor:	Boini naveen kumar							
	Prepared By:	Vijay raj							
	Date:	29.06.25							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A Flat 401	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
2	Flat 402	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
3	Flat 408	Balcony putty painting	11.3	9.0	1.0	1.0	101.7	Sft	
			9.8	1.0	9.3	1.0	91.1	Sft	570.0

				11.3	9.8	1.0	1.0	1.0	110.7	Sft	
				11.3	1.0	1.0	1.0	1.0	11.3	Sft	
			Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft		
				4.0	1.0	9.3	2.0	74.4	Sft		
				4.0	7.0	1.0	1.0	28.0	Sft		
											519.5
4	Flat 409	Balcony putty painting	11.6	9.0	1.0	1.0	1.0	104.4	Sft		
			9.8	1.0	9.3	1.0	1.0	91.1	Sft		
			11.3	9.8	1.0	1.0	1.0	110.7	Sft		
			11.3	1.0	1.0	1.0	1.0	11.3	Sft		
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft			
			4.0	1.0	9.3	2.0	74.4	Sft			
			4.0	7.0	1.0	1.0	28.0	Sft			522.2
A	Deduction of french door	Flats 401, 402, 408, 409	8.00	7.00	1.00	4.00	224.0	Sft			
B	Deduction of utility window	Flats 401, 402, 408, 409	3.00	4.00	1.00	4.00	48.0	Sft			
C	Deduction of utility door frame	Flats 401, 402, 408, 409	7.00	2.60	1.00	4.00	72.8	Sft			344.8