

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	B. Basappa	Sl. No. site bills reg.	566		
Project/site	Nilgiri Heights	Nature of work	Painting	Dt. site bills reg.	01/07/24		
Block no.	A-Block	Work done from date	15/06/25	M-codex bill ID.			
W/O no.	NA	Work done to date	25/06/25	W/O issued ?	NA		
W/O date	NA	Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A-Block	A-501 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
2.		A-502 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
3.		A-508 Balcony / utility putty painting	519.5	SFT	PT112 + PT107	2.33/-	1210/-
4.		A-509 Balcony / utility putty painting	522.2	SFT	PT112 + PT107	2.33/-	1216/-
5.							
6.		Deductions of doors & windows	344.8	SFT	PT112 + PT107	2.33/-	- 803/-
7.							
8.					Add GST - 18%		770
9.							
10.					Total		5050/-

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: APPROVED BY	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet must be filled up and advice for credit to contractors 2. This work form must be typed 3. Use this form even if work order is not issued 4. Attach measurement and estimate sheets only if required i.e., details cannot be attached above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

PROJECT MANAGER

ESTIMATE SHEET							
Company Name:		MRPLLP		Approved by: Vijay raj			
Project:		NGH					
Work Description:		Painting work in A - 501,502,508,509 (Stage - 3 - 50%) with Birla Putti					
Contractor:		Boini naveen kumar					
Prepared By:		Vijay raj					
Date:		29.06.25					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Flat 501	Balcony putty painting	113.7	Sft	2.33	264.87	
			126.5	Sft	2.33	294.70	
			113.7	Sft	2.33	264.87	
			11.6	Sft	2.33	27.03	
		Utility room putty painting	102.2	Sft	2.33	238.13	
			74.4	Sft	2.33	173.35	
			28.0	Sft	2.33	65.24	
					2.33		
2	Flat 502	Balcony putty painting	113.7	Sft	2.33	264.87	
			126.5	Sft	2.33	294.70	
			113.7	Sft	2.33	264.87	
			11.6	Sft	2.33	27.03	
		Utility room putty painting	102.2	Sft	2.33	238.13	
			74.4	Sft	2.33	173.35	
			28.0	Sft	2.33	65.24	
3	Flat 508	Balcony putty painting	101.70	Sft	2.33	236.96	

4

[illegible]

5,083.45

MEASUREMENT SHEET									
	Company Name:	MRPLLP						Approved by: Vijay raj	
	Project:	NGH							
	Work Description:	Painting work in A - 501,502,508,509 (Stage - 3 - 50%) with Birla Putti							
	Contractor:	Boini naveen kumar							
	Prepared By:	Vijay raj							
	Date:	29.06.25							
S.No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A Flat 501	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
2	Flat 502	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
3	Flat 508	Balcony putty painting	11.3	9.0	1.0	1.0	101.7	Sft	
			9.8	1.0	9.3	1.0	91.1	Sft	

			11.3	9.8	1.0	1.0	1.0	110.7	Sft	
			11.3	1.0	1.0	1.0	1.0	11.3	Sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	1.0	28.0	Sft	
4	Flat 509	Balcony putty painting	11.6	9.0	1.0	1.0	1.0	104.4	Sft	
			9.8	1.0	9.3	1.0	1.0	91.1	Sft	
			11.3	9.8	1.0	1.0	1.0	110.7	Sft	
			11.3	1.0	1.0	1.0	1.0	11.3	Sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	1.0	28.0	Sft	
A	Deduction of french door	Flats 501, 502, 508, 509	8.00	7.00	1.00	4.00		224.0	Sft	
B	Deduction of utility window	Flats 501, 502, 508, 509	3.00	4.00	1.00	4.00		48.0	Sft	
C	Deduction of utility door frame	Flats 501, 502, 508, 509	7.00	2.60	1.00	4.00		72.8	Sft	