

MEASUREMENT SHEET

Company Name:	M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.					Approved by:		G. Rahul	
Project:	AMS801					Sign:			
Work Description :	RW/HP Civil Works for R.W.					Work start date:		16-12-2025	
Contractor:	Simhaa Constructions					Work end date:		30-03-2025	
Prepared By:	A Dharma Teja					Date :		03-07-2025	
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Backfilling	CONST - CIVIL 9891 - Construction Civil - - -Miscellaneous--LS Labor charges for Material backfilling. Read UOM as CR.	1.00	1.00	1.00	1.00	500.750	cft	500.75
2	Brick Work	CONST - CIVIL 2089 - Construction Civil - - - Brick work 1 - 150mm - sqm	1.00	1.00	1.00	1.00	921.420	sft	921.42

G. Rahul
3-7-25

APPROVED BY

03 JUL 2025

G RAHUL
PROJECT MANAGER
AMTZ.M.S 801 PVT.LTD

ESTIMATE SHEET

Approved by: G. Rahul

Company Name: M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.

Project: AMS801

Work Description: RWHP Civil Works

Prepared By: A Dharma Teja

Date: 03-07-2025

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Shuttering	CONST - CIVIL 9891 - Construction - Civil ---Miscellaneous---LS Labor charges for Material backfilling. Read UOM as CH.	500.75	cft	12.80	6,409.60	6409.60	
2	Barbending	CONST - CIVIL 2089 - Construction - Civil --- Brick work 1 - 150mm - sqm	921.42	sqft	75.00	69,106.50	69106.50	




APPROVED BY

03 JUL 2025

 G RAHUL
 PROJECT MANAGER
 AMTZ.M.S.801 PVT.LTD

Tax Invoice

e-Invoice



IRN : 0facdc3ef5c728a5467dd92a5767abf5ee3a6b373b3aaad-885117f6a159c59e3
 Ack No. : 112525649447835
 Ack Date : 2-Jul-25

Simhaa Constructions (2025-26)

Plot No. 2, Block-B, Auto Nagar
 Visakhapatnam
 GSTIN/UIN: 37ABMFS6706L1ZJ
 State Name : Andhra Pradesh, Code : 37
 E-Mail : simhaaconstructions@rediffmail.com
 Buyer (Bill to)

AMTZ Medpolis Square 801 Private Limited

Ground, D-95 & E-2-109, AMTZ Medpolis Square
 801, Pragathi Marg, VM Steel Project Township
 Sub Post Office Visakhapatnam Steel Plant, Vizag
 GSTIN/UIN : 37AAXCA5638G1Z4
 State Name : Andhra Pradesh, Code : 37

Invoice No.

33

Dated

2-Jul-25

Delivery Note

Mode/Terms of Payment

Reference No. & Date.

SC/AMTZ/801/RA 86 dt. 2-Jul-25

Other References

Buyer's Order No.

20250329021

Dated

29-Mar-25

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 86 for Civil Works for Construction of Shed and Building at AMTZ Medpolis Square 801, Visakhapatnam. (Civil Works for Rain Water Harvesting Pits @ AMTZ 801)	995415				75,516.10
	CGST - Output 9%			9 %		6,796.45
	SGST - Output 9%			9 %		6,796.45
	Total					₹ 89,109.00

Amount Chargeable (in words)

E. & O.E

INR Eighty Nine Thousand One Hundred Nine Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	75,516.10	9%	6,796.45	9%	6,796.45	13,592.90
Total	75,516.10		6,796.45		6,796.45	13,592.90

Tax Amount (in words) : **INR Thirteen Thousand Five Hundred Ninety Two and Ninety paise Only**

Remarks:

RA 86 for Civil Works for Construction of Shed and Building at AMTZ Medpolis Square 801, Visakhapatnam. (Civil Works for Rain Water HARvesting Pits @ AMTZ 801)

for Simhaa Constructions (2025-26)

Authorised Signatory

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Civil works for Construction of shed and building at AMTZ Medpolis Square 801,

RA - 86



SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS

RA - 86

DATE : 02.07.2025

Name of the work: Civil works for Construction of shed and building at AMTZ Medpolis Square 801, Visakhapatnam.

Name of Contractor : M/s Simhaa Constructions

Contract Agreement No : AMS / 801 / SIMHAA

P. O Number : 20250329021 on Dated : 29-03-2025

" RWHP Civil works @ AMTZ 801 "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Total Value of Work	Amount	
					up to Previous	This Bill Qty	Total		up to Previous	Present Bill
1	CONST - CIVIL 9891 - Construction - Civil - - - Miscellaneous - LS Labor charges for Material backfilling. Read UOM as Cft.	Cft	501	12.80	-	500.750	500.750	6,409.60	-	6,409.60
2	CONST - CIVIL 2089 - Construction - Civil - - - Brick work 1 - 150mm - sqm	Sft	922	75.00	-	921.420	921.420	69,106.50	-	69,106.50
Total								75516.10	-	75516.10

Total Value of present Bill 75516.10
Add GST @ 18% 13592.90
Total 89109.00

{ Amount in Words: Eighty Nine Thousand One Hundred Nine Rupees and Zero Paise only }

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.
Work : RWHP Civil works @ AMTZ 801
Name of Contractor : M/s Simhaa Constructions
RA Bill No : 86

SUMMARY

Sl. No.	Description	UOM	No's	Qty	Sub total	Remarks
1	BrickWork					
	6" thick wall	Sft	1	921.42	921.42	C/o to Abstract
2	Metals fillings					
	40mm /20mm Aggregates & Baby Chips and Dust	Cft	1	500.75	500.75	C/o to Abstract

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.
 Work : RWHP Civil works @ AMTZ 801
 Name of Contractor : M/s Simhaa Constructions
 RA Bill No : 86

MEASUREMENT SHEET

BRICK WORK

Sl.No	Description	UOM	No's	L	W	H	Qty	Remarks
Harvesting Pit - Brickwork 4 Sides								
Brick work-6"								
1	Harvesting Pit upto 1.372m	Sqm	10	4.268		1.372	58.559	
	Deductions							
1	6" Drain Eco Pipe with 2 Openings	Sqm	-10	0.035			-0.353	
Total		-10					58.21	Sqm
Sub Total - A							626.52	Sft
Harvesting Pit - 3 Sides Brickwork & 1 Side RCC								
Brick work-6"								
1	Harvesting Pit upto 1.372m	Sqm	6	3.354		1.372	27.609	
	Deductions							
1	6" Drain Eco Pipe with 2 Openings	Sqm	-6	0.035			-0.212	
Total		-6					27.40	Sqm
Sub Total - B							294.90	Sft
Total Qty in Sft							921.420	Sft

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

Work : RWHP Civil works @ AMTZ 801

Name of Contractor : M/s Simhaa Constructions

RA Bill No : 86

MEASURMENT SHEET

Harvesting Pit Internal Layers Beds

Sl.No	Description	UOM	No's	L	W	H	Qty	Remarks
1	40mm METAL arranged In Layers'	Cum	16	0.91	0.91	0.61	8.15	
2	20mm METAL arranged In Layers'	Cum	16	0.91	0.91	0.15	2.01	
3	Baby Chips	Cum	16	0.91	0.91	0.15	2.01	
4	Dust Filling	Cum	16	0.91	0.91	0.15	2.01	
Total Qty in Cum							14.18	
Total Qty in Cft							500.75	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner