

Bill for Labour charges

P.Raju Ms Fabrication
turkapally.

Date:10-7-2023

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally

Type of Work: Towards AtriumOld- Ms-Fabrication for conopie work.

Towards: Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done:Towards AtriumOld- Ms-Fabrication for conopie work.	R8608/-
	Total Amount: 21521`/-	
	Work done from 03-7-2025 to 10-7-2025	

Amount in words: :Eight thousand one hundred and fifty one rupee only/-

Sign: _____

Bill for Equipment charges
P.Raju Ms Fabrication
Turkapally

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: :Turkapally

Type of Work: Towards Atrium Ms-Fabrication for canopies work.
Towards: Bill for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: : Towards Atrium Ms-Fabrication for canopi work.	Rs.8608/-
	Total Amount:21521/- Work done from 03-7-2025 to 10-7-2025	

Amount in words; Three thousand two hundred rupee only/-

Sign: _____

Bill for Allowance for Consumables
P.Raju-Fabrication
Turkapally.

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally
Type of Work: Towards Atrium Ms-Fabrication for canopies work.
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description;Towards Atrium Ms-Fabrication for canopi work Total Amount:21521/- Work done from 03-7-2025 to 10-7-2025	R4304/-

Amount in words:Sixteen hundred rupee only/-

Sign: _____

Company	GVRC		Name of contractor	P.Raju		Sl. No. site bills reg.		
Project/site	INNOPOLIS		Nature of work	Ms - Fabrication work		Dt. site bills reg.		
Block no.			Work done from date	03-07-2025				
WO no.			Work done to date	10-07-2025				
WO date			Contractor bill no.			GST bill required?		
Sl. No.	Unit/floor no	Details of work				Qty	Units	Rate ID
1	Attrium	MS- Fabrication work for canopis				559.00	kg's	MSF126
								35.00
								19,565
								site long dist 10% extra
								1,956
								Total Amount
								21,521
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign:			Sign:			Sign:		
Date:			Date:			Date:		

WLC
17/7/2025

MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:		SUBBA REDDY		
Project:		INNOPOLIS			Sign:				
Work Description :		MS-fabrication			Work start date:		03-07-2025		
Contractor:		P.Raju			Work end date:		10-07-2025		
Prepared By:		Md.salman			Date :				
				A	B	C	D=AxBxC	D	F= Sum of F
S No.	Item Head	Item Description	Size	Running meter	Weight per meter	No's	Quantity	units	Item Head Total
1	Attrium	MS-fabrication for CANOPI	75X75X3MM	6	7.07	4	169.68	KG'S	169.68
			60X60X3MM	6	5.34	6	192.24	KG'S	192.24
			50X50X3MM	6	4.39	6	158.04	KG'S	158.04
			Base plates 6mm thick	1	1.5	6	9	KG'S	9.00
			Base plates 16mm thick	1	2.5	1	2.5	KG'S	2.50
			L-angle	6	4.6	1	27.6	KG'S	27.60
									559.06

Salman
17/7/2025

ESTIMATE SHEET					Approved by:		SUBBA REDDY
Company Name:	GVRC						
Project:	Innopolis						
Work Description:	MS-fabrication						
Prepared By	Md.salman						
Bill Date:	17-07-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Attrium	MS Fabrication for canopi	559.00	KG'S	35	19,565.00	19565.00


 17/7/2025