

Company	Gvre	Name of contractor	Eshwer rao	Sl. No. site bills reg.			
Project/site	Innopolis	Nature of work	Ms-Scaffolding	Dt. site bills reg.			
Block no.		Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
Notes: 1.	Atrium	north side a/c cladding cleaning work purpose	3920	Sft	Scf-116+117	4	15,680
		tying and removing					
	2/4545	west side external canopy fabrication work purpose	360	Sft	Scf-116+117	4	1,440
		tying and removing					
Remarks:							17,120
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

ESTIMATE SHEET						Approved by:
Company Name:		GVRC				
Project:		INNOPOLIS				
Work Description:		Ms scaffolding work				
Prepared By		Salman-Md				
Date:						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Atrium	north side acp clading cleaning work purpose tying and removing	3920	Sft	4.00	15,680.00
2	4545	west side external canopi fabrication work purpose tying and removing	360	Sft	4.00	1,440.00
						17,120.00



MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:				
Project:		INNOPOLIS			Sign:				
Work Description :		Ms- scaffolding work			Work start date:				
Contractor:		Eshwar Rao			Work end date:				
Prepared By:		Salman Md			Date :				
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrium	north side acp clading cleaning work purpose tying and removing	1.00	35.00	56.00	2.00	3,920	Sft	3,920
2	4545	west side external canopi fabrication work purpose tying and removing	1.00	18.00	20.00	1.00	360	Sft	360
									4280

Salman

Bill for Allowance for Consumables

Y.Eashwer rao
Turkapally.

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally
Type of Work: Towards Atrium north side clading purpose & 4545 west side canopie work purpose.
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description; Towards Atrium north side clading purpose & 4545 west side canopie work purpose. Total Amount:17120/- Work done from 1-6-2025 to 1-7-2025	R3424/-

Amount in words:Three thousand four hundred twenty four/-

Sign: _____

Bill for Labour charges

Y.Eshwer rao
turkapally.

Date:20-7-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally

Type of Work: Towards Atrium north side clading purpose & 4545 west side canopie work purpose.

Towards: Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done Towards Atrium north side clading purpose & 4545 west side canopie work purpose. Total Amount: 17120`/- Work done from 1-6-2025 to 1-7-2025	R6848/-

Amount in words: Six thousand eight hundred forty eight rupee only/-

Sign: _____

Bill for Equipment charges
Y.Eshwer rao
Turkapally

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: :Turkapally

Type of Work:Towards Atrium north side clading purpose & 4545 west side canopie work purpose.
Towards: Bill for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: : Towards Atrium north side clading purpose & 4545 west side canopie work purpose. Total Amount 17120/- Work done from 1-6-2025 to 1-7-2025	Rs.6848-/-

Amount in words; Six thousand eight hundred fourty eight rupee only/-

Sign: _____