


Company	GVRC		Name of contractor	P. Raju	Sl. No. site bills reg.				
Project/site	INNOPOLIS		Nature of work	Ms - Fabrication work	Dt. site bills reg.				
Block no.			Work done from date	03-07-2025					
WO no			Work done to date	10-07-2025					
WO date			Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Attrium	MS- Fabrication work for canopis			559.00	kg's	MSF176	35.00	19,565
								site long dist 10% extra	1,956
								Total Amount	21,521
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign:			Sign:			
Date: 01/8/2025			Date:			Date:			

MEASUREMENT SHEET

Company Name:		GVRC		Approved by:		SUBBA REDDY			
Project:		INNOPOLIS		Sign:					
Work Description :		MS-fabrication		Work start date:		03-07-2025			
Contractor:		P.Raju		Work end date:		10-07-2025			
Prepared By:		Md.salman		Date :					
				A	B	C	D=AxBxC	D	F= Sum of F
S No.	Item Head	Item Description	Size	Running meter	Weight per meter	No's	Quantity	units	Item Head Total
1	Attrium	MS-fabrication for CANOPI	75X75X3MMI	6	7.07	4	169.68	KG'S	169.68
			60X60X3MMI	6	5.34	6	192.24	KG'S	192.24
			50X50X3MMI	6	4.39	6	158.04	KG'S	158.04
			Base plates 6mm thick	1	1.5	6	9	KG'S	9.00
			Base plates 16mm thick	1	2.5	1	2.5	KG'S	2.50
			L-angle	6	4.6	1	27.6	KG'S	27.60
									559.06

Salman
17/7/2025

ESTIMATE SHEET						Approved by:	SUBBA REDDY
Company Name:	GVRC						
Project:	Innopolis						
Work Description:	MS-fabrication						
Prepared By	Md.salman						
Bill Date:	17-07-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Attrium	MS Fabrication for canopi	559.00	KG'S	35	19,565.00	19565.00

17/7/2025

Bill for Labour charges

P.Raju Ms Fabrication
turkapally.

Date:10-7-2023

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally

Type of Work: Towards AtriumOld- Ms-Fabrication for conopie work.

Towards: Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done:Towards AtriumOld- Ms-Fabrication for conopie work. Total Amount: 21521`/- Work done from 03-7-2025 to 10-7-2025	R8608/-

Amount in words: :Eight thousand one hundred and fifty one rupee only/-

Sign: _____

Bill for Equipment charges
P.Raju Ms Fabrication
Turkapally

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: :Turkapally

Type of Work: Towards Atrium Ms-Fabrication for canopies work.
Towards: Bill for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: : Towards Atrium Ms-Fabrication for canopi work. Total Amount:21521/- Work done from 03-7-2025 to 10-7-2025	Rs.8608-/-

Amount in words; Three thousand two hundred rupee only/-

Sign: _____

Bill for Allowance for Consumables

P.Raju-Fabrication

Turkapally.

Date:20-07-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Turkapally
Type of Work: Towards Atrium Ms-Fabrication for canopies work.
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description;Towards Atrium Ms-Fabrication for canopi work Total Amount:21521/- Work done from 03-7-2025 to 10-7-2025	R4304/-

Amount in words:Sixteen hundred rupee only/-

Sign: _____