

Anx B – Work Completion Report

Company	Modi Realty Mallapur LLP	Name of contractor	Bishu datta	Sl. No. site bills reg.	4106		
Project/site	GMR	Nature of work	Rod bending&pcc bed	Dt. site bills reg.	07.08.2025		
Block no.	NA	Work done from date	22.07.25	M-codex bill ID.			
WO no.	NA	Work done to date	30.07.25	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Rod bending work	Rod bending work at back side of the G-block passenger lift	900.00	Sft	RCC115	10.00	9,000
2.	Making holes	Making holes with drill bit for steel laying	200.00	No's	RCC155	15.00	3,000
3.	Pcc bed lay	Pcc bed laying at above the slab area	900.00	Sft	EW154	7.50	6,750
						Total	18,750
					Add GST@	18.00%	0
						Total amount	18,750

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

	ESTIMATE SHEET						
	Company Name:	MRMLLP		-			
	Project:	GMR					
	Work Description:	Rod bending work			Approved by: Anil.M		
	Contractor:	Bishu datta					
	Prepared By:	Anil.M					
	Date:	07.08.2025					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Rod bending work without shuttering	Rod bending work without shuttering at back side of G-Block Passanger lift	900.0	Sft	10.00	9,000	
2	Making hole for laying the steel rods	Making hole with 10mm bit for lock set at back side of G-block pasaanger lift	200.0	No's	15.00	3,000	
3	PCC bed laying	Pcc bed concreting for the above work	900.0	Sft	7.50	6,750	
						Total amount:	18,750

MEASUREMENT SHEET									
	Company Name:	MRMLLP							
	Project:	GMR							
	Work Description:	Rod bending work							
	Contractor:	Bishu datta							
	Prepared By:	Anil.M							
	Date:	07.08.2025							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Rod bending work without shuttering	Rod bending work without shuttering at back side of G-Block Passanger lift	30.0	30.0	1.0	1.0	900.0	Sft	
2	Making hole for laying the steel rods	Making hole with 10mm bit for lock set at back side of G-block pasaanger lift	200.0	1.0	1.0	1.0	200.0	No's	
3	PCC bed laying	Pcc bed concreting for the above work	30.0	30.0	1.0	1.0	900.0	Sft	

Bill for Allowance for Consumables
Bishu datta
Mallapur
Hyderabad

Date.07.08.25

In favor of: MRM LLP
Project / Site: GMR
Location: Mallapur

Type of Work: Rod bending work, Pcc bed & making of holes for lay the slab rod
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Rod bending work, Pcc bed & making of holes for lay the slab rod Total Amount = 18750/- Work done from date: 22.07.25 to date: 30.07.2025	Rs.3750/-

Amount in words: Three thousand seven hundred and fifty rupees only.

Sign: _____

Bill for labour charges
Bishu datta
Mallapur
Hyderabad

Date. 07.08.25

In favor of: MRM LLP
Project / Site: GMR
Location: Mallapur

Type of Work: Rod bending work, Pcc bed & making of holes for lay the slab rod
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Rod bending work, Pcc bed & making of holes for lay the slab rod Total Amount = 18750/- Work done from date: 22.07.25 to date: 30.07.2025	Rs. 7500/-

Amount in words: Seven thousand five hundred rupees only

Sign: _____

Bill for Equipment charges

Bishu datta
Mallapur
Hyderabad

Date.07.08.25

In favor of: MRM LLP
Project / Site: GMR
Location: Mallapur

Type of Work: Rod bending work,Pcc bed &making of holes for lay the slab rod
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Rod bending work,Pcc bed &making of holes for lay the slab rod Total Amount = 18750/- Work done from date: 22.07.25 to date: 30.07.2025	Rs.7500/-

Amount in words: Seven thousand five hundred rupees only.

Sign: _____