

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 801 Pvt Ltd		Name of contractor	E. Devendrudu		Sl. No. site bills reg.	158	
Project/site	AMS801		Nature of work	Fabrication		Dt. site bills reg.	26-08-2025	
Block no.	AMS801		Work done from date	15-07-2025		M-codex bill ID.		
WO no.	20250816046		Work done to date	30-07-2025		WO issued ?	YES	
WO date	16-08-2025		Contractor bill no.	NA		GST bill required?	NA	
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	AMS801	CONST-Steel3722-ConstructionStructural Fabrication work--- Kgs : Fabrication of MS Channel sections including the roof sheeting works for the PEB toilets		919	Kgs		40	36,764
								36,764
Add GST @							0%	0
Total amount including taxes for work done								36,764
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign:			Sign:		
Date: 26/8/25			Date:			Date:		
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								

APPROVED BY
26 AUG 2025
G RAHUL
PROJECT MANAGER
AMTZ.M.S.801.PVT.LTD

ESTIMATE SHEET						Approved by:	G. Rahul	
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd						
Project:		AMS801						
Work Description:		Fabrication	0					
Prepared By		A Dharma Teja						
Date:		26-08-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Fabrication	CONST-Steel3722-ConstructionStructural Fabrication work--- Kgs : Fabrication of MS Channel sections including the roof sheeting works for the PEB toilets	919	Kgs	40	36,764	36,764	
						Total	36,764	

G. Rahul
26/8/25



MEASUREMENT SHEET										
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd				Approved by:		G. Rahul		
Project:		AMS 801				Sign:				
Work Description :		Fabrication				Work start date:		15-07-2025		
Contractor:		E. Devandrudu				Work end date:		30-07-2025		
Prepared By:		A Dharma Teja				Date :		26-08-2025		
			A	B	C	D	E	F=AxBxCxDxE	G	H=Sum of F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	Item Head Total
1	Fabrication	CONST-Steel3722-ConstructionStructural Fabrication work---Kgs : Fabrication of MS Channel sections including the roof sheeting works for the PEB toilets	130.00	1.00	1.00	1	7.07	919.10	kgs	919
									TOTAL	919

G. Rahul
26/8/25



Allowance For Equipment

E. Devendrudu

AMTZ

Visakhapatnam

Date: 26-08-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Fabrication

Towards : Allowance For Equipment

S.No.	Description	Amount
1	Breif description of work: Towards PEB Toilet L angles fabrication and Sheeting Work	14,704.00
Total amount:		36,760.00

Amount in words: Fourteen thousand Seven hundred and Four rupees only.

Sign: _____

Allowance For Consumables

E. Devendruru

AMTZ

Visakhapatnam

Date: 26-08-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Fabrication

Towards Allowance For Consumables

S.No.	Description	Amount
1	Breif description of work: Towards PEB Toilet L angles fabrication and Sheeting Work	7,352.00
Total amount: 36,760.00		

Amount in Word: SevenThousand Three hundred and Fifty Two rupees only.

Sign: _____

Labour Charges
E. Devendruru
AMTZ
Visakhapatnam

Date: 26-08-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Fabrication

Towards : Labour Charges

S.No.	Description	Amount
1	Breif description of work: Towards PEB Toilet L angles fabrication and Sheeting Work	14,704.00
Total amount: 36,760.00		

Amount in words: Fourteen thousand Seven hundred and Four rupees only.

Sign: _____