

Company	MRMLLP	Name of contractor	B. Basappa	Sl. No. site bills reg.	4133		
Project/site	GMR	Nature of work	Clubhouse & H-block Upper basement column painting	Dt. site bills reg.	30.08.2025		
Block no.	Clubhouse and H-block	Work done from date	20-04-2025	M-codex bill ID.			
WO no.	NA	Work done to date	24-04-2025	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	Yes		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Clubhouse & H-block column painting	Clubhouse and H-block upper basement column painting	5760.00	sft	PT136+PT137+PT138	6.75	38880

Remarks:

Approved by project manager

Sign: 

Date: 20/08/25

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces in estimation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET										
Company Name:	MRMLLP									
Project:	Gulmohar Residency								Approved by:	Ahmed Khan
Work Description:	Clubhouse Upper basement parapet wall painting.								Sign:	
Contractor Name:	B. Basappa								PO. No.	
Prepared By	Ahmed Khan								PO. Date:	
Date:	30.08.2025									
S. No.	Item Head	Item Description	No. of columns	Length	Height	No. of sides	Total Quantity	Units	Rate	Amount
	Clubhouse and H-block Primer + 2 coat 1 painting	Clubhouse and H-block upper basement column painting.	120	8.00	8.00	1.00	7680.00	sft	6.75	51,840
	Clubhouse and H-block Primer + 2 coat 2 painting	Clubhouse and H-block upper basement column texture deduction	120	2.00	4.00	2.00	1920.00	sft	6.75	12,960
							5760.00	sft		
									Total	38,880
									Add GST @ 18%	6,998
							Total amount including taxes for work done			45,878
	In words: Forty five thousand eight hundred and seventy eight rupees only.									