

Ann B – Work Completion Report

Company	GVRC	Name of contractor	Eshwar Rao	Sl. No. site bills reg.			
Project/site	Imnopolis	Nature of work	Scaffolding work	Dt. site bills reg.			
Block no.	3600	Work done from	08-08-2025	M-codex bill ID.	29-08-2025		
WO no.		Work done to date	18-08-2025	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
2	3600	South Side Entrance Canopy work done	840 SFT		SCF116+117	4	3,360
3		North side Entrance Steps side removing	400 SFT		SCF-117	1.75	700
4		First Floor Green mesh typing for Clients Visit	600 SFT		SCF-116	2.25	1,350
5		West side First Floor Windows glasses fixing work done	440 SFT		SCF116+117	4	1,760
6							
7							
8							
9							
10							
APPROVED BY 04 SEP 2025 <i>S.V. Subash Kumar</i> Project Manager Approved by QS team Sign: _____ Date: _____ Approved by Director/E&D team Sign: _____ Date: _____							
Remarks:							
Approved by project manager							
Sign: _____							
Date: _____							
Notes: 1. This sheet replaces installation report and advice for credit to contractors 2. This work form must be typed 3. Use this form even if work order is not issued 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehra (for GHT + GMR), Sachin (for Viropolis), B. anand Kumar (for NGH + NRK) 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							
Total 7,170							
Add GST @ 18.00% 0							
Total amount including taxes for work done 7,170							

MEASUREMENT SHEET

Company Name:		GVRC				Approved by:		Subba Reddy													
Project:		Innopolis				Sign:															
Work Description :		3600 Scoffolding work done				Work start date:		05-07-2024													
Contractor:		Eshwar Rao				Work end date:		08-07-2024													
Prepared By:		K. Srikanth				Date :		21-07-2025													
						A		B		C		D		E=AxBxCxL		G=Sum of E					
S No.		Item Head		Item Description				Length		Width		Height		Nos.		Quantity		Units		Item Head Total	
1		3600		3600 Scoffolding work done																	
				South Side Entrance Canopy work done				20		1		14		3		840		sft			
				North side Entrance Steps side removing				20		1		20		1		400		sft			
				First Floor Green mesh typing for Clients Visit				60		1		10		1		600		sft			
				West side First Floor Windows glasses fixing work done				20		1		22		1		440		sft			
																2.280		sft			

							Approved by: Subba Reddy	
ESTIMATE SHEET								
Company Name:		GVRC						
Project:		Innopolis						
Work Description:		3600 Scoffolding work done						
Prepared By		K.Srikanth						04-09-2025
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	3600	3600 Scoffolding work done	840	sft	4	3,360		
2		South Side Entrance Canopy work done	400	sft	1.75	700		
3		North side Entrance Steps side removing	600	sft	2.25	1,350		
4		Firrst Floor Green mesh typing for Clients Visit	440	sft	4	1,760		
5		West side First Floor Windows glasses fixing work done				7170		
6								
7		Amount In words: Seven Thousand One Hundread Seventy Rupees Only						
8								

Bill for Consumables

Eshwar Rao
Mallapur
Hyderabad

Date: 02-09-2025

In favor of: GVRC
Project / Site: Innopolis
Location: koltur
Type of Work: Scoffolding work
Towards: Consumables

S No.	Description	Amount
1.	Towards 3600 Scoffolding Laying work done.Total Amount=7170/-. Work done From=14-08-2025 to 04-09-2025.	Rs: 1,434/-

Amount in Words: One Thousand Four Hundread Thirty Four Rupees Only.

Sign:

Bill for Equipment Allowance

Eshwar Rao
Mallapur
Hyderabad

Date: 02-09-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Scoffolding
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Towards 3600 Scoffolding laying work done.Total Amount=7,170/-. Work done From=14-08-2025 to 04-09-2025.	Rs: 2,868/-

Amount in Words: Two Thousand Eight Hundread Sixty Eight Rupees Only.

Sign:

Bill for Labour Charges

Eshwa Rao
Mallapur
Hyderabad

Date: 02-09-2025

In favor of: GVRC
Project / Site: Innopolis
Location: kolthur
Type of Work: Scoffolding work
Towards: Labour charges.

S No.	Description	Amount
1.	Towards 3600 Scoffolding laying work done.Total Amount=7,710/-. Work done From=14-08-2025 to 04-09-2025.	Rs: 2,868/-

Amount in Words: Two Thousand Eight Hundread Sixty Eight Rupees Only.

Sign:
