


Company	MRM LLP	Name of contractor	M. Narsingh Rao	Sl. No. site bills reg.		4160	
Project/site	GMR	Nature of work	Upper basement column 1st coat painting	Dt. site bills reg.		05-09-2025	
Block no.	E	Work done from date	06-04-2025	M-codex bill ID.			
WO no.	NA	Work done to date	25-04-2025	WO issued ?	No		
WO date	NA	Contractor bill no.		GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	
1	E-block	Upper basement column 1st coat painting	7317.81	sft	PT137	3.00	
						Amount	21,953
						Total	21,953
						Add GST @	18.00%
							0
						Total amount including taxes for work done	21,953
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	05/04/25	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).

ESTIMATE SHEET															
Company Name:		MRMLLP							Approved by:						
Project:		Gulmohar Residency							Sign:						
Work Description:		Upper basement column 1st coat painting													
Contractor Name:		M. Narsing Rao							PO. No.						
Prepared By		Ahmed Khan							PO. Date:						
Date:		05-09-2025													
S No.		Item Head		Item Description		Unit		Nos		L	W	D	Qty	Rate	Amount
1		E-block Upper basement column		C1		sft		10.00		0.75	1.50	9.50	427.50	3.00	1,283
		1st coat painting		Band (4")		sft		2.50		0.75	1.50	0.33	3.71	3.00	11
				Column design (2")		sft		5.00		0.16	0.83	4.00	15.47	3.00	46
				C2		sft		20.00		0.75	2.00	9.50	1045.00	3.00	3,135
				Band (4")		sft		11.50		0.75	2.00	0.33	20.87	3.00	63
				Column design (2")		sft		23.00		0.16	1.33	4.00	78.52	3.00	236
				C3		sft		17.00		0.75	2.00	9.50	888.25	3.00	2,665
				Band (4")		sft		13.50		0.75	2.00	0.33	24.50	3.00	74
				Column design (2")		sft		27.00		0.16	1.33	4.00	92.17	3.00	277
				C4		sft		18.00		0.75	2.00	9.50	940.50	3.00	2,822
				Band (4")		sft		14.50		0.75	2.00	0.33	26.32	3.00	79
				Column design (2")		sft		29.00		0.16	1.33	4.00	99.00	3.00	297
				C5		sft		27.00		0.75	2.50	9.50	1667.25	3.00	5,002

[illegible]

Allowance for Consumables
M. Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block Upper basement column 1st coat paint
Towards: Bill for Consumables

S No.	Description	Amount
1.	E-block Upper basement column 1st coat paint Total Amount = 21,953/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 4,391/-

Amount in words: Four thousand three hundred and ninty one rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block Upper basement column 1st coat paint
Towards: Bill for Equipment

S No.	Description	Amount
1.	F-block Upper basement column 1st coat paint Total Amount = 21,953/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 8,781/-

Amount in words: Eight thousand seven hundred and eighty one rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: E-block Upper basement column 1st coat paint
Towards: Bill for Labour charges

S No.	Description	Amount
1.	E-block Upper basement column 1st coat paint Total Amount = 21,953/- Work done from date 06.04.2025 to date 25.04.2025	Rs. 8,781/-

Amount in words: Eight thousand seven hundred and eighty one rupees only.

Sign: _____