

Anx B – Work Completion Report									
Company		Dr. NRK Biotech pvt ltd		Name of contractor		Sar jeet kumar.		Sl. No. site bills reg.	
Project/site		Nextopolis		Nature of work		Barbending work		Dt. site bills reg.	
Block no.		BAR BENDING WORK		Work done from		18-08-2025		M-codex bill ID.	
W/O no.		20250828004		Work done to date		02-09-2025		WO issued ?	
W/O date		28-Aug-25		Contractor bill no.				GST bill required?	
Unit/floor		Details of work		Qty		Units		Rate ID	
no								Rate	
1.	CONS-RCC8021-Barbending work	Grade slab steel reinforcement work		8000		kgs		12.00	
2.									
3.									
4.									
5.									
6.									
								Total	
								Add GST 18%	
								96,000	
								96,000	

Remarks: works completed.	
Approved by project manager	Approved by QS team
Sign: 	Sign:
Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

Company Name:		NRK Biotech Pvt Ltd		Approved By:		
Project Name:		Nextopolis		Start Date:		
Work Description:		Grade slab bar bending works		End Date:		
Prepared By:		QS_HO		Date:		22.08.2025
Contractor:		Sarjeet Kumar				
SLNo	Item	UOM	Qty	Rate	Amount	Remarks
1	Grade slab					
	Bar bending works	Kg's	8,000.00	12.00	96,000	
			Total		96,000	
				Add GST @	18%	17,280
				Total value of work incl. Taxes		
				1,13,280		

Slab reinforcement BBS

Slab reinforcement BBS																																
S.No	Member	Size			Bar Detail	Dia mm	Spacing Of Bar	Bend/ Devp Length mm	Cover	Overlap	Bar Shape	Bend Deductions				Cutting Length m	No. of Bars			Total Length m	Total Length with Dev (m)											
		ℓ (N) (mm)	B (Y) (mm)	H (mm)								45°	90°	135°	180°		No. of Bars	No. of Members	Total Bars		8	10	12	16	20	25	32					
1	Vertical-I	56000					Top Bar 8 300		20	2000	55960				8	16	24	32	57.96	164	X 1 =	164	9505.44	9505.440								
2	Horizontal-I		49000				Bot Bar 8 300		20	2000	48960				8	16	24	32	50.96	188	X 1 =	188	9580.48	9580.480								
												Total Length							19085.920							0.000	0.000	0.000	0.000	0.000	0.000	
												Unit Weight In (Kg/mtr)							0.395							0.617	0.888	1.579	2.467	3.855	6.316	
												Weight In (KG)							7538.938							0.000	0.000	0.000	0.000	0.000	0.000	0.000
												Weight In (TON)							7.539							0.000	0.000	0.000	0.000	0.000	0.000	
												Total Weight In (TON)							7.539							7.539						

Allowance of Labour Charges

Sarjeet kumar.
Bihar.

Date: 04.09.2025

In favor of: Dr.Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally Village.
Type of Work: Bar bending work.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards grade slab steel reinforcement work. Total Amount = Rs96,000.00 Work done from date 18.08.2025 to date 02.09.2025.	Rs: 38,400 /-

Amount in words:-Thirty eight thousand four hundred rupees only

Sign:

Allowance of Equipment Charges

Sarjeet kumar.

Bihar.

Date: 04.09.2025

In favor of: Dr.Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally Village.
Type of Work: Bar bending work.
Towards: Allowance for Equipment Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards grade slab steel reinforcement work. Total Amount = Rs96,000.00 Work done from date 18.08.2025 to date 02.09.2025.	Rs: 38,400 /-

Amount in words:-Thirty eight thousand four hundred rupees only

Sign: _____

Allowance for Consumables

Sarjeet kumar.

Bihar.

Date: 04-09-25

In favor of: Dr.Nrk Biotech Pvt Ltd.

Project / Site: Nextopolis

Location: Genome Valley, Turkapally

Type of Work: Bar bending work.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards grade slab steel reinforcement work. Total Amount = Rs96,000.00 Work done from date 18.08.2025 to date 02.09.2025.	Rs: 19,200 /-

Amount in words :- Nineteen thousand two hundred Rupees only.

Sign: _____