

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	B.Basappa	Sl. No. site bills reg.	597
Project/site	Nilgiri Heights	Nature of work	Painting	Dt. site bills reg.	22/09/25
Block no.	A-Block	Work done from date	10/09/25	M-codex bill ID.	
WO no.	NA	Work done to date	20/09/25	WO issued ?	NA
WO date	NA	Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A-Block	A-801 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
2.		A-802 Balcony / utility putty painting	570.0	SFT	PT112 + PT107	2.33/-	1328/-
3.		A-808 Balcony / utility putty painting	519.5	SFT	PT112 + PT107	2.33/-	1210/-
4.		A-809 Balcony / utility putty painting	522.2	SFT	PT112 + PT107	2.33/-	1216/-
5.							
6.		Deductions of doors & windows	344.8	SFT	PT112 + PT107	2.33/-	- 803/-
7.							
8.							
9.					Add GST - 18%		770
10.							
Remarks:						Total	5050/-

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

APPROVED BY

22 SEP 2025

G. VIJAY RAO

PROJECT MANAGER

Notes: 1. This sheet replaces intimation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET								
Company Name:		MRPLLP	Approved by: Vijay raj					
Project:		NGH						
Work Description:		Painting work in A - 801,802,808,809 (Stage - 3 - 50%) with Birla Putti						
Contractor:		Basappa						
Prepared By:		Vijay raj						
Date:		22.09.25						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Flat 801	Balcony putty painting	113.7	Sft	2.33	264.87		
			126.5	Sft	2.33	294.70		
			113.7	Sft	2.33	264.87		
			11.6	Sft	2.33	27.03		
		Utility room putty painting						
			102.2	Sft	2.33	238.13		
			74.4	Sft	2.33	173.35		
			28.0	Sft	2.33	65.24		
2	Flat 802	Balcony putty painting		2.33				
			113.7	Sft	2.33		264.87	
			126.5	Sft	2.33		294.70	
			113.7	Sft	2.33		264.87	
		Utility room putty painting	11.6	Sft	2.33		27.03	
			102.2	Sft	2.33		238.13	
			74.4	Sft	2.33		173.35	
	28.0	Sft	2.33	65.24				
	3	Flat 808	Balcony putty painting					
				101.70	Sft	2.33		236.96

25

[illegible]

4.

MEASUREMENT SHEET									
	Company Name:	MRPLLP			Approved by: Vijay raj				
	Project:	NGH							
	Work Description:	Painting work in A - 801,802,808,809 (Stage - 3 - 50%) with Birla Putti							
	Contractor:	Basappa							
	Prepared By:	Vijay raj							
	Date:	22.09.25							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
	Block-A								
1	Flat 801	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
2	Flat 802	Balcony putty painting	11.6	9.8	1.0	1.0	113.7	Sft	
			6.8	1.0	9.3	2.0	126.5	Sft	
			11.6	9.8	1.0	1.0	113.7	Sft	
			11.6	1.0	1.0	1.0	11.6	sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
3	Flat 808	Balcony putty painting	11.3	9.0	1.0	1.0	101.7	Sft	
			9.8	1.0	9.3	1.0	91.1	Sft	

			11.3	9.8	1.0	1.0	110.7	Sft	
			11.3	1.0	1.0	1.0	11.3	Sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
4	Flat 809	Balcony putty painting	11.6	9.0	1.0	1.0	104.4	Sft	
			9.8	1.0	9.3	1.0	91.1	Sft	
			11.3	9.8	1.0	1.0	110.7	Sft	
			11.3	1.0	1.0	1.0	11.3	Sft	
		Utility room putty painting	7.0	1.0	7.3	2.0	102.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
A	Deduction of french door	Flats 801, 802, 808, 809	8.00	7.00	1.00	4.00	224.0	Sft	
B	Deduction of utility window	Flats 801, 802, 808, 809	3.00	4.00	1.00	4.00	48.0	Sft	
C	Deduction of utility door frame	Flats 801, 802, 808, 809	7.00	2.60	1.00	4.00	72.8	Sft	