


Anx B – Work Completion Report

Company	MRMLLP	Name of contractor	Janardhan prasad	Sl. No. site bills reg.	4171		
Project/site	GMR	Nature of work	Tile works	Dt. site bills reg.	22-09-2025		
Block no.	E, H and G block	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E, H and G block	E block west side open duct shabad stone laying	760.00 sft	TF210		11.5	8,740
2		H block west side opne duct shabad stone relaying due to water	600.00 sft	TF210		11.5	6,900
3		G block east side open duct shabad stone relaying	540.00 sft	TF210		11.5	6,210
4		Paasenger lift and service lift granite loading from MHTR to E	1000.00 sft	HAM119		2.5	2,500
5							-
6							
7							
8							
9							
10							0
Total							24,350
Total amount including taxes for work done							24,350
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	22-09-25	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopodis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							
Company Name:	MRMLLP			Approved by: Anil			
Project:	GMR						
Work Description:	Tiles & Shabad stone laying work						
Contractor:	Janardan prasad						
Prepared By:	Anil.M						
Date:	22.09.2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Shabad stone laying work	E-block west side open duct shabaad stone laying	760.00	Sft	11.50	8,740.00	
		H -Block West side open duct shabaad stone relaying due to water stagnant	600.00	Sft	11.50	6,900.00	
		G -Block East side open duct shabaad stone relaying due to water stagnant	540.00	Sft	11.5	6,210.00	
2	Granite shifting	Passenger lift and service lift granite loading from MHTR to E-block	1,000.00	Sft	2.5	2,500.00	
						Total amount:	24,350

MEASUREMENT SHEET									
Company Name:	MRMLLP					Approved by: Anil			
Project:	GMR								
Work Description:	Tiles & Shabad stone laying work								
Contractor:	Janardan prasad								
Prepared By:	Anil.M								
Date:	22.09.2025								
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Shabad stone laying work	E-block west side open duct shabaad stone laying	38.0	10.00	1.00	2.00	760.00	Sft	
		H -Block West side open duct shabaad stone relaying due to water stagnant	30.0	10.00	1.00	2.00	600.00	Sft	
		G -Block East side open duct shabaad stone relaying due to water stagnant	27.0	10.0	1.0	2.0	540.00	Sft	
							-		
2	Granite shifting	Passenger lift and service lift granite loading from MHTR to E-block	1000.0	1.0	1.0	1.0	1,000.00	Sft	

Bill for Consumables
Janardhan prasad
Hyderabad

Date: 22-09-2025

In favor of: MRMLLP
Project / Site: GMR
Location: mallapur
Type of Work: Granite works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Granite works Total amount = Rs. 24,350/- Work done from date 05-09-2025 to 17-09-2025	Rs 4,870/-

Amount in Words: Four thousand eight hundred and seventy Rupees Only.

Sign:

Bill for Labour Charges
Janardhan prasad
Hyderabad

Date: 22-09-2025

In favor of: MRMLLP
Project / Site: GMR
Location: Mallapur
Type of Work: Granite works
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Granite works Total amount = Rs. 24,350/- Work done from date 05-09-2025 to 17-09-2025	Rs 9,740/-

Amount in Words: Nine thousand seven hundred forty Rupees Only.

Sign:

Bill for Equipment Allowance
Janardhan prasad
Hyderabad

Date: 22-09-2025

In favor of: MRMLLP
Project / Site: GMR
Location: Mallapur
Type of Work: Granite works
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Granite works Total amount = Rs. 24,350/- Work done from date 05-09-2025 to 17-09-2025	Rs 9,740/-

Amount in Words: Nine thousand seven hundred forty Rupees Only.

Sign:
