

Company		Modi GV Ventures LLP		Name of contractor		T. Kurmannna		Sl. No. site bills reg.		10068	
Project/site		Vivopolis		Nature of work		Earthwork		Dr. site bills reg.		24-09-2025	
Block no.		NA		Work done from date				M-codex bill ID.			
WO no.				Work done to date				WO issued ?			
WO date				Contractor bill no.				GST bill required?			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount			
1		Excavation for 6" swg pipeline		1,324	Cft	EW145	12.00	15,888			
2		Fill back after laying pipeline		1,324	Cft	EW152	1.50	1,986			
3								0			
4								0			
5								0			
6								0			
7								0			
8								0			
9								0			
10								0			
								Total	17,874		
								Add GST @			
									17,874		
Remarks:											
Approved by project manager				Approved by QS team				Approved by Director/E&D team			
Sign:				Sign:				Sign:			
Date:				Date:				Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

24 SEP 2025
A. SURESH
PROJECT MANAGER

MEASUREMENT SHEET:								
Company Name:		Modi GV Ventures LLP				Approved By: A.Suresh		
Project Name:		Vivopolis						
Contractor Name:		T.Kurmanna						
Work Description:		Excavation for 6" swg pipeline						
Prepared By:		B.Mallikarjun						
Date:		24-09-2025						
			A	B	C	D	E	F
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units
1	Excavation for 6" swg pipeline from site to nala		331	2	2	1	1,324	Cft
2	Fill back after laying pipeline		331	2	2	1	1,324	Cft

ESTIMATE SHEET:							
Company Name:		Modi GV Ventures LLP					
Project Name:		Vivopolis					
Contractor Name:		T.Kurmanna					
Work Description:		Excavation for 6" swg pipeline					
Prepared By:		B.Mallikarjun					
Date:		24-09-2025					
S.No	Item Head	Item Description	Quantity	Units	Rate	Rate ID	Amount
1	Excavation for 6" swg pipeline from site to nala		1,324	Cft	12	EW145	15,888
2	Fill back after laying pipeline		1,324	Cft	1.5	EW152	1,986
		Total:					17,874

Bill for Labour Charges

T.Kurmanna,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 24-09-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Excavation and fill back for 6" swg pipeline from site to nala Total Amount = Rs: 17,874/-	Rs: 7,149/-

Amount in words: Seven Thousand One Hundred and Forty Nine Rupees only

Sign:

Bill for Equipment Allowance

T.Kurmanna,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 24-09-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Excavation and fill back for 6" swg pipeline from site to nala Total Amount = Rs: 17,874/-	Rs: 7,149/-

Amount in words: Seven Thousand One Hundred and Forty Nine Rupees only

Sign: _____

Allowance for Consumables

T.Kurmanna,
H.no: 45, Surya Nagar, Mallapur,
Hyderabad.

Date: 24-09-2025.

In favor of: Modi GV Ventures LLP
Project / Site: Vivopolis
Location: Genome Valley, Turkapally
Type of Work: Earthwork

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Excavation and fill back for 6" swg pipeline from site to nala Total Amount = Rs: 17,874/-	Rs: 3,574/-

Amount in words: Three Thousand Five Hundred and Seventy Four Rupees only.

.

Sign: