Anx B – Work Completion Report

Company	M C Modi Educational Trust		Name of contractor	Prasad chowdary	у	Sl. No. site	bills reg.	486	
Project/site	MCMET		Nature of work	civil		Dt. site bills	reg.	26-09-2025	
Block no.	Ground floor		Work done from date	29-08-2025					
WO no.			Work done to date	25-09-2025					
WO date			Contractor bill no.			GST bill red	juired?		
Sl. No.	Unit/floor no		Details of work		Qty	Units	Rate ID	Rate	Amount
1	Ground floor -Vdft flooring	Making of water bunds			9430.80	sft	RCC218	1.00	9,43
2	UG.STP tanks top	Making of water bunds			1161.56	sft	RCC218	1.00	1,16
	1								
			•						
					-	Total amoun	t including taxes	for work done	10,59
Remarks:	project manager	BA							
Approved by	project manager		Approved by QS team			Approved by	Director/E&D te	eam	
Sign:	To SEP 200	5	Sign:			Sign:			
	SEP 20	Date: Online 2. This word form must be typed. 3. Use this form even if work order is not issue the equired. 6. For bill amount less than 10k any QS team member may sign and in place of digRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of wo							
Date:									

MEASU	REMENT SHEET										
Compan	y Name:	Manilal Modi Memori	al	Approve	d by:	Sai kuma	r Reddy				
Project:		MCMET		Sign:							
	escription :	Civil		Work sta	rt date:	29-08-202	25				
Contrac	tor:	Prasad chowdary		Work end date:		25-09-202	25-09-2025				
Prepare	d Bv:	K.Praveen		Date:		26-09-202	25				
			A	В	C	D	E=AxBxCxD	F	G= Sum of F		
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	units	Item Head Total		
j	Ground floor -Vdft flooring	Making of water bunds		95	1	1	9975	sft			
									9975		
	Deductions	2 lifts	10.00	8.00	1.00	2.00	160.00	sft			
		Electrical room	22.00	6.50	1.00	1.00	143.00	sft			
		columns	8.00	1.00	1.00	12.00	96.00	sft			
		existing walls	220.00	0.66	1.00	1.00	145.20	sft			
									544.20		
									9430.80		
	UG,STP tanks top	Making of water bunds	78.75	14.75	1.00	1.00	1161.56				
									1161.56		

ESTIMATE SHEET						Approved	Ву	
Company Name:	Manilal Modi Memorial					Sai kumar		
Project:	MCMET							
Work Description:	VDF Flooring							
Prepared By	Praveen.K							
Bill Date:	26-09-2025							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Ground floor -Vdft flooring	Making of water bunds	9430.80	sft	1.00	9,430.80		
2	UG,STP tanks top	Making of water bunds	1161.56	sft	1.00	1,161.56		
							10,592.36	

Labour Charges Prasad chowdary MUHARPALLY Hyderabad

Date: 24-09-2025

In favor of:

M C Modi Educational Trust

Project/Site:

MCMET

Location:

MUHARPALLY

Type of Work:

civil

Towards:

Labour Charges

S.No.		Discription	Amount
1	Breif discription of wo	rk: Toward ground floor water bunds	4226.00
	making work		4,236.80
	Total amount:	10,592.00	

Amount in words: Four thousand two hundred thirty six rupees only/-

Sign:	

Allowance For Consumables Prasad chowdary

MUHARPALLY Hyderabad

Date: 24-09-2025

In favor of:

M C Modi Educational Trust

Project/Site:

MCMET

Location:

MUHARPALLY

Type of Work:

civil

Towards

Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work: Toward ground floor water bunds making work	2,118.40
	Total amount: 10,592.00	

Amount in Word: Two thousand one hundred eighteen rupees only /-

Sign:	

Allowance For Equipment Prasad chowdary MUHARPALLY Hyderabad

Date: 24-09-2025

In favor of:

M C Modi Educational Trust

Project/Site:

MCMET

Location:

MUHARPALLY

Type of Work:

civil

Towards:

Allowance For Equipment

S.No.	Di	scription	Amount
1	Breif discription of work: To	ward ground floor water bunds	
	making work		4,236.80
	Total amount:	10,592.00	

Amount in Word: Four thousand two hundred thirty six rupees only/-