

10/10/20

Annex B - Work Completion Report

Company	MRM LLP	Name of contractor	Rekha pandey	Sl. No. site bills reg.	4184		
Project site	GMR	Nature of work	Civil works	Dt. site bills reg.	04-10-2025		
Block no.	E block	Work done from date		M-codex bill ID.			
WO no.	20250917035	Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E block	const-civil2089-cinstruction-civil-brick work 1-150mm	1246.00 sft			13	16,198
2		const-civil6885 construction-civil-internal plastering 1	1584.00 sft			16	25,344
3		const-civil-5185-construction-civil-interna plastering 2	2,052.00 sft			16	32,832
4		const-civil5021 construction-civil-brick work2-150mm-sqm	1664.00 sft			13	21,632
5		const-civil3937-construction-civil-ceiling plastering1 sqm	9412.00 sft			16	1,50,592
6		const-civil8828-construction-civil-ceiling plastering2-sqm	13393.00 sft			16	2,14,288
7							-
8			3				
9							
10							0
Total							4,60,886
Total amount including taxes for work done							5,43,845
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 06-10-25		Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Arund Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NKK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Company	Modi Reality Mallapur L.L.P						
Project	GMR - E						
Work Description	East Driveway - Civil Works					Start Date: 01.08.2025	
Contractor	Rekha Pandey					End Date: 25.09.2025	
prepared by	Swathi, QS					Date: 13.09.2025	
S.No.	Item	Item Description	Quantity	Units	Rate Rs.	Amount	Remarks
1	Civil Works	Brickwork (6")					
2		Upper Basement	1664.000	Sft	13.00	21,632	
		Lower Basement	1246.000	Sft	13.00	16,198	
3		Internal Plastering					
4		Upper Basement	2052.000	Sft	16.00	32,832	
5		Lower Basement	1584.000	Sft	16.00	25,344	
		Ceiling Plastering					
6		Slab 1 & Beams	9411.535	Sft	16.00	1,50,585	
7		Slab 2 & Beams	13392.549	Sft	16.00	2,14,281	
Total						4,60,871	
Add GST @18%						82,957	
Total incl. GST						5,43,828	

Swathi

APPROVED BY
P. SWATHI
ENGINEER (C.S.)

APPROVED BY
15 SEP 2025
SOHAM MODI

Project manager

Contractor

Company	Modi Reality Mallapur LLP							
Project	GMR - E							
Work Description	East Driveway - Civil Works					Start Date:	01.08.2025	
Contractor	Rekha Pandey					End Date:	25.09.2025	
prepared by	Swathi, QS					Date:	13.09.2025	
S.No.	Item	Item Description	SKU	Quantity	Units	Rate Rs.	Amount	Remarks
1	Civil Works	Brickwork (6")						
2		Upper Basement	5,021	1664.000	Sft	13.00	21,632	
		Lower Basement	2,089	1246.000	Sft	13.00	16,198	
3		Internal Plastering						
4		Upper Basement	5,185	2052.000	Sft	16.00	32,832	
5		Lower Basement	6,885	1584.000	Sft	16.00	25,344	
		Ceiling Plastering						
6		Slab 1 & Beams	3937	9411.535	Sft	16.00	150,585	
7		Slab 2 & Beams	8828	13392.549	Sft	16.00	214,281	
Total							460,871	
Add GST @18%							82,957	
Total incl. GST							543,828	

Company Name: Modi Reality Mallapur LLP									
Project: GMR									
Work Description Block-E-East Driveway brickwork and plastering									
Contractor: Rekha Pandey									
Prepared By: Ahmed Khan									
Date : 12.09.2025									
S No.	Item Head	Item Description	Units	Nos.	Length	Height	Area	Quantity	Item Head Total
1	Brickwork (6")	East side brickwork at lower basement	sft	1.00	178.00	7.00	1246.00	1246.00	
2	Plastering	East side brickwall plastering at lower basement	sft	1.00	198.00	8.00	1584.00	1584.00	
1	Brickwork (6")	East side brickwork at upper basement	sft	1.00	208.00	8.00	1664.00	1664.00	
2	Plastering	East side brickwall plastering at upper basement	sft	1.00	228.00	9.00	2052.00	2052.00	
							Total Qty	2830.00	SFT

MEASUREMENT SHEET

Company Name:		Modi Reality Mallapur LLP		Approved by:						
Project:		GMR		Sign:						
Work Description :		E-block East side driveway slab-1 and slab-2 plastering.		Work start date:		01.08.2025				
Contractor:		Rekha Pandey		Work end date:		25.09.2025				
Prepared By:		Ahmed Khan		Date :		10.09.2025				
			A	B	C	D		E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Units	Nos.	Length	Width	Height	Area	Quantity	Item Head Total
1.1	Slab 1-Labour/Shuttering									
	Beams									
	Horizontal	B16	sft	9.00	22.00	1.00	1.67	73.33	660.00	
		B6	sft	5.00	15.00	1.00	1.67	50.00	250.00	
		B22	sft	3.00	25.00	1.00	1.67	83.33	250.00	
		B22	sft	8.00	25.00	1.00	1.67	83.33	666.67	
	Verticals	B3	sft	1.00	152.33	1.00	1.67	507.77	507.77	
		B3	sft	1.00	90.83	1.00	1.67	302.77	302.77	
		B10	sft	1.00	17.33	1.00	1.67	57.77	57.77	
		B15	sft	1.00	15.83	1.00	1.67	52.77	52.77	
		B1	sft	1.00	6.50	1.00	1.67	21.67	21.67	
		B3	sft	1.00	13.50	1.00	1.67	45.00	45.00	

		B3	sft	1.00	13.58	1.00	1.67	45.27	45.27	
		B3	sft	1.00	10.50	1.00	1.67	35.00	35.00	
		B4	sft	1.00	17.42	1.00	1.67	58.07	58.07	
		B4	sft	1.00	16.00	1.00	1.67	53.33	53.33	
1.2	Slab Shuttering									
	E-block east side driveway	Slab Bottom	sft	1.00	168.33	16.25		2735.36	2735.36	
			sft	1.00	98.83	8.67		856.86	856.86	
	B/W E and C block south side driveway	Slab Bottom	sft	1.00	79.00	22.00		1738.00	1738.00	
	B/W E and H block north side driveway	Slab Bottom	sft	1.00	23.00	46.75		1075.25	1075.25	
									9411.54	SFT

2.1	Slab-2 Labour/Shuttering								
	Beams								
	Horizontal	DB3	sft	16.00	23.00	1.00	1.67	76.67	1226.67
		NDB4	sft	1.00	19.50	1.00	1.67	65.00	65.00
		DB10	sft	3.00	11.67	1.00	1.67	38.90	116.70
		DB10	sft	4.00	31.33	1.00	1.67	104.43	417.73
		DB8	sft	3.00	11.67	1.00	1.67	38.90	116.70
		DB2	sft	3.00	23.00	1.00	1.67	76.67	230.00
	Verticals	DB8	sft	2.00	152.33	1.00	1.67	507.77	1015.53
		DB8	sft	1.00	90.83	1.00	1.67	302.77	302.77
		DB10	sft	1.00	17.33	1.00	1.67	57.77	57.77
		DB5	sft	1.00	6.50	1.00	1.67	21.67	21.67
		NDB1	sft	1.00	41.58	1.00	1.67	138.60	138.60
2.2	Slab Shuttering								
	E-block east side driveway	Slab Bottom	sft	1.00	168.33	32.00		5386.56	5386.56
			sft	1.00	98.83	8.67		856.86	856.86
	B/W E and C block south side driveway	Slab Bottom	sft	1.00	79.00	22.00		1738.00	1738.00
	B/W E and H block north side driveway	Slab Bottom	sft	1.00	74.00	23.00		1702.00	1702.00
								13392.55	SFT