

## Anx B – Work Completion Report

MRN No - 20251017006

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               |                                        |                     |              |      |                               |                                            |      |          |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|----------------------------------------|---------------------|--------------|------|-------------------------------|--------------------------------------------|------|----------|
| Company                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | GVRC          |                                        | Name of contractor  | Pappu Ram    |      | Sl. No. site bills reg.       | 178                                        |      |          |
| Project/site                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Innopolis     |                                        | Nature of work      | Granite work |      | Dt. site bills reg.           | 16-10-2025                                 |      |          |
| Block no.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Atrium        |                                        | Work done from date | 14-07-2025   |      | M-codex bill ID.              |                                            |      |          |
| WO no.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | 20251014029   |                                        | Work done to date   | 04-08-2025   |      | WO issued ?                   | YES                                        |      |          |
| WO date                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 16-10-2025    |                                        | Contractor bill no. |              |      | GST bill required?            |                                            |      |          |
| Sl. No.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Unit/floor no | Details of work                        |                     |              | Qty  | Units                         | Rate ID                                    | Rate | Amount   |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Amphitheater  | Amphitheater path way Granite Flooring |                     |              | 5636 | sft                           | TF-211                                     | 25   | 1,40,900 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | Granite Edge Polishing                 |                     |              | 772  | rft                           | TF-225                                     | 18   | 13,896   |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | planter box chamfering and polishing   |                     |              | 867  | rft                           | TF-215                                     | 15   | 13,005   |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | planter box wall cladding              |                     |              | 192  | rft                           | TF-212                                     | 45   | 8,640    |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | granite wall cladding                  |                     |              | 370  | rft                           | TF-213                                     | 30   | 11,100   |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | steps riser                            |                     |              | 364  | sft                           | TF-214                                     | 30   | 10,920   |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               | Tread landing                          |                     |              |      |                               |                                            |      |          |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               |                                        |                     |              |      |                               | Amount                                     |      | 1,98,461 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               |                                        |                     |              |      |                               | Add GST @                                  |      | 0        |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               |                                        |                     |              |      |                               | transportatio                              | 18%  | 0        |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |               |                                        |                     |              |      |                               | Total amount including taxes for work done |      | 1,98,461 |
| Remarks:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |               |                                        |                     |              |      |                               |                                            |      |          |
| Approved by project manager                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |               |                                        | Approved by QS team |              |      | Approved by Director/E&D team |                                            |      |          |
| Sign:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |               |                                        | Sign:               |              |      | Sign:                         |                                            |      |          |
| Date:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |               |                                        | Date:               |              |      | Date:                         |                                            |      |          |
| 16/10/2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |               |                                        |                     |              |      |                               |                                            |      |          |
| Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to |               |                                        |                     |              |      |                               |                                            |      |          |

|                                     |                                                                              |            |            |                     |                 |                |
|-------------------------------------|------------------------------------------------------------------------------|------------|------------|---------------------|-----------------|----------------|
| <b>Company Name:</b>                | GV Research Centre Pvt Ltd                                                   |            |            |                     |                 |                |
| <b>Project Name:</b>                | GVRC - 2727 & 4545                                                           |            |            |                     |                 |                |
| <b>Work Description:</b>            | Amphitheatre Granite Works                                                   |            |            | <b>Approved By:</b> |                 |                |
| <b>Prepared By:</b>                 | Umesh_QS                                                                     |            |            | <b>Start Date:</b>  |                 |                |
| <b>Contractor:</b>                  | Pappu Ram                                                                    |            |            | <b>End Date:</b>    |                 |                |
|                                     |                                                                              |            |            | <b>Date:</b>        | 29.09.2025      |                |
| <b>SLNo.</b>                        | <b>Description</b>                                                           | <b>UOM</b> | <b>Qty</b> | <b>Rate</b>         | <b>Amount</b>   | <b>Remarks</b> |
| <b>A</b>                            | <b>Amphitheatre Granite Works</b>                                            |            |            |                     |                 |                |
| <b>1</b>                            | <b>Granite Flooring</b>                                                      |            |            |                     |                 |                |
|                                     | Foot Path, 0'0" Level, Planter Box Top, 1'0", 2'0" & 3'0" Level & 3'6" Level | Sft        | 5,636      | 25.00               | 1,40,900        |                |
| <b>2</b>                            | <b>Granite Edge Polishing</b>                                                |            |            |                     |                 |                |
|                                     | Planter Box Top, 1'0", 2'0" & 3'0" Level & Steps Treads                      | Rft        | 772        | 18.00               | 13,896          |                |
| <b>3</b>                            | <b>Granite Chamfering &amp; Polishing</b>                                    |            |            |                     |                 |                |
|                                     | Planter Box wall cladding                                                    | Rft        | 867        | 15.00               | 13,000          |                |
| <b>4</b>                            | <b>Granite Wall Cladding</b>                                                 |            |            |                     |                 |                |
|                                     | 1'0", 2'0" & 3'0" Level                                                      | Sft        | 192        | 45.00               | 8,640           |                |
| <b>5</b>                            | <b>Granite Staircase Riser</b>                                               |            |            |                     |                 |                |
|                                     | Steps Risers                                                                 | Rft        | 370        | 30.00               | 11,100          |                |
| <b>6</b>                            | <b>Granite Staircase Tread Landing</b>                                       |            |            |                     |                 |                |
|                                     | Steps Treads                                                                 | Sft        | 364        | 30.00               | 10,920          |                |
| <b>Total value of work excl.Tax</b> |                                                                              |            |            |                     | <b>1,98,456</b> |                |

Company Name : GV Research Centre Pvt Ltd.

Project Name : GVRC - 2727 &amp; 4545

Work Description : Amphitheater Granite Works

| SL.No               | Description                               | UOM | No's | Length | Width | Height | Total  | Sub Total | Remarks |
|---------------------|-------------------------------------------|-----|------|--------|-------|--------|--------|-----------|---------|
| <b>Amphitheatre</b> |                                           |     |      |        |       |        |        |           |         |
| 1                   | <b>Granite Laying</b>                     |     |      |        |       |        |        |           |         |
|                     | Foot Path                                 | Sqm | 2    | 36.28  | 3.96  |        | 287.59 |           |         |
|                     | 0' Level Flooring                         | Sqm | 1    | 37.80  | 3.96  |        | 149.84 |           |         |
|                     | Planter Box Top                           | Sqm | 6    | 10.06  | 0.30  |        | 18.40  |           |         |
|                     |                                           | Sqm | 6    | 2.13   | 0.61  |        | 7.81   |           |         |
|                     | 1'0", 2'0" & 3'0" Level                   | Sqm | 3    | 19.51  | 0.61  |        | 35.69  |           |         |
|                     | 3'6" Level                                | Sqm | 1    | 28.86  | 0.61  |        | 17.60  |           |         |
|                     |                                           | Sqm | 1    | 22.20  | 0.30  |        | 6.66   |           |         |
|                     |                                           |     |      |        |       |        |        | 523.59    | Sqm     |
|                     |                                           |     |      |        |       |        |        | 5636      | Sft     |
| 2                   | <b>Edge Polishing</b>                     |     |      |        |       |        |        |           |         |
|                     | Planter Box Top                           | Rmt | 6    | 12.20  |       |        | 73.17  |           |         |
|                     | 1'0", 2'0" & 3'0" Level                   | Rmt | 3    | 19.51  |       |        | 58.54  |           |         |
|                     | Steps Treads                              | Rmt | 4    | 7.93   |       |        | 31.71  |           |         |
|                     |                                           | Rmt | 8    | 8.54   |       |        | 68.29  |           |         |
|                     |                                           | Rmt | 6    | 0.61   |       |        | 3.66   |           |         |
|                     |                                           |     |      |        |       |        |        | 235.37    | Rmt     |
|                     |                                           |     |      |        |       |        |        | 772       | Rft     |
| 3                   | <b>Granite Chamfering &amp; Polishing</b> |     |      |        |       |        |        |           |         |
|                     | Planter Box wall cladding                 | Rmt | 433  | 0.61   |       |        | 264.23 |           |         |
|                     |                                           |     |      |        |       |        |        | 264.23    | Rmt     |
|                     |                                           |     |      |        |       |        |        | 866.67    | Rft     |
| 4                   | <b>Granite Wall Cladding</b>              |     |      |        |       |        |        |           |         |
|                     | 1'0", 2'0" & 3'0" Level                   | Sqm | 3    | 19.51  | 0.30  |        | 17.85  |           |         |
|                     |                                           |     |      |        |       |        |        | 17.85     | Sqm     |
|                     |                                           |     |      |        |       |        |        | 192       | Sft     |
| 5                   | <b>Granite Staircase Riser</b>            |     |      |        |       |        |        |           |         |
|                     | Steps Risers                              | Rmt | 4    | 7.93   |       |        | 31.71  |           |         |
|                     |                                           | Rmt | 8    | 8.54   |       |        | 68.29  |           |         |
|                     |                                           | Rmt | 6    | 2.13   |       |        | 12.80  |           |         |
|                     |                                           |     |      |        |       |        |        | 112.80    | Rmt     |
|                     |                                           |     |      |        |       |        |        | 370.00    | Rft     |
| 6                   | <b>Granite Staircase Tread</b>            |     |      |        |       |        |        |           |         |
|                     | Steps Treads                              | Sqm | 4    | 7.93   | 0.30  |        | 9.51   |           |         |
|                     |                                           | Sqm | 8    | 8.54   | 0.30  |        | 20.49  |           |         |
|                     |                                           | Sqm | 6    | 2.13   | 0.30  |        | 3.84   |           |         |
|                     |                                           |     |      |        |       |        |        | 33.84     | Sqm     |
|                     |                                           |     |      |        |       |        |        | 364       | Sft     |



| Company Name:                | GV Research Centre Pvt. Ltd                                                  |     |       |              |            |         |
|------------------------------|------------------------------------------------------------------------------|-----|-------|--------------|------------|---------|
| Project Name:                | GVRC - 2727 & 4545                                                           |     |       | Approved By: |            |         |
| Work Description:            | Amphitheatre Granite Works                                                   |     |       | Start Date:  |            |         |
| Prepared By:                 | Umesh_QS                                                                     |     |       | End Date:    |            |         |
| Contractor:                  | Pappu Ram                                                                    |     |       | Date:        | 29.09.2025 |         |
| Sl.No.                       | Description                                                                  | UOM | Qty   | Rate         | Amount     | Remarks |
| A                            | Amphitheatre Granite Works                                                   |     |       |              |            |         |
| 1                            | Granite Flooring                                                             |     |       |              |            |         |
|                              | Foot Path, 0'0" Level, Planter Box Top, 1'0", 2'0" & 3'0" Level & 3'6" Level | Sft | 5,636 | 25.00        | 1,40,900   |         |
| 2                            | Granite Edge Polishing                                                       |     |       |              |            |         |
|                              | Planter Box Top, 1'0", 2'0" & 3'0" Level & Steps Treads                      | Rft | 772   | 18.00        | 13,896     |         |
| 3                            | Granite Chamfering & Polishing                                               |     |       |              |            |         |
|                              | Planter Box wall cladding                                                    | Rft | 867   | 15.00        | 13,000     |         |
| 4                            | Granite Wall Cladding                                                        |     |       |              |            |         |
|                              | 1'0", 2'0" & 3'0" Level                                                      | Sft | 192   | 45.00        | 8,640      |         |
| 5                            | Granite Staircase Riser                                                      |     |       |              |            |         |
|                              | Steps Risers                                                                 | Rft | 370   | 30.00        | 11,100     |         |
| 6                            | Granite Staircase Tread Landing                                              |     |       |              |            |         |
|                              | Steps Treads                                                                 | Sft | 364   | 30.00        | 10,920     |         |
| Total value of work excl.Tax |                                                                              |     |       |              | 1,98,456   |         |

SKU

9566

5512

8710

2480

9066

9066

APPROVED BY

29 SEP 2025

S.V. Subba Reddy  
Project Manager

APPROVED BY

30 SEP 2025

SOHAM MODI

APPROVED BY

ANANTHA KRISHNA  
ENGINEER (Q.S.)