

Anx B – Work Completion Report									
Company	NRK Biotech Pvt Ltd			Name of contractor		M.vijayalaxmi		SI. No. site bills reg.	254
Project/site	Nextopoliss			Nature of work		painting work		Dt. site bills reg.	23.10.2025
Block no.	painting work			Work done from date		02-09-2025		M-codex bill ID.	
WO no.	20251018042			Work done to date		20-10-2025		WO issued ?	yes
WO date	18.10.2025			Contractor bill no.				GST bill required ?	No
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
1.	CONS-Plant8257-painting-external putty primer+2coats	External putty +primer+2coats painting work		13,703	Sft	PT	4.00	54,812	
2.	CONS-Plant4808-painting-external putty primer+2coats	External putty +primer+2coats painting work		1,763.00	Sft	PT	19.35	34,114	
3.	CONS-Plant4808-painting-external putty primer+2coats	External primer+2coats painting work		4,910.00	Sft	PT161	13.35	65,549	
4.									
5.									
6.									
7.									
								Add 10% extra	
								Total	1,54,475

Remarks: works completed.

Approved by project manager

Sign:

Date:



Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces information report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Visonolis), B. anand Kumar (for

Sl.No	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
2	West								
	Internal & External Wall	Sqm	2	16.00		3.00	96.00		
		Sqm	1	5.75	3.60		20.70		
		Sqm	1	16.00		0.30	4.80		
	Deductions								
	Door	Sqm	-2	0.90	2.40		-4.32		
	W1	Sqm	-2	0.45	1.00		-0.90		
	W2	Sqm	-2	1.34	1.50		-4.02		
	W3	Sqm	-2	4.30	1.50		-12.90		
								99.36	Sqm
								1070	Sft

Shamir

Company Name : NRK Biotech Pvt Ltd

Project Name : Nextopolis

Work Description : South & North Elevation, Comp.Wall & Security Kiosk Painting Works

SLNo	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
North & South External Elevation									
Primer + 1 Coat Blue Paint - Tractor Emulsion									
1	North								
	Elevation Wall - First, Second & Third Floor	Sqm	1	65.43		14.70	961.82		
	Deductions								
	W1	Sqm	-18	8.00	1.20		-172.80		
	W2	Sqm	-3	3.60	1.20		-12.96		
								776.06	Sqm
								8354	Sft
2	South								
	Elevation Wall - First, Second & Third Floor	Sqm	1	43.60		14.70	640.92		
	Deductions								
	W1	Sqm	-15	8.00	1.20		-144.00		
								496.92	Sqm
								5349	Sft
Compound Wall									
Primer + 2 Coat Grey Paint & White Paint - Apex Ultima									
1	East								
	Compound Wall	Sqm	1	41.50		1.75	72.75		
								72.75	Sqm
								783	Sft
2	West								
	Compound Wall	Sqm	1	31.50		1.75	55.22		
								55.22	Sqm
								594	Sft
3	North								
	Compound Wall	Sqm	2	98.00		1.52	298.78		
		Sqm	1	98.00		0.30	29.40		
								328.18	Sqm
								3533	Sft
Security Kiosk									
Putty + Primer + 2 Coat Grey Paint & White Paint - Apex Ultima									
1	East								
	Internal & External Wall	Sqm	2	13.00		3.00	78.00		
		Sqm	1	5.21	2.66		13.86		
		Sqm	1	15.75		0.30	4.72		
	Deductions								
	Door	Sqm	-2	0.90	2.40		-4.32		
	W1	Sqm	-2	0.45	1.00		-0.90		
	W2	Sqm	-4	4.00	1.50		-24.00		
	W3	Sqm	-2	1.00	1.50		-3.00		
								64.36	Sqm
								693	Sft

Allowance for Consumables

M.vijaya laxmi.
Mallapur.

Date: 23-10-2025

In favor of: Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally village
Type of Work: Painting work.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards putty, primer and 2coats painting work. Total Amount = Rs:1,54,475 /- Work done from date 02.09.25 to date 20.10.2025.	Rs: 30,895 /-

Amount in words-: Thirty Thousand Eight Hundred and ninty Five Rupees only.

Sign: _____

Allowance of Equipment Charges
M.vijayalaxmi.
Mallapur.

Date: 23.10.2025

In favor of: Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally village.
Type of Work: Painting work.
Towards: Allowance for Equipment Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards putty, primer and 2coats painting work. Total Amount = Rs:1,54,475 /- Work done from date 02.09.25 to date 20.10.2025.	Rs: 61,790 /-

Amount in words-: Sixty one Thousand seven Hundred and ninty Rupees only.

Sign: _____

Allowance of Labour Charges
M.vijaya laxmi.
Mallapur.

Date: 23.10.2025

In favor of: Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally village.
Type of Work: Painting work.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards putty, primer and 2coats painting work. Total Amount = Rs: 1,54,475 /- Work done from date 02.09.25 to date 20.10.2025.	Rs: 61,790 /-

Amount in words:- Sixty one Thousand seven Hundred and ninty Rupees only.

Sign: _____