

Company	Modi GV Ventures LLP		Mohd Ishaq (IQ Constructions)		SI. No. site bills reg.	10086
Project/site	Vivopolis		Rod bending and Shuttering		Dt. site bills reg.	31-10-2025
Block no.	NA		Work done from date		M-codex bill ID.	
WO no.			Work done to date		WO issued ?	No
WO date			Contractor bill no.		GST bill required?	Yes
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate
1	at fire pump room and service lift	Rod bending only		368 Sft	RCC137	10
2		Rod bending and Shuttering		253 Sft		50
3						0
4						0
5						0
6						0
7						0
8						0
9						0
10						0
					Total	16,332
					Add GST @	18%
						2,940
						19,272
Remarks: Approved by project manager Sign: Date: Approved by QS team Sign: Date: Approved by Director/E&D team Sign: Date:						

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Arund Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET:								
Company Name:	Modi GV Ventures LLP					Approved By: A.Suresh		
Project Name:	Vivopolis							
Contractor Name:	Mohd Ishaq (IQ Constructions)							
Work Description:	Rod bending and Shuttering at fire pump room and service lift duct							
Prepared By:	B.Mallikarjun							
Date:		31-10-2025						
			A	B	C	D	E	F
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units
	1 Rod bending only							
		At fire pump room - Bottom	36.00	6.75	1.00	1.00	243	Sft
			10.00	9.50	1.00	1.00	95	Sft
		At service lift duct - Bottom	5.75	5.25	1.00	1.00	30	Sft
							368	Sft
	2 Rod bending and Shuttering							
		At fire pump room - Sides	44.00	1.00	3.25	1.00	143	Sft
		At service lift duct - Sides	22.00	1.00	5.00	1.00	110	Sft
							253	Sft

ESTIMATE SHEET:							
Company Name:		Modi GV Ventures LLP					
Project Name:		Vivopolis					
Contractor Name:		Mohd Ishaq (IQ Constructions)					
Work Description:		Rod bending and Shuttering at fire pump room and service lift duct					
Prepared By:		B.Mallikarjun					
Date:		31-10-2025					
S.No	Item Head	Item Description	Quantity	Units	Rate	Rate ID	Amount
1	Rod bending only		368	sft	10	RCC137	3,682
2	Rod bending and Shuttering		253	sft	50		12,650
							16,332
		Add GST 18%					2,940
		Total:					19,272